

Appliance Inspection Ready General Checklist

508-401 York Avenue Winnipeg Manitoba Canada R3C 0P8 Phone: (204) 945-3373

ITS GO Form 01

The following general requirements must be met in order to be considered for a field start-up of an appliance by Inspection and Technical Services (ITS).

Please note that ALL requirements set forth in CSA B149.1, B149.2, B149.3, Manitoba Acts, Regulations, Manufacturer's Instructions, and any additional applicable Codes or Standards not included on this checklist must be upheld.

All sections of this form must be completed and signed by a certified Gas Fitter and submitted to ITS for review and approval prior to starting up the appliance on-site.

In the case of Construction Heaters, this form must be submitted within 72 hours of start-up.

All appliances that are given approval to start-up based on the content of this form are still subject to field inspector.	inspec	tion of	an ITS
INSTALLER'S INFORMATION	_	_	_
Date (yyyy/mm/dd)			
Fitters Name			
Phone Number			
Gas Licence Number			
Employer			
Supervisor's Name and Contact Number			
Employer's Address			
APPLIANCE IDENTIFICATION			
Appliance Location (include location and address)			
Make			
Model Number			
Serial Number			
Industry Standard Serial Number (if applicable)			
CH Permit Number (if applicable)			
Gas Permit Number (if applicable)			
Firing Rate			
SAFETY CHECKS A – SAFETY CHECKS – Permits:	YES	NO	N/A
1. Tanks Set Permit	IES	NU	IN/A
Appliance Gas/Oil Permit Obtained from ITS			
Appliance Electrical Permit Obtained from ITS			
Tank Material and CRN Number (U-1A Form)			
B – SAFETY CHECKS – Certifications:	YES	NO	N/A
Appliance and all associated components are certified/approved by a recognized certifying agency (i.e.: CSA and/or ITS)			
Hose is certified/approved by ITS and is labelled in accordance with Section 6.17			
Isolation valves certified/approved by ITS			
4. All manufacturer instructions/installation/service manuals are provided i.e. CSA 149.2; 3.3.3			

5.	The Gas Fitter has instructed the user in the safe and correct operation i.e. CSA 149.2; 4.3.2			
6.	All components conform to appropriate use			
7.	All containers are CSA certified and registered for use in Manitoba			
8.	All manufacturer labels are legible and intact			
C – SA	FETY CHECKS – Manufacturer Requirements:	YES	NO	N/A
1.	Appliances are installed level (multiple appliance are level to each other)			
2.	Appliance supports have been installed and are in good condition (factory supplied)			
3.	Appliances are installed on a firm, level, non-combustible material (ie: concrete pad) in accordance with manufacturer instructions, and in a manner that will not allow tipping			
		I		
D - SA	FETY CHECKS – CSA B149.1 Installation Requirements:	YES	NO	N/A
1.	Protection installed where physical damage can be incurred (4.23)			
		Ш		
2.	All service clearances are in accordance with manufacturer's instructions and CSA B149.1			
3.	Piping must comply with ASTM A 53/A 53M or ASTM A 106 and shall be at least schedule 40 or Schedule 80 in accordance with Section 6.2.3			
4.	Underground piping, tubing or fittings are protected from damage (trench properly graded, fill material free from sharp objects, etc.) complies with Section 6.15 and are protected against corrosion in accordance with 6.16			
5.	Pressure test performed in accordance with 6.22.2			
6.	Venting is free from hazards (away from electrical, containers, appliance air intakes, etc.) and is vented to atmosphere			
7.	Floor plane (secure)			
8.	All vapour relief valves function correctly and are rated for 250 Psig			
9.	Excess flow valve and correct size of downstream piping			
10.	. Tank manual isolation valve(s) (ratings and pressures checked in relation to hydrostatics)			
	Flare fittings (forged)			
	Hydrostatics certified and installed in all locations where propane may be isolated			
	Hydrostatics at correct pressures (dryer and main gas line)			
14.	. Valves for multiple systems (branch lines)			
	Piping at valves secured			
16	Regulators are correctly installed, in the proper position, and are adequately supported			
	Piping allows for movement, expansion and contraction			
	Appliance leak tested (SSOV's leak tested)			
	Appliance SSOV's certified and marked, correct pressure for liquid and/or vapour side			
	All containers are in an upright position			
21.	Any potential hazards have been eliminated			

Comments Check List (Please quote number) A. PERMITS: B. CERTIFICATION: C. MANUFACTURER REQUIREMENTS: D. CSA B149.1 INSTALLATION REQUIREMENTS: I certify that the above information is true and correct and complies with Manitoba Regulation 104/87R Name of Gas Fitter Signature of Gas Fitter Licence Number Date Creation Date: October 18, 2012 Revised September 1, 2020 Please submit a signed copy of the Appliance General Check List by one of the following three methods:

Mail: Inspection and Technical Services 508-401 York Avenue Winnipeg Manitoba Canada R3C 0P8 Phone: (204) 945-3373

Phone: (204) 945-3373 Fax: (204) 948-2309