

From: MacDuff, Jodine [mailto:jmacduff@hydro.mb.ca]
Sent: April-20-16 12:44 PM
To: Ouimet, Darrell (CWS)
Cc: Bowen, Dave; Northover, Carolyne; Walmsley, Caroline
Subject: RE: Keeyask Generation Project - Alteration Request, Causeway to Borrow N-5 Repair, Environment Act Licence No. 3107, Client File 5550.00

Hi Darrell,

As mentioned earlier this week, final design has been completed for the Central Dam Cofferdam (CDCD) extension to manage seepage. The altered design involves constructing two rock groins between the CDCD and island as shown in the attached figure. The in-water area affected footprint and effects on the aquatic habitat and fish have not increased from the description submitted on April 7, 2016.

It is expected that this design will reduce seepage at the CDCD because it will increase the seepage path length.

Construction is anticipated to commence after April 25, 2016.

If you have any questions, please let me know.

Thank you,
Jodine

