

Innovation, Energy and Mines

Petroleum Branch

360-1395 Ellice Ave, Winnipeg MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/10 – July 26/10)

<u>DRILLING ACTIVITY</u>	to July 26/10	To July 27/09	2009 Total
Drilling Licences Issued	308	131	297
Licences Cancelled	0	1	13
Vertical Wells Drilled	50	20	53
Horizontal Wells Drilled	163	93	207
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	213	113	260
No. of Metres Drilled	388 339	216 871	482 963
Wells Re-entered	0	2	3
Wells Being Drilled	7	8	1
No. of Active Rigs	13	9	1
Wells Licenced but Not Spudded	139	45	52
Wells Completed as Potential Oil Wells	187	115	256
Wells Abandoned Dry	9	0	7
Wells Drilled but Not Completed	2	0	0
Other Completions	15	0	0
New Wells on Production	91	50	225
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	9	3	15
Licences Cancelled	0	0	0
Kilometers Licenced	664	558	2 096
Kilometers Run	467	447	1 611
	2010	2009	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of May	440.70 (70.03)	400.95 (63.71)	
Month of June	457.09 (72.64)	459.18 (72.97)	
<u>OIL PRODUCTION (M3)</u>	2010	2009	
Month of March	152 042.9	120 086.6	
Cumulative Thru March 31	430 857.8	353 031.9	

WEEKLY WELL ACTIVITY REPORT**26 July 2010**

Lic. No.: 2281 E. Routledge Unit No. 1 Prov. 15-11-9-25 (WPM)
 UWI: 100.15-11-009-25W1.00
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 08-Oct-2008

Lic. No.: 7131 EOG Waskada HZNTL B9-8-1-24 (WPM)
 UWI: 104.09-08-001-24W1.00
 Spud Date: 21-Jul-2010
 K.B. Elevation: 490.15 m
 Surface Casing: 219.10 mm @ 162.70 m with 10.0 t
 Finished Drilling: 24-Jul-2010
 Total Depth: 1671.00 m
 Production Casing: 139.7 mm @ 1670.00 m with 46 t
 Rig Released: 25-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jul-2010

Lic. No.: 7132 EOG Waskada HZNTL A16-8-1-24 (WPM)
 UWI: 103.16-08-001-24W1.00
 Spud Date: 25-Jul-2010
 K.B. Elevation: 490.09 m
 Surface Casing: 219.10 mm @ 158.00 m with 10.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7160 EOG Waskada HZNTL 11-8-1-24 (WPM)
 UWI: 100.11-08-001-24W1.00
 Status: Completing (COMP)
 Completing: 21-Jul-2010

Lic. No.: 7209 Waskada Unit No. 5 HZNTL A1-2-2-26 (WPM)
 UWI: 103.01-02-002-26W1.00
 Status: Completing (COMP)
 Completing: 20-Feb-2010

Lic. No.: 7210 Enerplus Daly Prov. HZNTL 12-10-10-28 (WPM)
 UWI: 102.12-10-010-28W1.00
 Finished Drilling: 21-Jul-2010
 Total Depth: 1424.00 m
 Rig Released: 22-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 22-Jul-2010

Lic. No.: 7221 Penn West South Deloraine 10-19-1-23 (WPM)
 UWI: 100.10-19-001-23W1.00
 Status: Completing (COMP)
 Completing: 25-Jul-2010

Lic. No.: 7233 Waskada Unit No. 5 HZNTL 2-3-2-26 (WPM)
 UWI: 102.02-03-002-26W1.00
 Status: Completing (COMP)
 Completing: 23-Jul-2010

Lic. No.: 7246 Penn West Waskada HZNTL 1-14-2-25 (WPM)
 UWI: 100.01-14-002-25W1.00
 Status: Completing (COMP)
 Completing: 24-Jul-2010

Lic. No.: 7282 EOG Waskada HZNTL 1-9-1-25 (WPM)
 UWI: 100.01-09-001-25W1.00
 Finished Drilling: 20-Jul-2010
 Total Depth: 1656.00 m
 Production Casing: 139.7 mm @ 1655.00 m with 46 t
 Rig Released: 21-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Jul-2010

Lic. No.: 7294 Waskada Unit No. 19 HZNTL A13-27-1-25 (WPM)
 UWI: 103.13-27-001-25W1.00
 Revision to Report of: 05-Apr-2010
 Contractor: Precision Drilling – **Rig # 156**
 Spud Date: 25-Jul-2010
 K.B. Elevation: 477.38 m
 Surface Casing: 219.10 mm @ 150.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7303 EOG Waskada HZNTL 1-3-2-25 (WPM)
 UWI: 102.01-03-002-25W1.00
 Status: Completing (COMP)
 Completing: 25-Jul-2010

Lic. No.: 7304 EOG Waskada HZNTL A1-3-2-25 (WPM)
 UWI: 103.01-03-002-25W1.00
 Status: Completing (COMP)
 Completing: 24-Jul-2010

Lic. No.: 7308 EOG Waskada HZNTL B8-3-2-25 (WPM)
 UWI: 104.08-03-002-25W1.00

Spud Date: 24-Jul-2010
 K.B. Elevation: 476.15 m
 Surface Casing: 219.10 mm @ 149.00 m with 10.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7312 Waskada Unit No. 3 HZNTL A1-31-1-25 (WPM)
 UWI: 103.01-31-001-25W1.00

Status: Completing (COMP)
 Completing: 24-Jul-2010

Lic. No.: 7313 Waskada Unit No. 3 HZNTL 12-31-1-25 (WPM)
 UWI: 102.12-31-001-25W1.00

Spud Date: 19-Jul-2010
 K.B. Elevation: 474.88 m
 Surface Casing: 219.10 mm @ 255.00 m with 18.0 t
 Finished Drilling: 24-Jul-2010
 Total Depth: 1713.00 m
 Production Casing: 139.7 mm @ 1713.00 m with 49.6 t
 Rig Released: 25-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jul-2010

Lic. No.: 7320 White North Sinclair HZNTL 4-12-8-28 (WPM)
 UWI: 100.04-12-008-28W1.00

Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7329 Waskada Unit No. 19 Prov. HZNTL A16-34-1-25 (WPM)
 UWI: 103.16-34-001-25W1.00

Finished Drilling: 22-Jul-2010
 Total Depth: 1672.00 m
 Production Casing: 139.7 mm @ 1670.00 m with 41 t
 Rig Released: 23-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 23-Jul-2010

Lic. No.: 7345 Waskada Unit No. 19 HZNTL B9-27-1-25 (WPM)
 UWI: 104.09-27-001-25W1.00

Surface Casing: 219.10 mm @ 159.00 m with 11.0 t
 Finished Drilling: 23-Jul-2010
 Total Depth: 1736.00 m
 Production Casing: 139.7 mm @ 1736.00 m with 50 t
 Rig Released: 25-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jul-2010

Lic. No.: 7355 Waskada Unit No. 3 HZNTL 4-36-1-26 (WPM)
 UWI: 102.04-36-001-26W1.00

Status: Completing (COMP)
 Completing: 25-Jul-2010

Lic. No.: 7371 Petrobakken Goodlands HZNTL 12-8-2-24 (WPM)
 UWI: 100.12-08-002-24W1.00

Spud Date: 19-Jul-2010
 K.B. Elevation: 495.38 m
 Surface Casing: 177.80 mm @ 223.00 m with 10.0 t
 Finished Drilling: 25-Jul-2010
 Total Depth: 2329.00 m
 Status: Preparing to Run Casing (PREP CSG)
 Preparing to Run Casing: 26-Jul-2010

Lic. No.: 7374 Tundra Daly Sinclair HZNTL 8-35-8-29 (WPM)
 UWI: 102.08-35-008-29W1.00

Spud Date: 20-Jul-2010
 K.B. Elevation: 527.30 m
 Surface Casing: 244.50 mm @ 141.00 m with 14.0 t
 Finished Drilling: 26-Jul-2010
 Total Depth: 2292.00 m
 Intermediate Casing: 177.80 mm @ 1039.00 m with 13.0 t
 Status: Setting Liner (SETTING LINER)
 Setting Liner: 26-Jul-2010

Lic. No.: 7382 Sinclair Unit No. 3 Prov. HZNTL WIW A1-12-8-29 (WPM)
 UWI: 103.01-12-008-29W1.00

Status: Completing (COMP)
 Completing: 26-Jul-2010

Lic. No.: 7388 Tundra Daly Sinclair Prov. HZNTL 13-29-7-28 (WPM)
 UWI: 100.13-29-007-28W1.00

Status: Completing (COMP)
 Completing: 23-Jul-2010

Lic. No.: 7397 Molopo Pierson Prov. HZNTL 16-29-1-28 (WPM)
 UWI: 100.16-29-001-28W1.00

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 26-Jul-2010

Lic. No.: 7400 North Virden Scallion Unit No. 1 HZNTL A5-33-11-26 (WPM)
 UWI: 103.05-33-011-26W1.00

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 26-Jul-2010

Lic. No.: 7402 Waskada Unit No. 7 HZNTL 9-18-1-25 (WPM)
 UWI: 102.09-18-001-25W1.00

Spud Date: 23-Jul-2010
 K.B. Elevation: 471.85 m
 Surface Casing: 219.10 mm @ 250.00 m with 18.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7404 Reliable et al South Kirkella Prov. 10-20-11-29 (WPM)
 UWI: 100.10-20-011-29W1.00

Finished Drilling: 22-Jul-2010
 Total Depth: 902.00 m
 Rig Released: 23-Jul-2010
 Status: Abandoned Dry (ABD D)
 Abandoned Dry: 23-Jul-2010

Lic. No.: 7405 Tundra Daly Sinclair HZNTL 1-19-8-28 (WPM)
 UWI: 100.01-19-008-28W1.00

Status: Completing (COMP)
 Completing: 22-Jul-2010

Lic. No.: 7406 Tundra Daly Sinclair HZNTL 8-19-8-28 (WPM)
 UWI: 102.08-19-008-28W1.00

Finished Drilling: 19-Jul-2010
 Total Depth: 2452.00 m
 Rig Released: 21-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 21-Jul-2010

Lic. No.: 7410 Tundra Daly Sinclair Prov. HZNTL 15-24-8-29 (WPM)
 UWI: 100.15-24-008-29W1.00

Revision to Report of: 21-Jun-2010
 Contractor: Trinidad Drilling Ltd. – **Rig # 9**

Spud Date: 21-Jul-2010
 K.B. Elevation: 516.07 m
 Surface Casing: 219.10 mm @ 140.00 m with 11.9 t
 Finished Drilling: 24-Jul-2010
 Total Depth: 1788.00 m
 Production Casing: 139.7 mm @ 1788.00 m with 38.21 t
 Rig Released: 25-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jul-2010

Lic. No.: 7413 Sinclair Unit No. 3 HZNTL WIW 16-1-8-29 (WPM)
UWI: 102.16-01-008-29W1.00

Finished Drilling: 20-Jul-2010
Total Depth: 2294.00 m
Rig Released: 21-Jul-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Jul-2010

Lic. No.: 7422 Waskada Unit No. 2 HZNTL 1-27-1-26 (WPM)
UWI: 103.01-27-001-26W1.00

Finished Drilling: 20-Jul-2010
Total Depth: 1751.00 m
Production Casing: 139.7 mm @ 1751.00 m with 46.6 t
Rig Released: 21-Jul-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Jul-2010

Lic. No.: 7448 Tundra Daly Sinclair Prov. HZNTL 16-14-8-28 (WPM)
UWI: 100.16-14-008-28W1.00

Finished Drilling: 23-Jul-2010
Total Depth: 2399.00 m
Intermediate Casing: 177.8 mm @ 1021.5 m with 14.03 t
Rig Released: 23-Jul-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Jul-2010

Lic. No.: 7456 Penn West Waskada STH 15-17-1-26 (WPM)
UWI: 100.15-17-001-26W1.00

Spud Date: 26-Jul-2010
K.B. Elevation: 458.29 m
Status: Drilling Ahead (DR)
Drilling Ahead: 26-Jul-2010

Lic. No.: 7472

Molopo Pierson HZNTL 8-25-1-28 (WPM)
 UWI: 100.05-25-001-28W1.00 – Stratigraphic Test Hole
 UWI: 100.08-25-001-28W1.02 – Horizontal Section

Revision to Report of: 19-Jul-2010
 UWI: 100.05-25-001-28W1.00 – **Stratigraphic Test Hole**
 UWI: 100.08-25-001-28W1.02 – **Horizontal Section**

Please note new UWI and revised UWI for Horizontal Section

UWI: 100.05-25-001-28W1.00 – Stratigraphic Test Hole

Finished Drilling: 22-Jul-2010
 Total Depth: 1020.00 m
 Status: Abandoned Stratigraphic Test Hole (ABD STH)
 Abd Stratigraphic Test Hole: 23-Jul-2010

UWI: 100.08-25-001-28W1.02 – Horizontal Section

Kick-Off Date: 23-Jul-2010
 Kick-Off Point: 643.00 m
 Status: Drilling Ahead (DR)
 Drilling Ahead: 26-Jul-2010

Lic. No.: 7473

Molopo Coulter 1-20-1-27 (WPM)
 UWI: 100.01-20-001-27W1.00

Spud Date: 19-Jul-2010
 K.B. Elevation: 456.45 m
 Surface Casing: 177.80 mm @ 139.00 m with 14.0 t
 Finished Drilling: 23-Jul-2010
 Total Depth: 1030.00 m
 Production Casing: 114.3 mm @ 1029.43 m with 33 t
 Rig Released: 24-Jul-2010
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Jul-2010

Lic. No.: 7474

Molopo Coulter 4-34-1-27 (WPM)
 UWI: 100.04-34-001-27W1.00

Spud Date: 19-Jul-2010
 K.B. Elevation: 457.38 m
 Surface Casing: 177.80 mm @ 139.00 m with 7.0 t
 Finished Drilling: 22-Jul-2010
 Total Depth: 1011.00 m
 Production Casing: Run
 Rig Released: 23-Jul-2010
 Status: Completing (COMP)
 Completing: 26-Jul-2010

Lic. No.: 7477 Fort Calgary East Manson 3-21-13-28 (WPM)
 UWI: 100.03-21-013-28W1.00
 6
 Licence Issued: 20-Jul-2010
 Licensee: Fort Calgary Resources Ltd.
 Mineral Rights: Freehold
 Contractor: To Be Determined - Rig# 0
 Co-ords: 116.32 m (N) of (S) boundary of Sec. 21
 595.21 m (E) of (W) boundary of Sec. 21
 Grd Elev: 489.80 m
 Proj. TD: 656.00 m (Devonian)
 Area: East Manson
 Classification: DEVELOPMENT (Confidential)
 Status: Location (LOC)

Lic. No.: 7478 Reliable South Kirkella HZNTL 5-15-11-29 (WPM)
 UWI: 100.05-15-011-29W1.00

 Licence Issued: 20-Jul-2010
 Licensee: Reliable Energy Ltd.
 Mineral Rights: Freehold
 Contractor: To Be Determined - Rig# 0
 Surf. Location: 12C-10-11-29 (WPM)
 Co-ords: 500.05 m (S) of (N) boundary of Sec. 10
 94.91 m (E) of (W) boundary of Sec. 10
 Grd Elev: 528.48 m
 Proj. TD: 1,978.00 m (Devonian)
 Area: South Kirkella
 Classification: DEVELOPMENT (Well)
 Status: Location (LOC)

Lic. No.: 7479 Tundra Daly Sinclair Prov. HZNTL 8-16-7-28 (WPM)
 UWI: 100.08-16-007-28W1.00

 Licence Issued: 21-Jul-2010
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. - Rig# 5
 Surf. Location: 5B-16-7-28 (WPM)
 Co-ords: 539.99 m (N) of (S) boundary of Sec. 16
 60.00 m (E) of (W) boundary of Sec. 16
 Grd Elev: 490.96 m
 Proj. TD: 2,333.00 m (Devonian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (Well)
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 26-Jul-2010

Lic. No.: 7480 Tundra et al Daly Sinclair HZNTL 12-7-9-28 (WPM)
UWI: 100.12-07-009-28W1.00

Licence Issued: 21-Jul-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 12C-8-9-28 (WPM)
Co-ords: 595.72 m (S) of (N) boundary of Sec. 8
60.00 m (E) of (W) boundary of Sec. 8
Grd Elev: 497.32 m
Proj. TD: 2,408.00 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (Well)
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 26-Jul-2010

Lic. No.: 7481 Molopo Pierson HZNTL 7-26-1-28 (WPM)
UWI: 100.07-26-001-28W1.00

Licence Issued: 26-Jul-2010
Licensee: Molopo Energy Canada Ltd.
Mineral Rights: Freehold
Contractor: Totem Drilling Ltd. - Rig# 3
Surf. Location: 5B-25-1-28 (WPM)
Co-ords: 590.03 m (N) of (S) boundary of Sec. 25
100.00 m (E) of (W) boundary of Sec. 25
Grd Elev: 453.82 m
Proj. TD: 1,688.00 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7482 Sinclair Unit No. 2 HZNTL WIW 4-19-7-28 (WPM)
UWI: 102.04-19-007-28W1.00

Licence Issued: 26-Jul-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surf. Location: 16D-18-7-28 (WPM)
Co-ords: 79.81 m (S) of (N) boundary of Sec. 18
60.00 m (W) of (E) boundary of Sec. 18
Grd Elev: 488.47 m
Proj. TD: 2,437.00 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7483 Sinclair Unit No. 2 HZNTL WIW 9-30-7-28 (WPM)
UWI: 102.09-30-007-28W1.00

Licence Issued: 26-Jul-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 9D-25-7-29 (WPM)
Co-ords: 414.29 m (S) of (N) boundary of Sec. 25
 60.00 m (W) of (E) boundary of Sec. 25
Grd Elev: 495.95 m
Proj. TD: 2,492.00 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7484 Sinclair Unit No. 2 HZNTL WIW A12-25-7-29 (WPM)
UWI: 103.12-25-007-29W1.00

Licence Issued: 26-Jul-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 16A-25-7-29 (WPM)
Co-ords: 384.29 m (S) of (N) boundary of Sec. 25
 60.00 m (W) of (E) boundary of Sec. 25
Grd Elev: 495.73 m
Proj. TD: 2,346.00 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)