

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/13 – March 4/13)

DRILLING ACTIVITY

	To Mar. 4/13	To Mar. 5/12	2012 Total
Drilling Licences Issued	107	154	720
Licences Cancelled	12	1	27
Vertical Wells Drilled	5	15	41
Horizontal Wells Drilled	185	157	570
Stratigraphic Test Holes Drilled	0	0	3
Wells Drilled - Total	190	172	614
No. of Metres Drilled	360 648	318 021	1 154 545
Wells Re-entered	0	0	0
Wells Being Drilled	13	13	1
No. of Active Rigs	19	18	1
Wells Licenced but Not Spudded	169	117	250
Wells Completed as Potential Oil Wells	184	164	592
Wells Abandoned Dry	1	4	17
Wells Drilled but Not Completed	5	2	0
Other Completions	0	2	4
New Wells on Production	0	0	401

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	5	8	19
Licences Cancelled	0	0	1
Kilometers Licenced	373	567	7 429
Kilometers Run	0	131	3 405

	2013	2012
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of January	546.77 (86.89)	608.90 (96.76)
Month of February	537.84 (85.47)	585.62 (93.06)

	2012	2011
<u>OIL PRODUCTION (M3)</u>		
Month of Aug	224 371.7	193 073.6
Cumulative Thru Aug 31	1 948 120.2	1 513 799.6

WEEKLY WELL ACTIVITY REPORT**04 March 2013**

Lic. No.: 8520 EOG Waskada HZNTL B16-8-1-25 (WPM)
UWI: 104.16-08-001-25W1.00

Spud Date: 26-Feb-2013
K.B. Elevation: 473.26 m
Surface Casing: 219.11 mm @ 152.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1687.00 m with 44.0 t
Finished Drilling: 01-Mar-2013
Total Depth: 1687.00 m
Rig Released: 02-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Mar-2013

Lic. No.: 8521 EOG Waskada HZNTL 16-28-1-25 (WPM)
UWI: 102.16-28-001-25W1.00

Revision to Report of: 16-Jan-2012
Contractor: Precision Drilling – Rig# 191

Spud Date: 02-Mar-2013
K.B. Elevation: 476.26 m
Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Mar-2013

Lic. No.: 8522 EOG Waskada HZNTL A16-28-1-25 (WPM)
UWI: 103.16-28-001-25W1.00

Revision to Report of: 16-Jan-2012
Contractor: Precision Drilling – Rig# 191

Spud Date: 26-Feb-2013
K.B. Elevation: 476.24 m
Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1640.00 m with 45.0 t
Finished Drilling: 28-Feb-2013
Total Depth: 1640.00 m
Rig Released: 02-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Mar-2013

Lic. No.: 8523 EOG Waskada HZNTL B16-28-1-25 (WPM)
UWI: 104.16-28-001-25W1.00

Intermediate Casing: 139.70 mm @ 1669.00 m with 42.6 t
Rig Released: 26-Feb-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Feb-2013

- Lic. No.: 8596 Elcano North Hargrave 2-27-12-27 (WPM)
 UWI: 100.02-27-012-27W1.00
- Revision to Report of: 20-Feb-2012
 Contractor: Partner Drilling Ltd. – Rig# 3
- Spud Date: 27-Feb-2013
 K.B. Elevation: 480.73 m
 Surface Casing: 219.10 mm @ 148.00 m with 9.0 t
 Intermediate Casing: Run
 Finished Drilling: 01-Mar-2013
 Total Depth: 602.00 m
 Rig Released: 02-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Mar-2013
- Lic. No.: 8815 Waskada Unit No. 3 HZNTL A13-30-1-25 (WPM)
 UWI: 103.13-30-001-25W1.00
- Revision to Report of: 09-Jul-2012
 Contractor: Precision Drilling – Rig# 146
- Spud Date: 01-Mar-2013
 K.B. Elevation: 475.24 m
 Surface Casing: 219.10 mm @ 176.00 m with 12.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013
- Lic. No.: 8817 Waskada Unit No. 3 HZNTL C13-30-1-25 (WPM)
 UWI: 105.13-30-001-25W1.00
- Intermediate Casing: 139.70 mm @ 1725.00 m with 49.3 t
 Finished Drilling: 27-Feb-2013
 Total Depth: 1727.00 m
 Rig Released: 28-Feb-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Feb-2013
- Lic. No.: 8883 Waskada LAm Unit No. 1 HZNTL A1-25-1-26 (WPM)
 UWI: 104.01-25-001-26W1.00
- Revision to Report of: 07-Aug-2012
 Contractor: Precision Drilling – Rig# 157
- Spud Date: 01-Mar-2013
 K.B. Elevation: 471.98 m
 Surface Casing: 219.10 mm @ 174.00 m with 11.0 t
 Finished Drilling: 04-Mar-2013
 Total Depth: 1750.00 m
 Status: Running Casing (CSG)
 Running Casing: 04-Mar-2013

Lic. No.: 8985 Waskada Unit No. 3 HZNTL A13-31-1-25 (WPM)
 UWI: 103.13-31-001-25W1.00

Intermediate Casing: 139.70 mm @ 1899.00 m with 55.3 t
 Finished Drilling: 25-Feb-2013
 Total Depth: 1899.00 m
 Rig Released: 26-Feb-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Feb-2013

Lic. No.: 8986 Waskada Unit No. 3 HZNTL B13-31-1-25 (PM)
 UWI: 104.13-31-001-25W1.00

Revision to Report of: 24-Sep-2012
 Contractor: Trinidad Drilling Ltd. – Rig# 4

Spud Date: 27-Feb-2013
 K.B. Elevation: 476.37 m
 Surface Casing: 219.10 mm @ 174.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1782.00 m with 51.3 t
 Finished Drilling: 03-Mar-2013
 Total Depth: 1782.00 m
 Rig Released: 04-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 04-Mar-2013

Lic. No.: 9079 Penn West Waskada HZNTL 4-17-1-25 (WPM)
 UWI: 100.04-17-001-25W1.00

Status: Completing (COMP)
 Completing: 03-Mar-2013

Lic. No.: 9080 Penn West Waskada HZNTL A4-17-1-25 (WPM)
 UWI: 102.04-17-001-25W1.00

Status: Completing (COMP)
 Completing: 02-Mar-2013

Lic. No.: 9086 EOG Pierson HZNTL A8-16-2-28 (WPM)
 UWI: 102.08-16-002-28W1.00

Status: Completing (COMP)
 Completing: 03-Mar-2013

Lic. No.: 9095 EOG Pierson HZNTL A4-9-2-28 (WPM)
 UWI: 102.04-09-002-28W1.00

Status: Completing (COMP)
 Completing: 03-Mar-2013

Lic. No.: 9107 ARC Waskada HZNTL 16-15-1-24 (WPM)
 UWI: 100.16-15-001-24W1.00

Spud Date: 02-Mar-2013
 K.B. Elevation: 524.93 m
 Surface Casing: 219.10 mm @ 168.00 m with 13.0 t

Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013

- Lic. No.: 9111 Red River Daly Sinclair Prov. 15-18-7-29 (WPM)
 UWI: 100.15-18-007-29W1.00
- Status: Completing (COMP)
 Completing: 25-Jan-2013
- Lic. No.: 9112 Tundra St. Lazare HZNTL 10-24-16-28 (WPM)
 UWI: 100.10-24-016-28W1.00
- Intermediate Casing: 177.80 mm @ 617.00 m with 8.1 t
 Finished Drilling: 27-Feb-2013
 Total Depth: 1848.00 m
 Rig Released: 28-Feb-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Feb-2013
- Lic. No.: 9116 Tundra Birdtail Prov. HZNTL 9-4-16-27 (WPM)
 UWI: 100.09-04-016-27W1.00
- Spud Date: 28-Feb-2013
 K.B. Elevation: 477.42 m
 Surface Casing: 244.50 mm @ 141.00 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013
- Lic. No.: 9120 Penn West Waskada HZNTL A7-22-1-25 (WPM)
 UWI: 102.07-22-001-25W1.00
- Status: Completing (COMP)
 Completing: 26-Feb-2013
- Lic. No.: 9122 Penn West Waskada HZNTL C7-22-1-25 (WPM)
 UWI: 104.07-22-001-25W1.00
- Status: Completing (COMP)
 Completing: 01-Mar-2013
- Lic. No.: 9124 Penn West Waskada HZNTL A10-22-1-25 (WPM)
 UWI: 102.10-22-001-25W1.00
- Intermediate Casing: 139.70 mm @ 1735.00 m with 46.0 t
 Finished Drilling: 01-Mar-2013
 Total Depth: 1735.00 m
 Rig Released: 01-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 01-Mar-2013

- Lic. No.: 9136 Tundra Daly Sinclair Prov. HZNTL B4-29-8-28 (WPM)
UWI: 103.04-29-008-28W1.00
- Status: Completing (COMP)
Completing: 27-Feb-2013
- Lic. No.: 9169 Tundra Daly Sinclair Prov. HZNTL C12-29-8-28 (WPM)
UWI: 102.12-28-008-28W1.00
- Status: Completing (COMP)
Completing: 28-Feb-2013
- Lic. No.: 9170 Corval Daly Sinclair HZNTL 04-23-08-28 (WPM)
UWI: 100.04-23-008-28W1.00
- Intermediate Casing: 139.70 mm @ 2444.00 m with 51.0 t
Finished Drilling: 26-Feb-2013
Total Depth: 2444.00 m
Rig Released: 27-Feb-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Feb-2013
- Lic. No.: 9193 Tundra East Manson Prov. HZNTL 10-4-13-28 (WPM)
UWI: 100.10-04-013-28W1.00
- Status: Completing (COMP)
Completing: 24-Feb-2013
- Lic. No.: 9202 ARC Waskada Prov. HZNTL C8-4-1-24 (WPM)
UWI: 105.08-04-001-24W1.00
- Revision to Report of: 14-Jan-2013
Contractor: Precision Drilling – Rig# 149
- Surface Casing: 219.10 mm @ 163.00 m with 13.0 t
Intermediate Casing: 139.70 mm @ 1605.00 m with 51.0 t
Finished Drilling: 28-Feb-2013
Total Depth: 1606.00 m
Rig Released: 02-Mar-2013
Status: Completing (COMP)
Completing: 04-Mar-2013
- Lic. No.: 9205 Corex Virden HZNTL 8-17-10-26 (WPM)
UWI: 102.08-17-010-26W1.00
- Status: Completing (COMP)
Completing: 26-Feb-2013
- Lic. No.: 9215 Fort Calgary Manson HZNTL 13-1-14-29 (WPM)
UWI: 100.13-01-014-29W1.00
- Intermediate Casing: 177.80 mm @ 764.00 m with 17.0 t
Finished Drilling: 28-Feb-2013
Total Depth: 2205.00 m
Rig Released: 03-Mar-2013

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Mar-2013

Lic. No.: 9222 EOG Coulter HZNTL A14-20-1-27 (WPM)
UWI: 102.14-20-001-27W1.00

Revision to Report of: 28-Jan-2013
Contractor: Precision Drilling – Rig# 156

Spud Date: 01-Mar-2013
K.B. Elevation: 459.75 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1812.00 m with 43.6 t
Finished Drilling: 03-Mar-2013
Total Depth: 1812.00 m
Rig Released: 04-Mar-2013
Status: Waiting On Cement (WOC)
Waiting On Cement: 04-Mar-2013

Lic. No.: 9223 EOG Coulter HZNTL B14-20-1-27 (WPM)
UWI: 103.14-20-001-27W1.00

Spud Date: 25-Feb-2013
K.B. Elevation: 459.46 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1839.00 m with 43.6 t
Finished Drilling: 27-Feb-2013
Total Depth: 1839.00 m
Rig Released: 01-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Mar-2013

Lic. No.: 9229 Tundra Daly Sinclair HZNTL 9-20-9-29 (WPM)
UWI: 100.09-20-009-29W1.00

Status: Completing (COMP)
Completing: 01-Mar-2013

Lic. No.: 9235 Fort Calgary South McAuley HZNTL 12-12-14-29 (WPM)
UWI: 100.12-12-014-29W1.00

Status: Completing (COMP)
Completing: 02-Mar-2013

Lic. No.: 9244 Tundra Daly Sinclair HZNTL A1-4-9-28 (WPM)
UWI: 102.01-04-009-28W1.00

Spud Date: 25-Feb-2013
K.B. Elevation: 502.36 m
Surface Casing: 219.10 mm @ 140.00 m with 11.0 t
Finished Drilling: 03-Mar-2013
Total Depth: 2292.00 m
Status: Running Casing (CSG)
Running Casing: 04-Mar-2013

Lic. No.: 9250 Fort Calgary South McAuley Prov. 6-14-14-29 (WPM)
 UWI: 100.06-14-014-29W1.00

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 04-Mar-2013

Lic. No.: 9251 T. Bird South Kirkella HZNTL 4-9-11-29 (WPM)
 UWI: 100.04-09-011-29W1.00

Intermediate Casing: 177.80 mm @ 959.00 m with 15.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013

Lic. No.: 9253 Tundra Daly Sinclair HZNTL 9-8-8-28 (WPM)
 UWI: 100.09-08-008-28W1.00

Intermediate Casing: 114.30 mm @ 975.00 m with 11.0 t
 Finished Drilling: 25-Feb-2013
 Total Depth: 2382.00 m
 Rig Released: 27-Feb-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 27-Feb-2013

Lic. No.: 9255 Waskada Unit No. 3 HZNTL A5-30-1-25 (WPM)
 UWI: 103.05-30-001-25W1.00

Spud Date: 25-Feb-2013
 K.B. Elevation: 473.62 m
 Surface Casing: 219.10 mm @ 168.50 m with 12.0 t
 Intermediate Casing: 139.70 mm @ 1881.00 m with 55.0 t
 Finished Drilling: 28-Feb-2013
 Total Depth: 1881.00 m
 Rig Released: 02-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Mar-2013

Lic. No.: 9256 Waskada Unit No. 3 HZNTL B5-30-1-25 (WPM)
 UWI: 104.05-30-001-25W1.00

Spud Date: 02-Mar-2013
 K.B. Elevation: 473.66 m
 Surface Casing: 219.10 mm @ 176.50 m with 12.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013

Lic. No.: 9258 Legacy Pierson HZNTL 1-36-1-28 (WPM)
 UWI: 100.01-36-001-28W1.00
 Status: Completing (COMP)
 Completing: 28-Feb-2013

Lic. No.: 9259 Corex Daly Sinclair Prov. HZNTL A6-10-10-28 (WPM)
 UWI: 103.06-10-010-28W1.00
 Finished Drilling: 01-Mar-2013
 Total Depth: 1855.00 m
 Rig Released: 02-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Mar-2013

Lic. No.: 9260 Corex Daly Sinclair HZNTL A16-2-9-28 (WPM)
 UWI: 102.16-02-009-28W1.00
 Spud Date: 02-Mar-2013
 K.B. Elevation: 468.63 m
 Surface Casing: 244.50 mm @ 140.00 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013

Lic. No.: 9261 Tundra Daly Sinclair HZNTL 4-3-10-29 (WPM)
 UWI: 100.04-03-010-29W1.00
 Status: Completing (COMP)
 Completing: 26-Feb-2013

Lic. No.: 9265 Penn West Waskada Prov. HZNTL 1-30-1-25 (WPM)
 UWI: 103.01-30-001-25W1.00
 Intermediate Casing: 139.70 mm @ 2140.00 m with 58.3 t
 Finished Drilling: 28-Feb-2013
 Total Depth: 2140.00 m
 Rig Released: 01-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 01-Mar-2013

Lic. No.: 9270 Legacy Pierson HZNTL A1-36-1-28 (WPM)
 UWI: 102.01-36-001-28W1.00
 Rig Released: 26-Feb-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Feb-2013

Lic. No.: 9271 Legacy Coulter Prov. HZNTL A5-33-1-27 (WPM)
 UWI: 102.05-33-001-27W1.00
 Spud Date: 27-Feb-2013
 K.B. Elevation: 457.17 m
 Surface Casing: 219.10 mm @ 158.50 m with 11.0 t
 Finished Drilling: 04-Mar-2013
 Total Depth: 2493.00 m

Status: Running Casing (CSG)
Running Casing: 04-Mar-2013

- Lic. No.: 9273 Melita Pierson HZNTL 11-17-2-28 (WPM)
UWI: 100.11-17-002-28W1.00
- Status: Completing (COMP)
Completing: 01-Mar-2013
- Lic. No.: 9274 CPEC East Manson HZNTL 9-1-13-28 (WPM)
UWI: 100.09-02-013-28W1.00 – Stratigraphic Test Hole
- Finished Drilling: 26-Feb-2013
Total Depth: 720.00 m
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abandoned Stratigraphic Test Hole: 27-Feb-2013
- UWI: 100.09-01-013-28W1.02 - Horizontal Section
- Kick-Off Date: 03-Mar-2013
Kick-Off Point: 463.00 m
Intermediate Casing: Run
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Mar-2013
- Lic. No.: 9282 Tundra Daly Sinclair Prov. HZNTL A8-30-8-28 (WPM)
UWI: 102.08-30-008-28W1.00
- Spud Date: 27-Feb-2013
K.B. Elevation: 517.23 m
Surface Casing: 219.10 mm @ 139.00 m with 11.0 t
Intermediate Casing: 114.30 mm @ 915.00 m with 9.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Mar-2013
- Lic. No.: 9284 Tundra Pierson HZNTL 1-20-3-28 (WPM)
UWI: 100.16-20-003-28W1.00 – Stratigraphic Test Hole
- Spud Date: 02-Mar-2013
K.B. Elevation: 471.36 m
Surface Casing: 219.10 mm @ 137.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Mar-2013
- Lic. No.: 9285 Sinclair Unit No. 1 Prov. HZNTL 13-21-8-29 (WPM)
UWI: 102.13-21-008-29W1.00
- Spud Date: 03-Mar-2013
K.B. Elevation: 530.28 m
Status: Running Casing (CSG)
Running Casing: 04-Mar-2013

Lic. No.: 9286 Sinclair Unit No. 1 Prov. HZNTL 16-22-8-29 (WPM)
 UWI: 102.16-22-008-29W1.00

Intermediate Casing: 177.80 mm @ 1068.00 m with 24.0 t
 Finished Drilling: 01-Mar-2013
 Total Depth: 2542.00 m
 Rig Released: 03-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 03-Mar-2013

Lic. No.: 9294 Tundra Daly Sinclair HZNTL 4-27-9-28 (WPM)
 UWI: 100.04-27-009-28W1.00

Spud Date: 26-Feb-2013
 K.B. Elevation: 496.69 m
 Surface Casing: 244.50 mm @ 139.50 m with 15.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Mar-2013

Lic. No.: 9297 EOG Waskada 6-5-1-25 (WPM)
 UWI: 100.06-05-001-25W1.00

Licence Issued: 26-Feb-2013
 Licensee: EOG Resources Canada Inc
 Mineral Rights: EOG Resources Canada Inc
 Contractor: Precision Drilling (1987) Ltd. - Rig# 195
 Surface Location: 06-05-01-25
 Co-ords: 643.70m (N) of (S) boundary of Sec. 5
 526.82m (E) of (W) boundary of Sec. 5
 Grd Elev: 465.35 m
 Proj. TD: 1660 m (Triassic)
 Field: Waskada
 Classification: EXPLORATORY (OUTPOST)
 Spud Date: 02-Mar-2013
 K.B. Elevation: 469.60 m
 Surface Casing: 219.11 mm @ 152.00 m with 11.0 t
 Finished Drilling: 04-Mar-2013
 Total Depth: 972.00 m
 Status: Running Casing (CSG)
 Running Casing: 04-Mar-2013

Lic. No.: 9298 Sinclair Unit No. 1 Prov. HZNTL 4-22-8-29 (WPM)
 UWI: 102.04-22-008-29W1.00

Licence Issued: 28-Feb-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 12
 Surface Location: 04B-23-08-29
 Co-ords: 79.04m (N) of (S) boundary of Sec. 23
 60.00m (E) of (W) boundary of Sec. 23
 Grd Elev: 512.51 m
 Proj. TD: 2541.9 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 9299 Sinclair Unit No. 7 HZNTL 4-15-8-29 (WPM)
 UWI: 102.04-15-008-29W1.00

Licence Issued: 28-Feb-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 65
 Surface Location: 13C-11-08-29
 Co-ords: 94.00m (S) of (N) boundary of Sec. 11
 60.00m (E) of (W) boundary of Sec. 11
 Grd Elev: 515.35 m
 Proj. TD: 2550.3 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 9300 Sinclair Unit No. 7 HZNTL A1-14-8-29 (WPM)
 UWI: 103.01-14-008-29W1.00

Licence Issued: 28-Feb-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 65
 Surface Location: 13C-11-08-29
 Co-ords: 67.00m (S) of (N) boundary of Sec. 11
 60.00m (E) of (W) boundary of Sec. 11
 Grd Elev: 515.33 m
 Proj. TD: 2311.6 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

- Lic. No.: 9301 CPEC South Kirkella HZNTL 6-20-11-29 (WPM)
 UWI: 100.06-20-011-29W1.00
- Licence Issued: 28-Feb-2013
 Licensee: Crescent Point Energy
 Mineral Rights: Crescent Point Energy
 Contractor: To Be Determined - Rig# 0
 Surface Location: 06D-17-11-29
 Co-ords: 739.24m (N) of (S) boundary of Sec. 17
 690.00m (E) of (W) boundary of Sec. 17
 Grd Elev: 538.23 m
 Proj. TD: 2358.0 m (Mississippian)
 Area: South Kirkella
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9302 Fort Calgary South McAuley HZNTL 5-12-14-29 (WPM)
 UWI: 100.05-12-014-29W1.00
- Licence Issued: 28-Feb-2013
 Licensee: Fort Calgary Resources Ltd.
 Mineral Rights: Fort Calgary Resources Ltd.
 Contractor: Casa Energy - Rig# 19
 Surface Location: 05D-07-14-28
 Co-ords: 608.14m (N) of (S) boundary of Sec. 7
 302.78m (E) of (W) boundary of Sec. 7
 Grd Elev: 484.56 m
 Proj. TD: 2390.36 m (Devonian)
 Area: South McAuley
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9303 EOG Pierson HZNTL A12-35-1-28 (WPM)
 UWI: 102.12-35-001-28W1.00
- Licence Issued: 28-Feb-2013
 Licensee: EOG RESOURCES CANADA INC.
 Mineral Rights: EOG RESOURCES CANADA INC.
 Contractor: Precision Drilling (1987) Ltd. - Rig# 195
 Surface Location: 10C-35-01-28
 Co-ords: 562.07m (S) of (N) boundary of Sec. 35
 667.08m (W) of (E) boundary of Sec. 35
 Grd Elev: 455.49 m
 Proj. TD: 1660 m (Triassic)
 Field: Pierson
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

- Lic. No.: 9304 EOG Pierson HZNTL B12-35-1-28 (WPM)
 UWI: 103.12-35-001-28W1.00
- Licence Issued: 28-Feb-2013
 Licensee: EOG RESOURCES CANADA INC.
 Mineral Rights: EOG RESOURCES CANADA INC.
 Contractor: Precision Drilling (1987) Ltd. - Rig# 195
 Surface Location: 10C-35-01-28
 Co-ords: 547.07m (S) of (N) boundary of Sec. 35
 667.11m (W) of (E) boundary of Sec. 35
 Grd Elev: 455.51 m
 Proj. TD: 1660 m (Triassic)
 Field: Pierson
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9305 Tundra St. Lazare HZNTL 4-25-16-28 (WPM)
 UWI: 100.04-25-016-28W1.00
- Licence Issued: 28-Feb-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 10
 Surface Location: 01B-25-16-28
 Co-ords: 53.00m (N) of (S) boundary of Sec. 25
 326.26m (W) of (E) boundary of Sec. 25
 Grd Elev: 474.39 m
 Proj. TD: 1636.4 m (Mississippian)
 Area: St. Lazare
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9306 Tundra Daly Sinclair Prov. HZNTL A5-6-10-29 (WPM)
 UWI: 102.05-06-010-29W1.00
- Licence Issued: 28-Feb-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 14
 Surface Location: 05C-05-10-29
 Co-ords: 627.00m (N) of (S) boundary of Sec. 5
 60.00m (E) of (W) boundary of Sec. 5
 Grd Elev: 540.22 m
 Proj. TD: 2328.6 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 9307

Elcano Two Creeks DIR 1-30-12-26 (WPM)
UWI: 100.01-30-012-26W1.00

Licence Issued: 28-Feb-2013

Licensee: Elcano Exploration Inc.

Mineral Rights: Elcano Exploration Inc.

Contractor: Partner Drilling Ltd. - Rig# 3

Surface Location: 01B-30-12-26

Co-ords: 115.00m (N) of (S) boundary of Sec. 30
280.00m (W) of (E) boundary of Sec. 30

Grd Elev: 467.34 m

Proj. TD: 710 m (Mississippian)

Area: Two Creeks

Classification: DEVELOPMENT (CONFIDENTIAL)

Spud Date: 03-Mar-2013

K.B. Elevation: 471.31 m

Status: Running Casing (CSG)

Running Casing: 03-Mar-2013