

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/13 – March 11/13)

DRILLING ACTIVITY

	To Mar. 11/13	To Mar. 12/12	2012 Total
Drilling Licences Issued	111	157	720
Licences Cancelled	12	1	27
Vertical Wells Drilled	7	15	41
Horizontal Wells Drilled	200	174	570
Stratigraphic Test Holes Drilled	1	0	3
Wells Drilled - Total	208	189	614
No. of Metres Drilled	391 862	353 333	1 154 545
Wells Re-entered	0	0	0
Wells Being Drilled	8	4	1
No. of Active Rigs	9	4	1
Wells Licenced but Not Spudded	169	113	250
Wells Completed as Potential Oil Wells	206	183	592
Wells Abandoned Dry	2	4	17
Wells Drilled but Not Completed	0	0	0
Other Completions	0	2	4
New Wells on Production	0	5	401

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	5	8	19
Licences Cancelled	0	0	1
Kilometers Licenced	373	567	7 429
Kilometers Run	0	131	3 405

	2013	2012
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of January	546.77 (86.89)	608.90 (96.76)
Month of February	537.84 (85.47)	585.62 (93.06)

	2012	2011
<u>OIL PRODUCTION (M3)</u>		
Month of Aug	224 371.7	193 073.6
Cumulative Thru Aug 31	1 948 120.2	1 513 799.6

WEEKLY WELL ACTIVITY REPORT**11 March 2013**

- Lic. No.: 8073 Reliable East Manson HZNTL 3-16-13-28 (WPM)
UWI: 100.03-16-013-28W1.00
- Please note UWI and well name change
(Licensed as 4-16-13-28 drilled as 3-16-13-28)
- Lic. No.: 8280 Enerplus Virden Prov. DIR A6-25-11-26(WPM)
UWI: 102.06-25-011-26W1.00
- Please note UWI and well name change
(Licensed as a horizontal well to 11-24-11-26 ran into complications
while drilling now a directional well to 6-25-11-26)
- Lic. No.: 8320 Sinclair Unit No. 6 Prov. HZNTL 9-34-8-29 (WPM)
UWI: 102.09-34-008-29W1.00
- Please note revised well name and UWI
(Licenced as 8-34 UWI 102. drilled as 9-34-8-29 UWI 102.)
- Lic. No.: 8321 Sinclair Unit No. 6 Prov. HZNTL 8-34-8-29 (WPM)
UWI: 102.08-34-008-29W1.00
- Please note revised well name and UWI
(Licenced as A8-34 UWI 103. now 8-34-8-29 UWI 102. as a result of
name change for #8320)
- Lic. No.: 8322 Sinclair Unit No. 6 Prov. HZNTL A16-34-8-29 (WPM)
UWI: 103.16-34-008-29W1.00
- Please note revised well name and UWI
(Licenced as 9-34 UWI 102. drilled as A16-34-8-29 UWI 103.)
- Lic. No.: 8323 Sinclair Unit No. 6 HZNTL 1-34-8-29 (WPM)
UWI: 102.01-34-008-29W1.00
- Please note revised well name and UWI
(Licenced as A16-27 UWI 103. drilled as 1-34-8-29 UWI 102.)

- Lic. No.: 8415 EOG Waskada HZNTL A13-28-1-25 (WPM)
 UWI: 102.13-28-001-25W1.00
- Revision to Report of: 05-Dec-2011
 Contractor: Precision Drilling – Rig# 191
- Main Hole Commenced: 06-Mar-2013
 K.B. Elevation: 476.08 m
 Intermediate Casing: 139.70 mm @ 1659.00 m with 45.0 t
 Finished Drilling: 09-Mar-2013
 Total Depth: 1659.00 m
 Rig Released: 09-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Mar-2013
- Lic. No.: 8416 EOG Waskada HZNTL B13-28-1-25 (WPM)
 UWI: 103.13-28-001-25W1.00
- Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 11-Mar-2013
- Lic. No.: 8505 EOG Waskada HZNTL A9-28-1-25 (WPM)
 UWI: 103.09-28-001-25W1.00
- Spud Date: 06-Mar-2013
 K.B. Elevation: 476.18 m
 Surface Casing: 219.11 mm @ 152.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1655.00 m with 41.6 t
 Finished Drilling: 09-Mar-2013
 Total Depth: 1655.00 m
 Rig Released: 10-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 10-Mar-2013
- Lic. No.: 8506 EOG Waskada HZNTL B9-28-1-25 (WPM)
 UWI: 104.09-28-001-25W1.00
- Spud Date: 10-Mar-2013
 K.B. Elevation: 475.92 m
 Surface Casing: 219.11 mm @ 151.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 11-Mar-2013
- Lic. No.: 8521 EOG Waskada HZNTL 16-28-1-25 (WPM)
 UWI: 102.16-28-001-25W1.00
- Intermediate Casing: 139.70 mm @ 1668.00 m with 45.0 t
 Finished Drilling: 04-Mar-2013
 Total Depth: 1668.00 m
 Rig Released: 06-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Mar-2013

Lic. No.: 8596 Elcano North Hargrave 2-27-12-27 (WPM)
 UWI: 100.02-27-012-27W1.00
 Status: Completing (COMP)
 Completing: 05-Mar-2013

Lic. No.: 8815 Waskada Unit No. 3 HZNTL A13-30-1-25 (WPM)
 UWI: 103.13-30-001-25W1.00
 Intermediate Casing: 139.70 mm @ 1722.00 m with 46.3 t
 Finished Drilling: 05-Mar-2013
 Total Depth: 1722.00 m
 Rig Released: 06-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Mar-2013

Lic. No.: 8883 Waskada LAm Unit No. 1 HZNTL A1-25-1-26 (WPM)
 UWI: 104.01-25-001-26W1.00
 Intermediate Casing: 139.70 mm @ 1750.00 m with 48.3 t
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 05-Mar-2013

Lic. No.: 9107 ARC Waskada HZNTL 16-15-1-24 (WPM)
 UWI: 100.16-15-001-24W1.00
 Intermediate Casing: 139.70 mm @ 2059.00 m with 65.0 t
 Finished Drilling: 07-Mar-2013
 Total Depth: 2059.00 m
 Rig Released: 09-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Mar-2013

Lic. No.: 9116 Tundra Birdtail Prov. HZNTL 9-4-16-27 (WPM)
 UWI: 100.09-04-016-27W1.00
 Intermediate Casing: 177.80 mm @ 713.00 m with 10.7 t
 Finished Drilling: 05-Mar-2013
 Total Depth: 1304.00 m
 Rig Released: 07-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 07-Mar-2013

Lic. No.: 9135 Tundra Daly Sinclair Prov. HZNTL A5-29-8-28 (WPM)
 UWI: 103.05-29-008-28W1.00
 Status: Completing (COMP)
 Completing: 01-Mar-2013

Lic. No.: 9150 Tundra Daly Sinclair Prov. HZNTL A8-32-8-29 (WPM)
 UWI: 102.08-32-008-29W1.00
 Spud Date: 05-Mar-2013
 K.B. Elevation: 546.25 m
 Surface Casing: 244.50 mm @ 146.50 m with 13.0 t

Status: Drilling Ahead (DR)
Drilling Ahead: 11-Mar-2013

- Lic. No.: 9213 Tundra East Manson HZNTL 15-8-13-28 (WPM)
UWI: 100.15-08-013-28W1.00
- Status: Completing (COMP)
Completing: 03-Mar-2013
- Lic. No.: 9215 Fort Calgary Manson HZNTL 13-1-14-29 (WPM)
UWI: 100.13-01-014-29W1.00
- Status: Completing (COMP)
Completing: 06-Mar-2013
- Lic. No.: 9221 Tundra East Manson Prov. HZNTL 11-11-13-28 (WPM)
UWI: 100.11-11-013-28W1.00
- Status: Completing (COMP)
Completing: 07-Mar-2013
- Lic. No.: 9222 EOG Coulter HZNTL A14-20-1-27 (WPM)
UWI: 102.14-20-001-27W1.00
- Revision to Report of: 04-Mar-2013
Rig Released: 05-Mar-2013
- Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Mar-2013
- Lic. No.: 9232 Corex Virden HZNTL 16-17-10-26 (WPM)
UWI: 102.16-17-010-26W1.00
- Status: Completing (COMP)
Completing: 07-Mar-2013
- Lic. No.: 9239 Tundra Virden HZNTL 10-30-10-26 (WPM)
UWI: 100.10-30-010-26W1.00
- Status: Completing (COMP)
Completing: 07-Mar-2013
- Lic. No.: 9244 Tundra Daly Sinclair HZNTL A1-4-9-28 (WPM)
UWI: 102.01-04-009-28W1.00
- Intermediate Casing: 114.30 mm @ 2292.00 m with 39.4 t
Rig Released: 05-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Mar-2013

- Lic. No.: 9248 Tundra Daly Sinclair HZNTL 4-14-10-29 (WPM)
 UWI: 100.04-14-010-29W1.00
- Status: Completing (COMP)
 Completing: 24-Feb-2013
- Lic. No.: 9250 Fort Calgary South McAuley Prov. 6-14-14-29 (WPM)
 UWI: 100.06-14-014-29W1.00
- Spud Date: 05-Mar-2013
 K.B. Elevation: 496.52 m
 Surface Casing: 219.10 mm @ 133.00 m with 11.0 t
 Intermediate Casing: Run
 Finished Drilling: 07-Mar-2013
 Total Depth: 705.00 m
 Rig Released: 09-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Mar-2013
- Lic. No.: 9251 T. Bird South Kirkella HZNTL 4-9-11-29 (WPM)
 UWI: 100.04-09-011-29W1.00
- Finished Drilling: 04-Mar-2013
 Total Depth: 2340.00 m
 Rig Released: 06-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Mar-2013
- Lic. No.: 9252 CPEC East Manson HZNTL 2-2-13-28 (WPM)
 UWI: 100.02-02-013-28W1.00
- Revision to Report of: 04-Feb-2013
 Contractor: Alliance Drilling – Rig# 5
- Spud Date: 08-Mar-2013
 K.B. Elevation: 495.01 m
 Surface Casing: 244.50 mm @ 165.00 m with 16.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 11-Mar-2013
- Lic. No.: 9256 Waskada Unit No. 3 HZNTL B5-30-1-25 (WPM)
 UWI: 104.05-30-001-25W1.00
- Intermediate Casing: 139.70 mm @ 1824.00 m with 55.0 t
 Finished Drilling: 06-Mar-2013
 Total Depth: 1824.00 m
 Rig Released: 06-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Mar-2013

- Lic. No.: 9260 Corex Daly Sinclair HZNTL A16-2-9-28 (WPM)
UWI: 102.16-02-009-28W1.00
- Intermediate Casing: 139.70 mm @ 2238.00 m with 68.0 t
Finished Drilling: 09-Mar-2013
Total Depth: 2240.00 m
Rig Released: 10-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Mar-2013
- Lic. No.: 9271 Legacy Coulter Prov. HZNTL A5-33-1-27 (WPM)
UWI: 102.05-33-001-27W1.00
- Intermediate Casing: 139.70 mm @ 2493.00 m with 55.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Mar-2013
- Lic. No.: 9274 CPEC East Manson HZNTL 9-1-13-28 (WPM)
UWI: 100.09-01-013-28W1.02 – Horizontal Section
- Intermediate Casing: Run
Finished Drilling: 05-Mar-2013
Total Depth: 2156.00 m
Rig Released: 07-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Mar-2013
- Lic. No.: 9282 Tundra Daly Sinclair Prov. HZNTL A8-30-8-28 (WPM)
UWI: 102.08-30-008-28W1.00
- Finished Drilling: 06-Mar-2013
Total Depth: 2306 m
Rig Released: 07-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Mar-2013
- Lic. No.: 9283 Tundra et al Daly Sinclair HZNTL 2-21-9-28 (WPM)
UWI: 100.02-21-009-28W1.00
- Status: Completing (COMP)
Completing: 06-Mar-2013
- Lic. No.: 9284 Tundra Pierson STH 16-20-3-28 (WPM)
UWI: 100.16-20-003-28W1.00
- Please note UWI and well name change
(Licensed as a horizontal well to 1-20-3-28, drilled stratigraphic test hole only).
- Finished Drilling: 04-Mar-2013
Total Depth: 1020.00 m
Rig Released: 05-Mar-2013
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abandoned Stratigraphic Test Hole: 05-Mar-2013

Lic. No.: 9285 Sinclair Unit No. 1 Prov. HZNTL 13-21-8-29 (WPM)
UWI: 102.13-21-008-29W1.00

Surface Casing: 244.50 mm @ 140.50 m with 14.0 t
Intermediate Casing: 177.80 mm @ 1071.00 m with 13.0 t
Finished Drilling: 09-Mar-2013
Total Depth: 2295.00 m
Rig Released: 11-Mar-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Mar-2013

Lic. No.: 9289 Tundra Daly Sinclair HZNTL A16-31-8-28 (WPM)
UWI: 103.16-31-008-28W1.00

Spud Date: 07-Mar-2013
K.B. Elevation: 514.67 m
Surface Casing: 219.10 mm @ 137.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Mar-2013

Lic. No.: 9293 Tundra Daly Sinclair Prov. HZNTL A4-14-9-29 (WPM)
UWI: 102.04-14-009-29W1.00

Revision to Report of: 25-Feb-2013
Contractor: CanElson Drilling Inc. – Rig# 28

Spud Date: 06-Mar-2013
K.B. Elevation: 523.23 m
Surface Casing: 219.10 mm @ 147.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Mar-2013

- Lic. No.: 9294 Tundra Daly Sinclair HZNTL 4-27-9-28 (WPM)
 UWI: 100.04-27-009-28W1.00
- Intermediate Casing: 139.70 mm @ 924.48 m with 9.2 t
 Finished Drilling: 04-Mar-2013
 Total Depth: 2363.00 m
 Rig Released: 05-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 05-Mar-2013
- Lic. No.: 9295 Tundra Pierson 14-20-3-28 (WPM)
 UWI: 100.14-20-003-28W1.00
- Please note UWI and well name change
 (Licensed as a horizontal well to 4-20-3-28 and the vertical portion as a stratigraphic test hole only. Drilled the vertical portion only, cased it and will now be a vertical well as a potential producer).
- Spud Date: 06-Mar-2013
 K.B. Elevation: 473.25 m
 Surface Casing: 219.10 mm @ 136.00 m with 11.5 t
 Intermediate Casing: 114.30 mm @ 1025.00 m with 7.2 t
 Finished Drilling: 07-Mar-2013
 Total Depth: 1032.00 m
 Rig Released: 09-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Mar-2013
- Lic. No.: 9297 EOG Waskada 6-5-1-25 (WPM)
 UWI: 100.06-05-001-25W1.00
- Intermediate Casing: Run
 Rig Released: 05-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 05-Mar-2013
- Lic. No.: 9302 Fort Calgary South McAuley HZNTL 5-12-14-29 (WPM)
 UWI: 100.05-12-014-29W1.00
- Spud Date: 10-Mar-2013
 K.B. Elevation: 487.86 m
 Surface Casing: 244.50 mm @ 137.00 m with 14.0 t
 Status: Waiting On Cement (WOC)
 Waiting On Cement: 11-Mar-2013

Lic. No.: 9303 EOG Pierson HZNTL A12-35-1-28 (WPM)
 UWI: 102.12-35-001-28W1.00

Revision to Report of: 04-Mar-2013
 Contractor: Precision Drilling – Rig# 156

Spud Date: 04-Mar-2013
 K.B. Elevation: 459.69 m
 Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1728.00 m with 42.6 t
 Finished Drilling: 08-Mar-2013
 Total Depth: 1728.00 m
 Rig Released: 09-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Mar-2013

Lic. No.: 9304 EOG Pierson HZNTL B12-35-1-28 (WPM)
 UWI: 103.12-35-001-28W1.00

Revision to Report of: 04-Mar-2013
 Contractor: Precision Drilling – Rig# 156

Spud Date: 09-Mar-2013
 K.B. Elevation: 459.71 m
 Surface Casing: 219.11 mm @ 152.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 11-Mar-2013

Lic. No.: 9305 Tundra St. Lazare HZNTL 4-25-16-28 (WPM)
 UWI: 100.04-25-016-28W1.00

Spud Date: 07-Mar-2013
 K.B. Elevation: 478.49 m
 Surface Casing: 244.50 mm @ 138.50 m with 13.0 t
 Intermediate Casing: 177.80 mm @ 607.00 m with 8.0 t
 Finished Drilling: 10-Mar-2013
 Total Depth: 1601.00 m
 Rig Released: 11-Mar-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 11-Mar-2013

- Lic. No.: 9308 Black Hills Two Creeks Prov. 4-29-12-26 (WPM)
 UWI: 100.04-29-012-26W1.00
- Licence Issued: 05-Mar-2013
 Licensee: Black Hills Energy Inc.
 Mineral Rights: Black Hills Energy Inc.
 Contractor: Partner Drilling Ltd. - Rig# 3
 Surface Location: 04-29-12-26
 Co-ords: 120.00m (N) of (S) boundary of Sec. 29
 283.00m (E) of (W) boundary of Sec. 29
 Grd Elev: 465.24 m
 Proj. TD: 570 m (Triassic)
 Area: Two Creeks
 Classification: DEVELOPMENT (CONFIDENTIAL)
 Spud Date: 09-Mar-2013
 K.B. Elevation: 469.46 m
 Surface Casing: 219.10 mm @ 155.50 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 11-Mar-2013
- Lic. No.: 9309 Tundra Daly Sinclair Prov. HZNTL 16-10-9-29 (WPM)
 UWI: 100.16-10-009-29W1.00
- Licence Issued: 08-Mar-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 14
 Surface Location: 13B-10-09-29
 Co-ords: 315.61m (S) of (N) boundary of Sec. 10
 60.00m (E) of (W) boundary of Sec. 10
 Grd Elev: 532.03 m
 Proj. TD: 2319.3 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9310 Tundra Birdtail HZNTL 9-31-16-27 (WPM)
 UWI: 100.09-31-016-27W1.00
- Licence Issued: 08-Mar-2013
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 10
 Surface Location: 09A-36-16-28
 Co-ords: 664.28m (S) of (N) boundary of Sec. 36
 60.00m (W) of (E) boundary of Sec. 36
 Grd Elev: 491.75 m
 Proj. TD: 2062.2 m (Mississippian)
 Field: Birdtail
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 9311 Corval Daly Sinclair HZNTL A11-22-8-28 (WPM)
UWI: 103.11-22-008-28W1.00

Licence Issued: 08-Mar-2013
Licensee: Corval Energy Ltd
Mineral Rights: Corval Energy Ltd
Contractor: Crusader Drilling Corp. - Rig# 1
Surface Location: 11A-27-08-28
Co-ords: 736.49m (S) of (N) boundary of Sec. 27
693.81m (E) of (W) boundary of Sec. 27
Grd Elev: 474.49 m
Proj. TD: 2272.24 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

WELL NAME CHANGES

Lic. No.: 8073	From: Reliable East Manson HZNTL 4-16-13-28(WPM) To: Reliable East Manson HZNTL 3-16-13-28(WPM)
Lic. No.: 8280	From: North Virden Scallion Unit No. 1 Prov. HZNTL 11-24-11-26(WPM) To: Enerplus Virden Prov. DIR A6-25-11-26(WPM)
Lic. No.: 8320	From: Sinclair Unit No. 6 Prov. HZNTL 8-34-8-29(WPM) To: Sinclair Unit No. 6 Prov. HZNTL 9-34-8-29(WPM)
Lic. No.: 8321	From: Sinclair Unit No. 6 Prov. HZNTL A8-34-8-29 (WPM) To: Sinclair Unit No. 6 Prov. HZNTL 8-34-8-29 (WPM)
Lic. No.: 8322	From: Sinclair Unit No. 6 Prov. HZNTL 9-34-8-29(WPM) To: Sinclair Unit No. 6 Prov. HZNTL A16-34-8-29(WPM)
Lic. No.: 8323	From: Sinclair Unit No. 6 HZNTL A16-27-8-29(WPM) To: Sinclair Unit No. 6 HZNTL 1-34-8-29(WPM)
Lic. No.: 9284	From: Tundra Pierson HZNTL 1-20-3-28 (WPM) To: Tundra Pierson STH 16-20-3-28 (WPM)
Lic. No.: 9295	From: Tundra Pierson HZNTL 4-20-3-28 (WPM) To: Tundra Pierson 14-20-3-28 (WPM)