



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/17 – January 9/17)

<u>DRILLING ACTIVITY</u>	To January 9/17	To January 11/16	2016 Total
Drilling Licences Issued	2	11	126
Licences Cancelled	0	0	45
Vertical Wells Drilled	2	0	19
Horizontal Wells Drilled	3	4	62
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	5	4	81
No. of Metres Drilled	8 134	8 220	151 070
Wells Re-entered	0	0	0
Wells Being Drilled	3	4	0
No. of Active Rigs	6	6	6
Wells Licenced but Not Spudded	72	81	78
Wells Completed as Potential Oil Wells	3	3	76
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	1	1	0
Other Completions	1	0	3
New Wells on Production	0	0	59
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	5
Licences Cancelled	0	0	0
Kilometers Licenced	0	0	226
Kilometers Run	0	0	645
		2016	2015
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of October	388.61 (61.75)	353.30 (56.14)	
Month of November	351.60 (55.87)	355.82 (56.54)	
		2016	2015
<u>OIL PRODUCTION (M3)</u>			
Month of August	189 498.8	214 744.8	

WEEKLY WELL ACTIVITY REPORT

09 January 2017

- Lic. No.: 10479 South Pierson Unit No.1 HZNTL 16-9-2-29 (WPM)
UWI: 104.16-09-002-29W1.00
- Please note revision to report of 14-Dec-2015**
Contractor: Precision Drilling – Rig #205
- Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 09-Jan-2017
- Lic. No.: 10538 Daly Unit No. 12 HZNTL 13-34-9-28 (WPM)
UWI: 102.13-34-009-28W1.00
Spud Date: 03-Jan-2017
K.B. Elevation: 512.44 m
Surface Casing: 244.50 mm @ 138.00 m with 9.0 t
Finished Drilling: 07-Jan-2017
Total Depth: 1951.00 m
Intermediate Casing: 139.70 mm @ 1951.00 m with 46.5 t
Rig Released: 08-Jan-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Jan-2017
- Lic. No.: 10572 CPEC Manson Prov. HZNTL 05-24-14-29 (WPM)
UWI: 100.05-24-014-29W1.00
Spud Date: 05-Jan-2017
K.B. Elevation: 482.69 m
Surface Casing: 244.50 mm @ 153.00 m with 15.0 t
Intermediate Casing: 177.80 mm @ 752.00 m with 17.5 t
Finished Drilling: 08-Jan-2017
Total Depth: 1785.00 m
Status: Setting Liner (SETTING LINER)
Setting Liner: 09-Jan-2017
- Lic. No.: 10586 Ewart Unit No. 9 Prov. HZNTL C5-29-8-28 (WPM)
UWI: 105.05-29-008-28W1.00
Status: Completing (COMP)
Completing: 07-Jan-2017
- Lic. No.: 10590 Tundra North Hargrave DIR 2-23-12-27 (WPM)
UWI: 100.02-23-012-27W1.00
- Please note revision to report of 05-Dec-2016**
Contractor: Trinidad Drilling Ltd. – Rig #9
- Spud Date: 05-Jan-2017
K.B. Elevation: 477.99 m
Surface Casing: 244.50 mm @ 139.00 m with 8.0 t
Finished Drilling: 06-Jan-2017
Total Depth: 693.00 m
Intermediate Casing: 177.80 mm @ 691.00 m with 15.5 t
Rig Released: 08-Jan-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Jan-2017

Lic. No.: 10591 Tundra North Hargrave DIR 8-23-12-27 (WPM)
UWI: 100.08-23-012-27W1.00

Please note revision to report of 05-Dec-2016
Contractor: Trinidad Drilling Ltd. – Rig #9

Spud Date: 08-Jan-2017
K.B. Elevation: 478.63 m
Surface Casing: 244.50 mm @ 135.00 m with 7.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Jan-2017

Lic. No.: 10611 Tundra Daly Sinclair HZNTL A9-3-10-29 (WPM)
UWI: 102.09-03-010-29W1.00

Please note revision to report of 19-Dec-2016
Contractor: Horizon Drilling Inc. – Rig #9

Spud Date: 08-Jan-2017
K.B. Elevation: 526.12 m
Surface Casing: 244.50 mm @ 137.50 m with 8.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Jan-2017

Lic. No.: 10613 Sinclair Unit No. 1 HZNTL 12-9-8-29 (WPM)
UWI: 102.12-09-008-29W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 09-Jan-2017

Lic. No.: 10614 Sinclair Unit No. 1 HZNTL 13-9-8-29 (WPM)
UWI: 102.13-09-008-29W1.00
Spud Date: 03-Jan-2017
K.B. Elevation: 528.56 m
Surface Casing: 244.50 mm @ 131.00 m with 7.5 t
Intermediate Casing: 177.8 mm @ 1082.00 with 20.0 t
Finished Drilling: 08-Jan-2017
Total Depth: 2438.00 m
Rig Released: 09-Jan-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Jan-2017

Lic. No.: 10619 Daly Unit No. 12 HZNTL A5-3-10-28 (WPM)
UWI: 103.05-03-010-28W1.00
Spud Date: 08-Jan-2017
K.B. Elevation: 505.39 m
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Jan-2017

Lic. No.: 10620 CNRL Pierson SWD A14-9-2-29 (WPM)
UWI: 102.14-09-002-29W1.00
Spud Date: 02-Jan-2017
K.B. Elevation: 477.10 m
Surface Casing: 244.50 mm @ 160.00 m with 19.0 t
Intermediate Casing: 177.80 mm @ 1127.00 m with 30 t
Finished Drilling: 09-Jan-2017
Total Depth: 1267.00 m
Rig Released: 09-Jan-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Jan-2017

Lic. No.: 10632 Tundra North Hargrave 3-15-12-27 (WPM)
UWI: 100.03-15-012-27W1.00
Licence Issued: 06-Jan-2017
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surface Location: 03D-15-12-27
Co-ords: 256.17m (N) of (S) boundary of Sec. 15
 640.68m (E) of (W) boundary of Sec. 15
Grd Elev: 480.02 m
Proj. TD: 644.12 m (Mississippian)
Area: North Hargrave
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10633 Fire Sky North Hargrave Prov. 9-14-12-27 (WPM)
UWI: 100.09-14-012-27W1.00
Licence Issued: 06-Jan-2017
Licensee: Fire Sky Energy Inc.
Mineral Rights: Fire Sky Energy Inc.
Contractor: Crusader Drilling Corp. - Rig# 1
Surface Location: 09-14-12-27
Co-ords: 534.50m (S) of (N) boundary of Sec. 14
 132.00m (W) of (E) boundary of Sec. 14
Grd Elev: 473.97 m
Proj. TD: 1034.0 m (Devonian)
Area: North Hargrave
Classification: EXPLORATORY (DEEPER POOL WILDCAT)
Status: Location(LOC)