



**Growth, Enterprise and Trade**

Petroleum Branch  
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2  
 T 204-945-6577 F 204-945-0586  
[www.manitoba.ca](http://www.manitoba.ca)

**WEEKLY WELL ACTIVITY REPORT**

**PETROLEUM INDUSTRY ACTIVITY REPORT**

(January 1/18 – March 5/18)

<b><u>DRILLING ACTIVITY</u></b>	<b>To March 5/18</b>	<b>To March 6/17</b>	<b>2017 Total</b>
Drilling Licences Issued	33	42	253
Licences Cancelled	1	3	17
Vertical Wells Drilled	4	14	37
Horizontal Wells Drilled	70	64	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	74	78	240
No. of Metres Drilled	144 285	149 620	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	2	1	0
No. of Active Rigs	3	1	9
Wells Licenced but Not Spudded	31	38	74
Wells Completed as Potential Oil Wells	72	75	231
Wells Abandoned Dry	1	2	6
Wells Drilled but Not Completed	0	0	0
Other Completions	1	1	3
New Wells on Production	4	0	191
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	4	14
Licences Cancelled	0	1	3
Kilometers Licenced	0	962	2 602
Kilometers Run	0	0	999
	<b>2017</b>	<b>2016</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of November	447.77 (71.15)	351.60 (55.87)	
Month of December	440.28 (69.96)	391.69 (62.24)	
<b><u>OIL PRODUCTION (M3)</u></b>	<b>2017</b>	<b>2016</b>	
Month of June	176 147.2	189 045.6	

## WEEKLY WELL ACTIVITY REPORT

05 March 2018

Lic. No.: 7177      Ewart Unit No. 10 HZNTL 3-3-8-28 (WPM)  
 UWI: 100.03-03-008-28W1.00  
 Status: Capable of Oil Production - Suspended (SUSP COOP)  
 COOP - Suspended: 27-Feb-2018

Lic. No.: 10674      Daly Unit No. 12 HZNTL 14-34-9-28 (WPM)  
 UWI: 102.14-34-009-28W1.00  
 Finished Drilling: 26-Feb-2018  
 Total Depth: 1915.00 m  
 Intermediate Casing: 139.70 mm @ 1915.00 m with 42.0 t  
 Rig Released: 27-Feb-2018  
 Status: Completing (COMP)  
 Completing: 03-Mar-2018

Lic. No.: 10684      Daly Unit No. 12 HZNTL A11-34-9-28 (WPM)  
 UWI: 103.11-34-009-28W1.00

***Please note revision to Report dated 28-May-2017***  
***Drilling Contractor: Trinidad Drilling – Rig #9***

Spud Date: 03-Mar-2017  
 K.B. Elevation: 503.21 m  
 Surface Casing: 244.50 mm @ 137.00 m with 8.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 05-Mar-2017

Lic. No.: 10696      Daly Unit No. 12 HZNTL A14-34-9-28 (WPM)  
 UWI: 103.14-34-009-28W1.00

***Please note revision to Report dated 18-Jun-2017***  
***Drilling Contractor: Trinidad Drilling – Rig #9***

Spud Date: 28-Feb-2018  
 K.B. Elevation: 503.80 m  
 Surface Casing: 244.50 mm @ 136.00 m with 8.0 t  
 Finished Drilling: 02-Mar-2018  
 Total Depth: 1928.00 m  
 Intermediate Casing: 139.70 mm @ 1928.00 m with 43.0 t  
 Rig Released: 03-Mar-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 03-Mar-2018

Lic. No.: 10749      Corex Daly Sinclair HZNTL B9-33-8-28 (WPM)  
 UWI: 103.09-33-008-28W1.00  
 Status: Completing (COMP)  
 Completing: 28-Feb-2018

Lic. No.: 10853 East Manson Unit No. 7 HZNTL 16-1-13-28 (WPM)  
 UWI: 100.16-01-013-28W1.00  
 Spud Date: 01-Mar-2018  
 K.B. Elevation: 493.76 m  
 Surface Casing: 244.50 mm @ 150.00 m with 13.0 t  
 Intermediate Casing: 177.80 mm @ 859.00 m with 19.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 05-Mar-2017

Lic. No.: 10865 Sinclair Unit No. 12 HZNTL A8-13-8-29 (WPM)  
 UWI: 102.08-13-008-29W1.00  
 Status: Completing (COMP)  
 Completing: 03-Mar-2018

Lic. No.: 10879 Birdtail Unit No. 3 Prov. HZNTL 6-29-16-27 (WPM)  
 UWI: 100.06-29-016-27W1.00  
 Finished Drilling: 27-Feb-2018  
 Total Depth: 1724.00 m  
 Rig Released: 27-Feb-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 27-Feb-2018

Lic. No.: 10881 Tundra et al Daly Sinclair HZNTL B5-5-9-28 (WPM)  
 UWI: 103.05-05-009-28W1.00  
 Status: Completing (COMP)  
 Completing: 28-Feb-2018

Lic. No.: 10882 Tundra et al Daly Sinclair HZNTL B12-5-9-28 (WPM)  
 UWI: 103.12-05-009-28W1.00  
 Status: Completing (COMP)  
 Completing: 27-Feb-2018

Lic. No.: 10883 Tundra et al Daly Sinclair HZNTL B13-5-9-28 (WPM)  
 UWI: 103.13-05-009-28W1.00  
 Status: Completing (COMP)  
 Completing: 28-Feb-2018

Lic. No.: 10887 CPEC Manson HZNTL 10-16-13-28 (WPM)  
 UWI: 100.10-16-013-28W1.00  
 Intermediate Casing: 177.80 mm @ 908.00 m with 27.5 t  
 Finished Drilling: 28-Feb-2018  
 Total Depth: 1474.00 m  
 Rig Released: 28-Feb-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 28-Feb-2018

Lic. No.: 10890 Tundra Daly Sinclair HZNTL A11-2-10-28 (WPM)  
 UWI: 103.11-02-010-28W1.00  
 Status: Completing (COMP)  
 Completing: 17-Feb-2018

Lic. No.: 10901 Birdtail Unit No. 2 HZNTL 3-20-16-27 (WPM)  
 UWI: 102.03-20-016-27W1.00  
 Spud Date: 27-Feb-2018  
 K.B. Elevation: 479.95 m  
 Surface Casing: 244.50 mm @ 142.00 m with 9.0 t  
 Intermediate Casing: 177.8 mm @ 624.00 m with 11.5 t  
 Finished Drilling: 01-Mar-2018  
 Total Depth: 1248.00 m

Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 01-Mar-2018

Lic. No.: 10902 Tundra Daly Sinclair HZNTL 1-15-9-28 (WPM)  
UWI: 100.01-15-009-28W1.00  
Status: Completing (COMP)  
Completing: 02-Mar-2018

Lic. No.: 10904 Elcano et al Miniota 8-10-13-27 (WPM)  
UWI: 100.08-10-013-27W1.00

**Please note revision to Report dated 29-Jan-2018**  
**Drilling Contractor: Trinidad Drilling – Rig #14**

Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 05-Mar-2018

Lic. No.: 10905 Tundra Deloraine HZNTL 7-31-2-23 (WPM)  
UWI: 100.07-31-002-23W1.00 - Leg #1  
UWI: 103.08-31-002-23W1.02 - Leg #2  
Status: Completing (COMP)  
Completing: 04-Mar-2018

Lic. No.: 10909 Elcano Gambler 14-23-18-29 (WPM)  
UWI: 100.14-23-018-29W1.00  
Status: Completing (COMP)  
Completing: 01-Mar-2018

Lic. No.: 10911 Fire Sky North Hargrave 13-24-12-27 (WPM)  
UWI: 100.13-24-012-27W1.00  
Finished Drilling: 03-Mar-2018  
Total Depth: 1496.00 m  
Production Casing: Run  
Rig Released: 04-Mar-2018  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 04-Mar-2018

Lic. No.: 10915 Tundra Birdtail HZNTL 13-20-16-27 (WPM)  
UWI: 102.13-20-016-27W1.00 - Leg #1  
UWI: 100.11-20-016-27W1.02 - Leg #2

UWI: 102.13-20-016-27W1.00 - Leg #1  
Spud Date: 02-Mar-2018  
K.B. Elevation: 482.74 m  
Surface Casing: 244.50 mm @ 137.00 m with 8.0 t  
Intermediate Casing: 177.80 mm @ 649.00 m with 12.5 t  
Finished Drilling: 03-Mar-2018  
Total Depth: 1261.00 m

UWI: 100.11-20-016-27W1.02 - Leg #2

Kick-Off Date: 04-Mar-2018  
Kick-Off Point: 661.00 m  
Finished Drilling: 04-Mar-2018  
Total Depth: 987.00 m

UWI: 102.13-20-016-27W1.00 - Leg #1  
UWI: 100.11-20-016-27W1.02 - Leg #2  
Rig Released: 05-Mar-2018  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 05-Mar-2018

Lic. No.: 10917

1885683 Pierson HZNTL 14-5-2-28 (WPM)  
UWI:102.14-05-002-28W1.00  
Licence Issued: 05-Mar-2018  
Licensee: 1885683 Alberta Ltd.  
Mineral Rights: 1885683 Alberta Ltd.  
Contractor: Quinn Drilling Inc. - Rig# 19  
Surface Location: 16D-6-2-28  
Co-ords: 165.00 m S of N of Sec 6  
60.00 m W of E of Sec 6  
Grd Elev: 460.10 m  
Proj. TD: 1669.64 m (Triassic)  
Field: Pierson  
Classification: Non Confidential Development  
Status: Location(LOC)