



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/18 – October 22/18)

<u>DRILLING ACTIVITY</u>	To October 22/18	To October 23/17	2017 Total
Drilling Licences Issued	220	184	253
Licences Cancelled	10	12	17
Vertical Wells Drilled	12	27	37
Horizontal Wells Drilled	220	168	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	232	195	240
No. of Metres Drilled	487 276	387 645	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	4	2	0
No. of Active Rigs	6	5	9
Wells Licenced but Not Spudded	47	53	74
Wells Completed as Potential Oil Wells	227	189	231
Wells Abandoned Dry	3	3	6
Wells Drilled but Not Completed	0	1	0
Other Completions	2	2	3
New Wells on Production	81	60	216
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	1	8	14
Licences Cancelled	1	3	3
Kilometers Licenced	47	1 275	2 302
Kilometers Run	556	687	999
	2018	2017	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of August	516.30 (82.04)	346.95 (55.13)	
Month of September	507.11 (80.58)	366.21 (58.19)	
	2018	2017	
<u>OIL PRODUCTION (M3)</u>			
Month of March	215 456.6	183 657.4	

WEEKLY WELL ACTIVITY REPORT

22 October 2018

Lic. No.: 2990 Waskada Unit No. 5 COM 14-34-1-26 (WPM)
 UWI: 100.14-34-001-26W1.00
 UWI: 100.14-34-001-26W1.02
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 19-Oct-2018

Lic. No.: 3359 Waskada Unit No. 8 8-7-2-25 (WPM)
 UWI: 100.08-07-002-25W1.00
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 17-Oct-2018

Lic. No.: 3371 Waskada Unit No. 8 9-7-2-25 (WPM)
 UWI: 100.09-07-002-25W1.00
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 17-Oct-2018

Lic. No.: 5113 Waskada Unit No. 19 11-27-1-25 (WPM)
 UWI: 100.11-27-001-25W1.00
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 16-Oct-2018

Lic. No.: 7353 Waskada Unit No. 19 HZNTL B5-27-1-25 (WPM)
 UWI: 104.05-27-001-25W1.00
 Status: Abandoned Producer (ABD P)
 Abandoned Producer: 16-Oct-2018

Lic. No.: 10313 Birdtail Unit No. 3 HZNTL A16-30-16-27 (WPM)
 UWI: 102.16-30-016-27W1.00 - Leg #1
UWI: 102.16-30-016-27W1.02 - Leg #1 Extension Added
UWI: 102.16-30-016-27W1.03 - Leg #2 Added

Please note: UWI's added for Deepening & Recompletion

UWI: 102.16-30-016-27W1.02 – Leg #1 Extension

Deepening Commenced: 16-Oct-2018
 Finished Deepening: 17-Oct-2018
 Original Total Depth: 1327 m
 New Total Depth: 1829.00 m

UWI: 102.16-30-016-27W1.03 – Leg #2

Kick-Off Date: 17-Oct-2018
 Kick-Off Point: 669 m
 Finished Drilling: 19-Oct-2018
 Total Depth: 2064.00 m

UWI: 102.16-30-016-27W1.02

UWI: 102.16-30-016-27W1.03

Rig Released: 19-Oct-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Oct-2018

Lic. No.: 10961 Virden Roselea Unit No. 3 HZNTL 16-14-10-26 (WPM)
 UWI: 102.16-14-010-26W1.00 - Leg #1
 UWI: 102.16-14-010-26W1.02 - Leg #2

UWI: 102.16-14-010-26W1.02 - Leg #2
 Finished Drilling: 17-Oct-2018
 Total Depth: 2180.00 m

UWI: 102.16-14-010-26W1.00 - Leg #1
 UWI: 102.16-14-010-26W1.02 - Leg #2
 Rig Released: 17-Oct-2018
 Status: Completing (COMP)
 Completing: 18-Oct-2018

Lic. No.: 10966 Virden Roselea Unit No. 2 HZNTL 5-31-10-25 (WPM)
 UWI: 102.05-31-010-25W1.00 - Leg #1
 UWI: 102.05-31-010-25W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 15-Oct-2018

Lic. No.: 10986 Tundra Daly Sinclair HZNTL 4-5-10-29 (WPM)
 UWI: 100.04-05-010-29W1.00
 Status: Completing (COMP)
 Completing: 21-Oct-2018

Lic. No.: 10989 Daly Unit No. 3 Prov. HZNTL 5-12-10-28 (WPM)
 UWI: 102.05-12-010-28W1.00
 Status: Completing (COMP)
 Completing: 20-Oct-2018

Lic. No.: 11013 Tundra Gambler HZNTL 13-27-18-29 (WPM)
 UWI: 100.13-27-018-29W1.00
 Status: Completing (COMP)
 Completing: 21-Oct-2018

Lic. No.: 11017 Corex Daly Sinclair Prov. HZNTL 8-24-9-28 (WPM)
 UWI: 100.08-24-009-28W1.00
 Spud Date: 20-Oct-2018
 K.B. Elevation: 492.43 m
 Surface Casing: 244.50 mm @ 150.00 m with 9.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 22-Oct-2018

Lic. No.: 11028 South Pierson Unit No. 1 HZNTL 8-9-2-29 (WPM)
 UWI: 103.08-09-002-29W1.00
 Spud Date: 19-Oct-2018
 K.B. Elevation: 476.71 m
 Surface Casing: 244.50 mm @ 171.00 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 22-Oct-2018

Lic. No.: 11032 South Pierson Unit No. 1 HZNTL 12-4-2-29 (WPM)
 UWI: 102.12-04-002-29W1.00
 Finished Drilling: 18-Oct-2018
 Total Depth: 2080.00 m
 Intermediate Casing: 139.70 mm @ 2080.00 m with 50.5 t
 Rig Released: 19-Oct-2018

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 19-Oct-2018

- Lic. No.: 11040 Birdtail Unit No. 2 Prov. HZNTL A15-18-16-27 (WPM)
UWI: 103.15-18-016-27W1.00
Spud Date: 20-Oct-2018
K.B. Elevation: 480.57 m
Surface Casing: 244.50 mm @ 139.00 m with 8.0 t
Intermediate Casing: 177.80 mm @ 641.0 m with 11.5 t
Finished Drilling: 22-Oct-2018
Total Depth: 1221.00 m
Rig Released: 22-Oct-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Oct-2018
- Lic. No.: 11057 Tundra Daly Sinclair HZNTL A13-17-10-28 (WPM)
UWI: 103.13-17-010-28W1.00
Status: Completing (COMP)
Completing: 19-Oct-2018
- Lic. No.: 11060 Corex Daly Sinclair Prov. HZNTL B6-10-10-28 (WPM)
UWI: 104.06-10-010-28W1.00
Spud Date: 16-Oct-2018
K.B. Elevation: 506.52 m
Surface Casing: 244.50 mm @ 270.50 m with 13.0 t
Finished Drilling: 19-Oct-2018
Total Depth: 1902.00 m
Intermediate Casing: 139.70 mm @ 1902.00 with 30.5 t
Rig Released: 20-Oct-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 20-Oct-2018
- Lic. No.: 11061 Virden Roselea Unit No. 3 Prov. HZNTL A10-11-10-26 (WPM)
UWI: 103.10-11-010-26W1.00 - Leg #1
UWI: 103.10-11-010-26W1.02 - Leg #2

UWI: 103.10-11-010-26W1.00 - Leg #1
Spud Date: 18-Oct-2018
K.B. Elevation: 429.13 m
Surface Casing: 244.50 mm @ 202.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 780.00 m with 11.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 22-Oct-2018
- Lic. No.: 11062 Daly Unit No. 4 HZNTL C16-26-9-28 (WPM)
UWI: 105.16-26-009-28W1.00
Status: Completing (COMP)
Completing: 19-Oct-2018
- Lic. No.: 11075 Corval Daly Sinclair HZNTL D13-15-8-28 (WPM)
UWI: 105.13-15-008-28W1.00
Finished Drilling: 17-Oct-2018
Total Depth: 2335.00 m
Intermediate Casing: 139.70 mm @ 2335.00 m with 51.5 t
Rig Released: 18-Oct-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 18-Oct-2018

Lic. No.: 11079 Kola Unit No. 3 HZNTL 16-28-10-29 (WPM)
 UWI: 100.16-28-010-29W1.00
 Spud Date: 20-Oct-2018
 K.B. Elevation: 536.56 m
 Surface Casing: 244.50 mm @ 137.00 m with 7.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 22-Oct-2018

Lic. No.: 11080 Tundra Daly Sinclair Prov. HZNTL 9-29-9-29 (WPM)
 UWI: 100.09-29-009-29W1.00
 Status: Completing (COMP)
 Completing: 20-Oct-2018

Lic. No.: 11081 Tundra Birdtail HZNTL 6-32-16-27 (WPM)
 UWI: 100.06-32-016-27W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 22-Oct-2018

Lic. No.: 11083 Tundra Daly Sinclair Prov. DIR 6-36-6-29 (WPM)
 UWI: 100.06-36-006-29W1.00
 Status: Completing (COMP)
 Completing: 22-Oct-2018

Lic. No.: 11086 Tundra Daly Sinclair HZNTL A1-21-10-28 (WPM)
 UWI: 103.01-21-010-28W1.00
 Finished Drilling: 16-Oct-2018
 Total Depth: 2256.50 m
 Intermediate Casing: 139.70 mm @ 2256.50 m with 35.5 t
 Rig Released: 16-Oct-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 16-Oct-2018

Lic. No.: 11089 1885683 AB Pierson HZNTL A14A-16-1-27 (WPM)
 UWI: 102.14-16-001-27W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 22-Oct-2018

Lic. No.: 11094 Waskada Unit No. 8 HZNTL A1-7-2-25 (WPM)
 UWI: 103.01-07-002-25W1.00
 Spud Date: 20-Oct-2018
 K.B. Elevation: 476.70 m
 Surface Casing: 219.10 mm @ 158.00 m with 6.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 22-Oct-2018

Lic. No.: 11095 Waskada Unit No. 2 HZNTL 12-27-1-26 (WPM)
 UWI: 103.12-27-001-26W1.00

Spud Date: 15-Oct-2018
 K.B. Elevation: 467.48 m
 Surface Casing: 219.10 mm @ 157.00 m with 6.0 t
 Finished Drilling: 19-Oct-2018
 Total Depth: 2404.00 m
 Intermediate Casing: 139.70 mm @ 2404.00 m with 37.0 t
 Rig Released: 19-Oct-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Oct-2018

Lic. No.: 11098 Tundra Daly Sinclair HZNTL B8-20-9-29 (WPM)
 UWI: 103.08-20-009-29W1.00
 Spud Date: 16-Oct-2018
 K.B. Elevation: 540.75 m
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t
 Finished Drilling: 19-Oct-2018
 Total Depth: 2210.00 m
 Intermediate Casing: 139.70 mm @ 2210.00 m with 35.5 t
 Rig Released: 19-Oct-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Oct-2018

Lic. No.: 11101 Melita Pierson HZNTL 4-21-1-27 (WPM)
 UWI: 100.04-21-001-27W1.00
 Spud Date: 15-Oct-2018
 K.B. Elevation: 457.50 m
 Surface Casing: 219.10 mm @ 150.00 m with 10.0 t
 Finished Drilling: 20-Oct-2018
 Total Depth: 1640.00 m
 Intermediate Casing: 139.70 mm @ 1640.00 m with 29.0 t
 Rig Released: 20-Oct-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 20-Oct-2018

Lic. No.: 11102 Tundra North Hargrave DIR 3-24-12-27 (WPM)
 UWI:100.03-24-012-27W1.00
 Tundra North Hargrave DIR 03-24-12-27 (WPM)
 Licence Issued: 19-Oct-2018
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Tundra Oil & Gas Limited
 Contractor: Trinidad Drilling Ltd. - Rig# 10
 Surface Location: 3A-24-12-27
 Co-ords: 60.00 m N of S of Sec 24
 607.51 m E of W of Sec 24
 Grd Elev: 472.27 m
 Proj. TD: 653.40 m (Mississippian)
 Field: Daly Sinclair
 Classification: Non Confidential Development
 Status: Location(LOC)

Lic. No.: 11103
Tundra Daly Sinclair HZNTL B11-2-10-28 (WPM)
UWI:104.11-02-010-28W1.00
Tundra Daly Sinclair HZNTL B11-02-10-28 (WPM)
Licence Issued: 22-Oct-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 3C-2-10-28
Co-ords: 230.91 m N of S of Sec 2
 588.41 m E of W of Sec 2
Grd Elev: 498.58 m
Proj. TD: 1523.50 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 11104
Tundra Daly Sinclair HZNTL 9-21-10-29 (WPM)
UWI:100.09-21-010-29W1.00
Tundra Daly Sinclair HZNTL 09-21-10-29 (WPM)
Licence Issued: 22-Oct-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surface Location: 10A-20-10-29
Co-ords: 628.29 m S of N of Sec 20
 530.72 m W of E of Sec 20
Grd Elev: 533.01 m
Proj. TD: 2865.60 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)