



Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/19 – March 18/19)

<u>DRILLING ACTIVITY</u>	To March 18/19	To March 19/18	2018 Total
Drilling Licences Issued	46	35	290
Licences Cancelled	3	1	13
Vertical Wells Drilled	4	5	13
Horizontal Wells Drilled	69	77	263
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	73	82	276
No. of Metres Drilled	159 035	159 535	586 264
Wells Re-entered	0	0	0
Wells Being Drilled	0	0	0
No. of Active Rigs	0	0	8
Wells Licenced but Not Spudded	45	27	74
Wells Completed as Potential Oil Wells	71	80	271
Wells Abandoned Dry	0	1	3
Wells Drilled but Not Completed	0	0	0
Other Completions	2	1	2
New Wells on Production	0	4	113
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	2	0	3
Licences Cancelled	0	1	1
Kilometers Licenced	174	0	82
Kilometers Run	0	0	638
	2019	2018	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of January	380.81 (60.51)	460.42 (73.16)	
Month of February	441.54 (70.16)	445.56 (70.80)	
<u>OIL PRODUCTION (M3)</u>	2018	2017	
Month of August	189 804.4	193 117.8	

WEEKLY WELL ACTIVITY REPORT**18 March 2019**

Lic. No.: 5872 Sinclair Unit No. 3 Prov. 8-12-8-29 (WPM)
 UWI: 100.08-12-008-29W1.00
 Status: Capable of Oil Production - Suspended (SUSP COOP)
 COOP - Suspended: 15-Mar-2019

Lic. No.: 6553 Ebor Unit No. 3 COM 12-7-9-29 (WPM)
 UWI: 100.12-07-009-29W1.00
 UWI: 100.12-07-009-29W1.02
 Status: Capable of Oil Production - Suspended (SUSP COOP)
 COOP - Suspended: 16-Mar-2019

Lic. No.: 11147 Tundra Daly Sinclair Prov. HZNTL 8-2-10-29 (WPM)
 UWI: 102.08-02-010-29W1.00
 Spud Date: 14-Mar-2019
 K.B. Elevation: 528.19 m
 Surface Casing: 244.50 mm @ 140.50 m with 7.5 t
 Finished Drilling: 17-Mar-2019
 Total Depth: 2201.00 m
 Intermediate Casing: 139.70 mm @ 2201.00 m with 27.0 t
 Rig Released: 18-Mar-2019
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Mar-2019

Lic. No.: 11159 North Pierson Unit No. 1 Prov. HZNTL 8-18-3-28 (WPM)
 UWI: 102.08-18-003-28W1.00
 Spud Date: 12-Mar-2019
 K.B. Elevation: 474.82 m
 Surface Casing: 244.50 mm @ 137.00 m with 9.0 t
 Intermediate Casing: 177.80 mm @ 1118.00 m with 22.0 t
 Finished Drilling: 15-Mar-2019
 Total Depth: 1755.00 m
 Rig Released: 15-Mar-2019
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 15-Mar-2019

Lic. No.: 11169 Sinclair Unit No. 6 Prov. HZNTL 5-28-8-29 (WPM)
 UWI: 102.05-28-008-29W1.00
 Spud Date: 14-Mar-2019
 K.B. Elevation: 527.88 m
 Surface Casing: 244.50 mm @ 138.00 m with 12.0 t
 Finished Drilling: 17-Mar-2019
 Total Depth: 2531.00 m
 Intermediate Casing: 139.70 mm @ 2531.00 m with 43.0 t
 Rig Released: 18-Mar-2019
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Mar-2019

Lic. No.: 11179 Sinclair Unit No. 3 Prov. HZNTL A5-11-8-29 (WPM)
UWI: 103.05-11-008-29W1.00
Finished Drilling: 14-Mar-2019
Total Depth: 2520.00 m
Intermediate Casing: 139.70 mm @ 2520.00 m with 43.0 t
Rig Released: 14-Mar-2019
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Mar-2019

Lic. No.: 11199 Tundra et al Daly Sinclair HZNTL A5-31-9-29 (WPM)
UWI: 102.05-31-009-29W1.00
Spud Date: 11-Mar-2019
K.B. Elevation: 545.97 m
Surface Casing: 244.50 mm @ 131.87 m with 7.5 t
Finished Drilling: 14-Mar-2019
Total Depth: 2182.00 m
Intermediate Casing: 139.70 mm @ 2182.00 m with 35.5 t
Rig Released: 14-Mar-2019
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Mar-2019

Please note, there are no new licences for this report.