

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/12 – September 4/12)

<u>DRILLING ACTIVITY</u>	To Sept. 4/12	To Sept. 6/11	2011 Total
Drilling Licences Issued	459	400	672
Licences Cancelled	25	24	55
Vertical Wells Drilled	28	14	42
Horizontal Wells Drilled	381	262	536
Stratigraphic Test Holes Drilled	1	0	0
Wells Drilled - Total	410	276	578
No. of Metres Drilled	765 627	512 541	1 068 753
Wells Re-entered	0	3	7
Wells Being Drilled	8	13	0
No. of Active Rigs	12	15	0
Wells Licenced but Not Spudded	190	227	144
Wells Completed as Potential Oil Wells	395	265	559
Wells Abandoned Dry	9	5	14
Wells Drilled but Not Completed	1	2	0
Other Completions	4	4	7
New Wells on Production	175	129	507
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	15	15	19
Licences Cancelled	1	0	0
Kilometers Licenced	3 759	2 443	4 815
Kilometers Run	1 058	841	1 422
	2012	2011	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of June	503.90 (80.07)	601.09 (95.52)	
Month of July	481.95 (76.59)	579.55 (92.10)	
<u>OIL PRODUCTION (M3)</u>	2011	2010	
Month of October	208 104.3	171 360.2	
Cumulative Thru October 31	1 917 504.0	1 502 852.3	

WEEKLY WELL ACTIVITY REPORT**04 September 2012**

Lic. No.: 8001 EOG Pierson HZNTL 15-6-2-28 (WPM)
UWI: 100.15-06-002-28W1.00

Revision to report of: 24-May-2011
Contractor: Precision Drilling – Rig# 191

Main Hole Commenced: 27-Aug-2012
K.B. Elevation: 465.30 m
Intermediate Casing: 139.70 mm @ 1696.00 m with 47.0 t
Finished Drilling: 28-Aug-2012
Total Depth: 1696.00 m
Rig Released: 30-Aug-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Aug-2012

Lic. No.: 8334 EOG Waskada HZNTL 6-5-1-24 (WPM)
UWI: 102.06-05-001-24W1.00

Main Hole Commenced: 01-Sep-2012
K.B. Elevation: 483.87 m
Intermediate Casing: 137.90 mm @ 1651.00 m with 42.0 t
Finished Drilling: 03-Sep-2012
Total Depth: 1651.00 m
Rig Released: 04-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Sep-2012

Lic. No.: 8515 EOG Waskada HZNTL 3-26-1-25 (WPM)
UWI: 100.03-26-001-25W1.00

Revision to report of: 16-Jan-2012
Contractor: Precision Drilling – Rig# 156

Spud Date: 01-Sep-2012
K.B. Elevation: 475.29 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Sep-2012

Lic. No.: 8516 EOG Waskada HZNTL A3-26-1-25 (WPM)
UWI: 102.03-26-001-25W1.00

Spud Date: 28-Aug-2012
K.B. Elevation: 475.34 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1678.00 m with 44.0 t
Finished Drilling: 30-Aug-2012
Total Depth: 1678.00 m
Rig Released: 31-Aug-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 31-Aug-2012

- Lic. No.: 8517 EOG Waskada HZNTL B3-26-1-25 (WPM)
 UWI: 103.03-26-001-25W1.00
- Revision to report of: 16-Jan-2012
 Contractor: Precision Drilling – Rig# 156
- Intermediate Casing: 139.70 mm @ 1648.00 m with 44.0 t
 Finished Drilling: 27-Aug-2012
 Total Depth: 1648.00 m
 Rig Released: 28-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Aug-2012
- Lic. No.: 8661 EOG Waskada HZNTL 11-5-1-24 (WPM)
 UWI: 102.11-05-001-24W1.00
- Spud Date: 25-Aug-2012
 K.B. Elevation: 486.01 m
 Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1678.00 m with 49.0 t
 Finished Drilling: 30-Aug-2012
 Total Depth: 1678.00 m
 Rig Released: 31-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 31-Aug-2012
- Lic. No.: 8712 Tundra East Manson Prov. HZNTL 15-4-13-28 (WPM)
 UWI: 100.15-04-013-28W1.00
- Please note revised UWI and Deleted UWI
 UWI: 100.16-04-013-28W1.00
(Licensed with a Directional Stratigraphic Testhole – will not be drilled)
- Spud Date: 27-Aug-2012
 K.B. Elevation: 497.05 m
 Surface Casing: 244.50 mm @ 137.00 m with 13.0 t
 Intermediate Casing: 177.80 mm @ 795.50 m with 10.2 t
 Finished Drilling: 30-Aug-2012
 Total Depth: 1394.00 m
 Rig Released: 31-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 31-Aug-2012

Lic. No.: 8769 South Pierson Unit No. 2 HZNTL A13-19-2-29 (WPM)
 UWI: 103.13-19-002-29W1.00

Revision to report of: 16-Jan-2012
 Contractor: Champion Drilling – Rig# 351

Spud Date: 27-Aug-2012
 K.B. Elevation: 483.67 m
 Surface Casing: 244.50 mm @ 170.00 m with 22.0 t
 Intermediate Casing: 139.70 mm @ 1857.00 m with 50.0 t
 Finished Drilling: 31-Aug-2012
 Total Depth: 1859.00 m
 Rig Released: 01-Sep-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 01-Sep-2012

Lic. No.: 8786 Tundra East Manson Prov. HZNTL 5-11-13-28 (WPM)
 UWI: 100.08-11-013-28W1.00 – Stratigraphic Testhole

Spud Date: 31-Aug-2012
 K.B. Elevation: 489.27 m
 Surface Casing: 244.50 mm @ 139.00 m with 13.0 t
 Finished Drilling: 03-Sep-2012
 Total Depth: 764.00 m
 Status: Logging (LOG)
 Logging: 04-Sep-2012

Lic. No.: 8793 Red Beds Pierson HZNTL 3-19-2-28 (WPM)
 UWI: 100.03-19-002-28W1.00

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 04-Sep-2012

Lic. No.: 8796 Red Beds Pierson HZNTL A6-19-2-28 (WPM)
 UWI: 102.06-19-002-28W1.00

Addendum to report of: 27-Aug-2012
 Main Hole Commenced: 24-Aug-2012

Intermediate Casing: 139.70 mm @ 2071.00 m with 27.4 t
 Finished Drilling: 27-Aug-2012
 Total Depth: 2071.00 m
 Rig Released: 28-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Aug-2012

Lic. No.: 8797 Red Beds Pierson HZNTL B6-19-2-28 (WPM)
 UWI: 103.06-19-002-28W1.00

Main Hole Commenced: 28-Aug-2012
 K.B. Elevation: 465.93
 Intermediate Casing: 139.70 mm @ 1780.00 m with 23.8 t
 Finished Drilling: 31-Aug-2012
 Total Depth: 1780.00 m
 Rig Released: 31-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 31-Aug-2012

Lic. No.: 8808 Tundra Daly Sinclair HZNTL A12-26-10-29 (WPM)
 UWI: 102.12-26-010-29W1.00

Spud Date: 01-Sep-2012
 K.B. Elevation: 525.15 m
 Surface Casing: 244.50 mm @ 142.00 m with 14.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Sep-2012

Lic. No.: 8823 Tundra Daly Sinclair HZNTL A3-3-8-28 (WPM)
 UWI: 102.03-03-008-28W1.00

Spud Date: 31-Aug-2012
 K.B. Elevation: 499.89 m
 Surface Casing: 244.50 mm @ 139.50 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Sep-2012

Lic. No.: 8854 Tundra Virden HZNTL A3-20-11-26 (WPM)
 UWI: 103.03-20-011-26W1.00

Intermediate Casing: 139.70 mm @ 2118.00 m with 47.8 t
 Finished Drilling: 29-Aug-2012
 Total Depth: 2118.00 m
 Rig Released: 31-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 31-Aug-2012

Lic. No.: 8865 Kinwest 08 Mariner Birdtail HZNTL A15-19-16-27 (WPM)
 UWI: 102.15-19-016-27W1.00

Revision to report of: 30-Jul-2012
 Contractor: Bonanza Drilling – Rig# 2

Spud Date: 29-Aug-2012
 K.B. Elevation: 480.92 m
 Surface Casing: 244.50 mm @ 148.00 m with 14.0 t
 Intermediate Casing: 177.80 mm @ 670.00 m with 13.5 t
 Finished Drilling: 03-Sep-2012
 Total Depth: 1218.00 m
 Rig Released: 03-Sep-2012

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Sep-2012

Lic. No.: 8877 CPEC South Kirkella HZNTL 1-14-11-29 (WPM)
UWI: 100.01-14-011-29W1.00

Spud Date: 27-Aug-2012
K.B. Elevation: 527.74 m
Surface Casing: 244.50 mm @ 166.00 m with 18.0 t
Intermediate Casing: 139.70 mm @ 2343.00 m with 51.0 t
Finished Drilling: 01-Sep-2012
Total Depth: 2344.00 m
Rig Released: 03-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Sep-2012

Lic. No.: 8880 EOG Waskada HZNTL C3-5-1-24 (WPM)
UWI: 105.03-05-001-24W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 04-Sep-2012

Lic. No.: 8898 EOG Pierson Prov. HZNTL A6-34-1-28 (WPM)
UWI: 102.06-34-001-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 04-Sep-2012

Lic. No.: 8904 Tundra Daly Sinclair HZNTL 5-2-9-28 (WPM)
UWI: 100.05-02-009-28W1.00

Spud Date: 29-Aug-2012
K.B. Elevation: 478.87 m
Surface Casing: 244.50 mm @ 139.00 m with 13.0 t
Intermediate Casing: 139.70 mm @ 904.00 m with 19.5 t
Finished Drilling: 02-Sep-2012
Total Depth: 2217.00 m
Status: Waiting On Cement (WOC)
Waiting On Cement: 04-Sep-2012

Lic. No.: 8905 Tundra Daly Sinclair HZNTL 1-26-9-28 (WPM)
UWI: 100.01-26-009-28W1.00

Intermediate Casing: 114.30 mm @ 2208.00 m with 45.26 t
Rig Released: 28-Aug-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Aug-2012

Lic. No.: 8906 Legacy Pierson Prov. HZNTL 1-29-1-28 (WPM)
UWI: 100.01-29-001-28W1.00

Spud Date: 02-Sep-2012
K.B. Elevation: 464.43 m
Surface Casing: 219.10 mm @ 159.00 m with 11.0 t

Status: Testing BOP's (TEST BOP)
 Testing BOP's: 04-Sep-2012

Lic. No.: 8911 Tundra Daly Sinclair Prov. HZNTL 8-10-10-29 (WPM)
 UWI: 102.08-10-010-29W1.00

Intermediate Casing: 139.70 mm @ 1021.00 m with 7.90 t
 Finished Drilling: 30-Aug-2012
 Total Depth: 2432.00 m
 Rig Released: 31-Aug-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 31-Aug-2012

Lic. No.: 8913 Kinwest 08 Mariner Birdtail HZNTL 6-8-16-27 (WPM)
 UWI: 100.06-08-016-27W1.00

Revision to report of: 20-Aug-2012
 Contractor: Bonanza Drilling – Rig# 2

Spud Date: 04-Sep-2012
 K.B. Elevation: 481.07 m
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Sep-2012

Lic. No.: 8916 EOG Pierson HZNTL 11-35-2-28 (WPM)
 UWI: 100.11-35-002-28W1.00

Revision to report of: 27-Aug-2012
 Contractor: Precision Drilling – Rig# 191

Spud Date: 30-Aug-2012
 K.B. Elevation: 463.26 m
 Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
 Intermediate Casing: Run
 Finished Drilling: 02-Sep-2012
 Total Depth: 1673.00 m
 Rig Released: 03-Sep-2012
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 03-Sep-2012

Lic. No.: 8918 Fort Calgary East Manson Prov. HZNTL A5-29-13-28 (WPM)
 UWI: 102.05-29-013-28W1.00

Revision to report of: 27-Aug-2012
 Contractor: Precision Drilling – Rig# 409

Spud Date: 28-Aug-2012
 K.B. Elevation: 492.24 m
 Surface Casing: 244.50 mm @ 141.00 m with 15.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 04-Sep-2012

- Lic. No.: 8922 CNRL Pierson Prov. HZNTL 3-11-2-29 (WPM)
UWI: 102.03-11-002-29W1.00
- Revision to report of: 27-Aug-2012
Contractor: Champion Drilling – Rig# 351
- Spud Date: 02-Sep-2012
K.B. Elevation: 470.57 m
Surface Casing: 244.50 mm @ 160.00 m with 22.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Sep-2012
- Lic. No.: 8929 Tundra Daly Sinclair HZNTL 16-13-9-29 (WPM)
UWI: 100.16-13-009-29W1.00
- Licence Issued: 28-Aug-2012
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 65
Surface Location: 16D-14-09-29
Co-ords: 286.50m (S) of (N) boundary of Sec. 14
60.00m (W) of (E) boundary of Sec. 14
Grd Elev: 523.24 m
Proj. TD: 2344.8 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)
- Lic. No.: 8930 CNRL Pierson HZNTL 12-5-2-29 (WPM)
UWI: 100.12-05-002-29W1.00
- Licence Issued: 28-Aug-2012
Licensee: Canadian Natural Resources
Mineral Rights: Canadian Natural Resources
Contractor: To Be Determined - Rig# 0
Surface Location: 09C-05-02-29
Co-ords: 600.00m (S) of (N) boundary of Sec. 5
240.00m (W) of (E) boundary of Sec. 5
Grd Elev: 473.41 m
Proj. TD: 2250 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8931 Tundra Daly Sinclair HZNTL 4-15-9-28 (WPM)
 UWI: 102.04-15-009-28W1.00

Licence Issued: 28-Aug-2012
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 12
 Surface Location: 04B-14-09-28
 Co-ords: 125.08m (N) of (S) boundary of Sec. 14
 60.00m (E) of (W) boundary of Sec. 14
 Grd Elev: 487.35 m
 Proj. TD: 2375.0 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 8932 Red River Daly Sinclair Prov. HZNTL 12-6-7-29 (WPM)
 UWI: 100.12-06-007-29W1.00

Licence Issued: 28-Aug-2012
 Licensee: Red River Oil Inc.
 Mineral Rights: Red River Oil Inc.
 Contractor: CanElson Drilling Inc. - Rig# 22
 Surface Location: 12B-05-07-29
 Co-ords: 658.50m (S) of (N) boundary of Sec. 5
 86.91m (E) of (W) boundary of Sec. 5
 Grd Elev: 523.60 m
 Proj. TD: 2664.26 m (Devonian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 8933 Tundra Daly Sinclair Prov. HZNTL A9-11-8-28 (WPM)
 UWI: 102.09-11-008-28W1.00

Licence Issued: 28-Aug-2012
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 9
 Surface Location: 09D-10-08-28
 Co-ords: 589.65m (N) of (S) boundary of Sec. 10
 60.00m (W) of (E) boundary of Sec. 10
 Grd Elev: 486.77 m
 Proj. TD: 2316.9 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

- Lic. No.: 8934 Tundra Daly Sinclair HZNTL 13-14-9-29 (WPM)
 UWI: 102.13-14-009-29W1.00
- Licence Issued: 28-Aug-2012
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 65
 Surface Location: 16A-14-09-29
 Co-ords: 313.50m (S) of (N) boundary of Sec. 14
 60.00m (W) of (E) boundary of Sec. 14
 Grd Elev: 523.44 m
 Proj. TD: 2201.9 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 8935 Tundra Daly Sinclair Prov. HZNTL 16-18-9-28 (WPM)
 UWI: 100.16-18-009-28W1.00
- Licence Issued: 28-Aug-2012
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Trinidad Drilling Ltd. - Rig# 9
 Surface Location: 13C-18-09-28
 Co-ords: 119.58m (S) of (N) boundary of Sec. 18
 60.00m (E) of (W) boundary of Sec. 18
 Grd Elev: 506.71 m
 Proj. TD: 2273.8 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 8936 Waskada LAm Unit No. 1 HZNTL A9-25-1-26 (WPM)
 UWI: 103.09-25-001-26W1.00
- Licence Issued: 28-Aug-2012
 Licensee: Penn West Petroleum Ltd.
 Mineral Rights: Penn West Petroleum Ltd.
 Contractor: Bonanza Drilling Inc. - Rig# 2
 Surface Location: 01B-25-01-26
 Co-ords: 95.66m (N) of (S) boundary of Sec. 25
 300.00m (W) of (E) boundary of Sec. 25
 Grd Elev: 467.25 m
 Proj. TD: 1614 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

- Lic. No.: 8937 Waskada Unit No. 6 HZNTL 10-1-1-26 (WPM)
 UWI: 102.10-01-001-26W1.00
- Licence Issued: 31-Aug-2012
 Licensee: Red Beds Resources Limited
 Mineral Rights: Red Beds Resources Limited
 Contractor: Trinidad Drilling Ltd. - Rig# 14
 Surface Location: 12A-06-01-25
 Co-ords: 605.53m (S) of (N) boundary of Sec. 6
 330.00m (E) of (W) boundary of Sec. 6
 Grd Elev: 463.26 m
 Proj. TD: 1893.5 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 8938 Waskada Unit No. 6 HZNTL A10-1-1-26 (WPM)
 UWI: 103.10-01-001-26W1.00
- Licence Issued: 31-Aug-2012
 Licensee: Red Beds Resources Limited
 Mineral Rights: Red Beds Resources Limited
 Contractor: Trinidad Drilling Ltd. - Rig# 14
 Surface Location: 12D-06-01-25
 Co-ords: 578.53m (S) of (N) boundary of Sec. 6
 330.00m (E) of (W) boundary of Sec. 6
 Grd Elev: 463.03 m
 Proj. TD: 1885.5 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 8939 Waskada Unit No. 6 HZNTL 10-12-1-26 (WPM)
 UWI: 102.10-12-001-26W1.00
- Licence Issued: 31-Aug-2012
 Licensee: Red Beds Resources Limited
 Mineral Rights: Red Beds Resources Limited
 Contractor: Trinidad Drilling Ltd. - Rig# 14
 Surface Location: 12A-07-01-25
 Co-ords: 744.71m (S) of (N) boundary of Sec. 7
 358.25m (E) of (W) boundary of Sec. 7
 Grd Elev: 463.66 m
 Proj. TD: 1906.8 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Wells Released from Confidential in August 2012									
LIC #	WELL_NAME	REDRILL	LSD	SEC	TWP	RGE	STATUS	FIELD	Code
7940	Clampett Tilston Prov.		13	29	05	29	COOP	2	62A
8052	Red Beds Waskada Prov.		01	30	02	24	ABD D	3	
8075	Antler River Daly Sinclair HZNTL		12	06	10	29	COOP	1	60BB
8081	T. Bird et al Elkhorn HZNTL		11	17	11	28	COOP	1	62BB
8082	T. Bird et al Elkhorn HZNTL		03	20	11	28	COOP	1	62BB
8119	Reliable East Manson HZNTL		07	09	13	28	COOP	17	62B
8160	Legacy Pierson HZNTL	A	01	08	02	28	COMP	7	
8461	Waskada LAm Unit No. 1 HZNTL	B	10	25	01	26	COMP	3	29A
8463	Waskada LAm Unit No. 1 HZNTL	D	10	25	01	26	WOSR	3	29A
8537	Sinclair Unit No. 7 HZNTL		05	15	08	29	WOSR	1	62B
8539	Sinclair Unit No. 7 Prov. HZNTL		08	14	08	29	WOSR	1	62B
8595	Waskada Unit No. 7 HZNTL	B	12	20	01	25	COMP	3	29A
8609	EOG Waskada HZNTL	C	01	16	01	25	COMP	3	
8618	Penn West Waskada HZNTL		16	10	02	26	COMP	3	
8623	EOG Waskada Prov. HZNTL		04	16	01	25	COMP	3	
8624	EOG Waskada Prov. HZNTL	A	04	16	01	25	COMP	3	
8625	EOG Waskada Prov. HZNTL	B	04	16	01	25	COMP	3	
8632	Tundra Birdtail HZNTL		01	09	16	27	COMP	99	
8644	Fort Calgary East Manson Prov. HZNTL		14	29	13	28	COMP	99	
8647	EOG Pierson Prov. HZNTL		15	26	01	28	COMP	7	
8648	EOG Pierson Prov. HZNTL	A	15	26	01	28	COMP	7	
8654	EOG Pierson HZNTL		10	28	01	28	WOSR	7	
8655	EOG Pierson HZNTL	A	10	28	01	28	COMP	7	
8656	EOG Pierson HZNTL	B	10	28	01	28	COMP	7	
8659	EOG Pierson HZNTL	A	15	28	01	28	COMP	7	
8660	EOG Pierson HZNTL	B	15	28	01	28	COMP	7	
8667	Penn West Waskada Prov. HZNTL		04	20	01	25	COMP	3	
8668	Waskada Unit No. 3 HZNTL	A	16	30	01	25	WOSR	3	29A
8669	Waskada Unit No. 3 HZNTL	B	16	30	01	25	WOSR	3	29A
8672	Tundra Pierson Prov. HZNTL		09	12	03	29	WOSR	7	
8672	Tundra Pierson Prov. HZNTL		09	12	03	29	WOSR	7	
8672	Tundra Pierson Prov. HZNTL		09	12	03	29	WOSR	7	
8675	Tundra St. Lazare HZNTL		15	24	16	28	COMP	15	
8680	Waskada Unit No. 7 HZNTL		14	17	01	25	WOSR	3	29A
8683	Waskada Unit No. 7 Prov. HZNTL	A	03	20	01	25	COMP	3	29A
8684	Waskada Unit No. 7 Prov. HZNTL	B	03	20	01	25	COMP	3	29A
8687	Penn West Waskada HZNTL	A	01	36	01	26	WOSR	3	
8689	Penn West Waskada Prov. HZNTL	A	04	20	01	25	WOSR	3	
8691	Tundra Daly Sinclair Prov. HZNTL		08	32	08	29	WOSR	1	
8692	Tundra St. Lazare HZNTL		06	32	17	28	COMP	99	
8701	Penn West Waskada Prov. HZNTL	B	04	20	01	25	WOSR	3	
8705	Red Beds Pierson HZNTL		12	14	02	29	WOSR	7	
8708	Red Beds Pierson HZNTL	B	13	14	02	29	WOSR	7	
8709	Red Beds Pierson HZNTL	C	13	14	02	29	WOSR	7	
8710	Tundra Daly Sinclair Prov. HZNTL	A	05	29	08	29	WOSR	1	
8714	EOG Pierson SWD		01	02	02	28	WOSR	7	

8715	EOG Waskada HZNTL	E	01	16	01	25	ABD J	3	
8725	Tundra Daly Sinclair HZNTL		05	31	08	29	COMP	1	
8729	Waskada Unit No. 7 Prov. HZNTL		05	20	01	25	WOSR	3	29A
8730	Waskada Unit No. 3 HZNTL	C	16	30	01	25	WOSR	3	29A
8732	Sinclair Unit No. 7 Prov. HZNTL		01	14	08	29	WOSR	1	62B
8736	Fort Calgary East Manson Prov. HZNTL		15	29	13	28	COMP	99	
8737	Fort Calgary East Manson Prov. HZNTL		15	30	13	28	WOSR	99	
8745	EOG Coulter HZNTL	B	10	21	01	27	COMP	11	
8747	ARC Waskada Prov. HZNTL		15	11	01	24	COMP	3	
8751	Waskada Unit No. 7 Prov. HZNTL	A	05	20	01	25	WOSR	3	29A
8758	Tundra Birdtail HZNTL		14	17	16	27	COMP	15	
8759	Legacy Coulter Prov. HZNTL		01	34	01	27	COMP	11	
8760	Tundra Daly Sinclair HZNTL		01	02	09	29	COMP	1	
8760	Tundra Daly Sinclair HZNTL		01	02	09	29	COMP	1	
8761	Tundra Daly Sinclair HZNTL	A	01	05	09	29	COMP	1	
8761	Tundra Daly Sinclair HZNTL	A	01	05	09	29	COMP	1	
8762	Tundra Daly Sinclair HZNTL	A	04	06	09	29	WOSR	1	
8770	EOG Pierson Prov. HZNTL	A	10	26	01	28	COMP	7	
8771	EOG Pierson Prov. HZNTL	B	10	26	01	28	COMP	7	
8778	Penn West Waskada HZNTL	B	01	36	01	26	WOSR	3	
8781	Tundra Daly Sinclair HZNTL		12	17	10	28	WOSR	1	
8782	Tundra Daly Sinclair HZNTL		13	17	10	28	WOSR	1	
8788	Tundra Daly Sinclair HZNTL		04	10	09	28	WOSR	1	
8792	Legacy Coulter Prov. HZNTL	A	16	29	01	27	COMP	11	
8799	Tundra Daly Sinclair HZNTL		05	20	10	28	WOSR	1	
8809	Waskada Unit No. 7 Prov. HZNTL	C	03	20	01	25	WOSR	3	29A
8810	Penn West Waskada Prov. HZNTL	C	04	20	01	25	WOSR	3	
8818	Birdtail Unit No. 2 Prov. HZNTL		02	19	16	27	COMP	15	60C
8819	EOG Coulter Prov. HZNTL		03	28	01	27	WOSR	11	
8820	EOG Coulter Prov. HZNTL	A	03	28	01	27	WOSR	11	
8825	Paradise Daly Sinclair HZNTL		01	24	09	29	WOSR	1	
8829	Surge Waskada Prov. HZNTL		09	06	02	26	WOSR	3	
8838	Tundra Daly Sinclair HZNTL	A	16	13	08	28	WOSR	1	