



Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – January 11/21)

<u>DRILLING ACTIVITY</u>	To January 11/21	To January 13/20	2019 Total
Drilling Licences Issued	0	1	90
Licences Cancelled	0	0	11
Vertical Wells Drilled	0	0	7
Horizontal Wells Drilled	6	8	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	6	8	83
No. of Metres Drilled	13 626	20 520	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	3	4	0
No. of Active Rigs	3	5	0
Wells Licenced but Not Spudded	47	58	55
Wells Completed as Potential Oil Wells	6	8	80
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	1
New Wells on Production	0	0	100
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0	0
Kilometers Run	0	0	79
	2020	2019	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of November	303.27 (48.19)	443.23 (70.43)	
Month of December	346.19 (55.01)	430.96 (68.48)	
	2020	2019	
<u>OIL PRODUCTION (M3)</u>			
Month of December	173 785.6	222 003.1	

WEEKLY WELL ACTIVITY REPORT**11 January 2021**

Lic. No.: 11457 Tundra Daly Sinclair Prov. HZNTL B1-30-8-28 (WPM)
UWI: 103.01-30-008-28W1.00
Finished Drilling: 06-Jan-2021
Total Depth: 2344.00 m
Production Casing: 139.70 mm @ 2344.00 m with 34.5 t
Rig Released: 06-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Jan-2021

Lic. No.: 11458 Tundra Daly Sinclair Prov. HZNTL C8-30-8-28 (WPM)
UWI: 104.08-30-008-28W1.00
Spud Date: 06-Jan-2021
K.B. Elevation: 517.52 m
Surface Casing: 244.50 mm @ 136.00 m with 6.5 t
Finished Drilling: 09-Jan-2021
Total Depth: 2343.50 m
Production Casing: 139.70 mm @ 2343.50 m with 34.5
Rig Released: 10-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jan-2021

Lic. No.: 11459 Tundra Daly Sinclair Prov. HZNTL D8-30-8-28 (WPM)
UWI: 105.08-30-008-28W1.00
Spud Date: 06-Jan-2021
K.B. Elevation: 517.52 m
Surface Casing: 244.50 mm @ 136.00 m with 6.5 t
Status: Drilling Ahead (DR)
Waiting On Service Rig: 11-Jan-2021

Lic. No.: 11464 Tundra Daly Sinclair HZNTL A9-6-10-28 (WPM)
UWI: 103.09-06-010-28W1.00
Finished Drilling: 06-Jan-2021
Total Depth: 2161.00 m
Production Casing: 139.70 mm @ 2161.00 m with 33.0 t
Rig Released: 06-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Jan-2021

Lic. No.: 11465 Tundra Daly Sinclair HZNTL 5-19-10-28 (WPM)
UWI: 100.05-19-010-28W1.00
Finished Drilling: 05-Jan-2021
Total Depth: 2242.00 m
Production Casing: 139.70 mm @ 2242.00 m with 36.5 t
Rig Released: 06-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Jan-2021

Lic. No.: 11466 Tundra Daly Sinclair HZNTL A12-19-10-28 (WPM)
UWI: 102.12-19-010-28W1.00
Spud Date: 06-Jan-2021
K.B. Elevation: 520.41 m
Surface Casing: 244.50 mm @ 137.00 m with 6.5 t
Finished Drilling: 09-Jan-2021
Total Depth: 2229.00 m
Production Casing: 139.70 mm @ 2229.00 m with 35.0 t
Rig Released: 10-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jan-2021

Lic. No.: 11467 Tundra Daly Sinclair HZNTL B12-19-10-28 (WPM)
UWI: 103.12-19-010-28W1.00
Spud Date: 10-Jan-2021
K.B. Elevation: 520.18 m
Surface Casing: 244.50 mm @ 134.00 m with 6.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Jan-2021

Lic. No.: 11473 Tundra Daly Sinclair HZNTL A16-6-10-28 (WPM)
UWI: 102.16-06-010-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 11-Jan-2021

Lic. No.: 11485 Tundra et al Daly Sinclair HZNTL A13-1-10-29 (WPM)
UWI: 103.13-01-010-29W1.00
Spud Date: 07-Jan-2021
K.B. Elevation: 524.87 m
Surface Casing: 244.50 mm @ 138.00 m with 7.8 t
Finished Drilling: 10-Jan-2021
Total Depth: 2306.00 m
Production Casing: 139.70 mm @ 2306.00 m with 36.0 t
Rig Released: 11-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jan-2021