



Growth, Enterprise and Trade

Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – January 18/21)

<u>DRILLING ACTIVITY</u>	To January 18/21	To January 20/20	2020 Total
Drilling Licences Issued	1	15	90
Licences Cancelled	0	0	11
Vertical Wells Drilled	0	0	7
Horizontal Wells Drilled	12	17	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	12	17	83
No. of Metres Drilled	27 094	39 335	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	0	2	0
No. of Active Rigs	3	5	0
Wells Licenced but Not Spudded	44	56	55
Wells Completed as Potential Oil Wells	12	16	80
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	0	1	0
Other Completions	0	0	1
New Wells on Production	1	0	100
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0	0
Kilometers Run	0	0	79

	2020		2019	
<u>OIL PRICES (Average)</u>	\$/m3	(\$/bbl)	\$/m3	(\$/bbl)
Month of November	303.27	(48.19)	443.23	(70.43)
Month of December	346.19	(55.01)	430.96	(68.48)
<u>OIL PRODUCTION (M3)</u>				
Month of December	173 785.6		222 003.1	

WEEKLY WELL ACTIVITY REPORT

18 January 2021

Lic. No.: 11423 Tundra Waskada Prov. HZNTL 15-16-1-24 (WPM)
 UWI: 100.15-16-001-24W1.00
 Status: Completing (COMP)
 Completing: 18-Jan-2021

Lic. No.: 11433 Tundra Daly Sinclair HZNTL B16-21-8-28 (WPM)
 UWI: 103.16-21-008-28W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 18-Jan-2021

Lic. No.: 11459 Tundra Daly Sinclair Prov. HZNTL D8-30-8-28 (WPM)
 UWI: 105.08-30-008-28W1.00
 Finished Drilling: 13-Jan-2021
 Total Depth: 2340.50 m
 Production Casing: 139.70 mm @ 2340.50 m with 34.5 t
 Rig Released: 14-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Jan-2021

Lic. No.: 11460 Tundra Daly Sinclair Prov. HZNTL D9-30-8-28 (WPM)
 UWI: 106.09-30-008-28W1.00
 Spud Date: 14-Jan-2021
 K.B. Elevation: 517.20 m
 Surface Casing: 244.50 mm @ 140.00 m with 6.5 t
 Finished Drilling: 17-Jan-2021
 Total Depth: 2351.00 m
 Production Casing: 139.70 mm @ 2351.0 m with 34.5 t
 Rig Released: 17-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Jan-2021

Lic. No.: 11467 Tundra Daly Sinclair HZNTL B12-19-10-28 (WPM)
 UWI: 103.12-19-010-28W1.00
 Finished Drilling: 13-Jan-2021
 Total Depth: 2236.00 m
 Production Casing: 139.70 mm @ 2236.0 m with 35.0 t
 Rig Released: 13-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 13-Jan-2021

Lic. No.: 11473 Tundra Daly Sinclair HZNTL A16-6-10-28 (WPM)
 UWI: 102.16-06-010-28W1.00
 Spud Date: 11-Jan-2021
 K.B. Elevation: 524.54 m
 Surface Casing: 244.50 mm @ 137.00 m with 6.5 t
 Finished Drilling: 14-Jan-2021
 Total Depth: 2138.00 m
 Production Casing: 139.70 mm @ 2138.0 m with 31.0 t
 Rig Released: 14-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Jan-2021

Lic. No.: 11474 Tundra Daly Sinclair HZNTL B16-6-10-28 (WPM)
 UWI: 103.16-06-010-28W1.00
 Spud Date: 15-Jan-2021
 K.B. Elevation: 524.56 m
 Surface Casing: 244.50 mm @ 137.00 m with 6.5 t
 Finished Drilling: 18-Jan-2021
 Total Depth: 2136.00 m
 Production Casing: 139.70 mm @ 2136.0 m with 30.8 t
 Rig Released: 18-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Jan-2021

Lic. No.: 11476 Tundra Daly Sinclair HZNTL A8-7-10-28 (WPM)
 UWI: 103.08-07-010-28W1.00
 Spud Date: 14-Jan-2021
 K.B. Elevation: 523.41 m
 Surface Casing: 244.50 mm @ 137.00 m with 6.5 t
 Finished Drilling: 17-Jan-2021
 Total Depth: 2267.00 m
 Production Casing: 139.70 mm @ 2267.0 m with 35.0 t
 Rig Released: 17-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Jan-2021

Lic. No.: 11480 Tundra Daly Sinclair Prov. HZNTL B9-16-10-28 (WPM)
 UWI: 103.09-16-010-28W1.00

***Please note revision to Report dated 10-Dec-2020
 Drilling Contractor: Ensign Drilling Inc. – Rig #12***

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 18-Jan-2021

Lic. No.: 11482 Tundra Daly Sinclair Prov. HZNTL 5-12-10-29 (WPM)
 UWI: 102.05-12-010-29W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 18-Jan-2021

Lic. No.: 11490 Tundra Daly Sinclair HZNTL C16-21-8-28 (WPM)
 UWI:104.16-21-008-28W1.00
 Licence Issued: 18-Jan-2021
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Tundra Oil & Gas Limited
 Contractor: Ensign Drilling Inc. - Rig# 10
 Surface Location: 16A-20-8-28
 Co-ords: 330.00 m S of N of Sec 20
 72.41 m W of E of Sec 20
 Grd Elev: 498.96 m
 Proj. TD: 2335.70 m (Mississippian)
 Field: Daly Sinclair
 Classification: Non Confidential Development
 Status: Location(LOC)