



**Growth, Enterprise and Trade**

Petroleum Branch  
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2  
 T 204-945-6577 F 204-945-0586  
[www.manitoba.ca](http://www.manitoba.ca)

**WEEKLY WELL ACTIVITY REPORT**

**PETROLEUM INDUSTRY ACTIVITY REPORT**

(January 1/21 – January 25/21)

<b><u>DRILLING ACTIVITY</u></b>	<b>To January 25/21</b>	<b>To January 27/20</b>	<b>2020 Total</b>
Drilling Licences Issued	4	19	90
Licences Cancelled	0	0	11
Vertical Wells Drilled	0	0	7
Horizontal Wells Drilled	17	21	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	17	21	83
No. of Metres Drilled	37 965	48 937	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	1	4	0
No. of Active Rigs	3	4	0
Wells Licenced but Not Spudded	41	53	55
Wells Completed as Potential Oil Wells	16	21	80
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	1	0	0
Other Completions	0	0	1
New Wells on Production	1	0	100
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0	0
Kilometers Run	0	79.44	79
	<b>2020</b>	<b>2019</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of November	303.27 (48.19)	443.23 (70.43)	
Month of December	346.19 (55.01)	430.96 (68.48)	
	<b>2020</b>	<b>2019</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of December	173 785.6	222 003.1	

## WEEKLY WELL ACTIVITY REPORT

**25 January 2021**

Lic. No.: 11433      Tundra Daly Sinclair HZNTL B16-21-8-28 (WPM)  
 UWI: 103.16-21-008-28W1.00  
 Spud Date: 18-Jan-2021  
 K.B. Elevation: 500.64 m  
 Surface Casing: 244.50 mm @ 139.00 m with 6.5 t  
 Finished Drilling: 21-Jan-2021  
 Total Depth: 2129.00 m  
 Production Casing: 139.70 mm @ 2129.0 m with 33.0 t  
 Rig Released: 21-Jan-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 21-Jan-2021

Lic. No.: 11465      Tundra Daly Sinclair HZNTL 5-19-10-28 (WPM)  
 UWI: 100.05-19-010-28W1.00  
 Status: Completing (COMP)  
 Completing: 21-Jan-2021

Lic. No.: 11466      Tundra Daly Sinclair HZNTL A12-19-10-28 (WPM)  
 UWI: 102.12-19-010-28W1.00  
 Status: Completing (COMP)  
 Completing: 25-Jan-2021

Lic. No.: 11467      Tundra Daly Sinclair HZNTL B12-19-10-28 (WPM)  
 UWI: 103.12-19-010-28W1.00  
 Status: Completing (COMP)  
 Completing: 23-Jan-2021

Lic. No.: 11475      Tundra Daly Sinclair HZNTL B5-9-9-29 (WPM)  
 UWI: 103.05-09-009-29W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 25-Jan-2021

Lic. No.: 11479      Tundra Daly Sinclair Prov. HZNTL A9-16-10-28 (WPM)  
 UWI: 102.09-16-010-28W1.00  
 Spud Date: 23-Jan-2021  
 K.B. Elevation: 514.60 m  
 Surface Casing: 244.50 mm @ 141.00 m with 6.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 25-Jan-2021

Lic. No.: 11480      Tundra Daly Sinclair Prov. HZNTL B9-16-10-28 (WPM)  
 UWI: 103.09-16-010-28W1.00  
 Spud Date: 19-Jan-2021  
 K.B. Elevation: 514.77 m  
 Surface Casing: 244.50 mm @ 139.00 m with 6.5 t  
 Finished Drilling: 22-Jan-2021  
 Total Depth: 2267.00  
 Production Casing: 139.70 mm @ 2267.0 m with 32.1 t  
 Rig Released: 22-Jan-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 22-Jan-2021

Lic. No.: 11482      Tundra Daly Sinclair Prov. HZNTL 5-12-10-29 (WPM)  
 UWI: 102.05-12-010-29W1.00  
 Spud Date: 18-Jan-2021  
 K.B. Elevation: 523.35 m  
 Surface Casing: 244.50 mm @ 135.00 m with 6.5 t  
 Finished Drilling: 21-Jan-2021  
 Total Depth: 2145.00 m  
 Production Casing: 139.70 mm @ 2145.0 m with 34 t  
 Rig Released: 21-Jan-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 21-Jan-2021

Lic. No.: 11487      Daly Unit No. 12 HZNTL A12-34-9-28 (WPM)  
 UWI: 103.12-34-009-28W1.00  
 Spud Date: 22-Jan-2021  
 K.B. Elevation: 511.65 m  
 Surface Casing: 244.50 mm @ 136.00 m with 6.5 t  
 Finished Drilling: 25-Jan-2021  
 Total Depth: 1999.00 m  
 Status: Running Casing (CSG)  
 Running Casing: 25-Jan-2021

Lic. No.: 11490      Tundra Daly Sinclair HZNTL C16-21-8-28 (WPM)  
 UWI: 104.16-21-008-28W1.00  
 Spud Date: 21-Jan-2021  
 K.B. Elevation: 503.08 m  
 Surface Casing: 244.50 mm @ 140.00 m with 6.5 t  
 Finished Drilling: 25-Jan-2021  
 Total Depth: 2330.50 m  
 Production Casing: 139.70 mm @ 2330.5 m with 34.5 t  
 Rig Released: 25-Jan-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 25-Jan-2021

Lic. No.: 11491      Tundra Daly Sinclair HZNTL A12-8-10-28 (WPM)  
 UWI:103.12-08-010-28W1.00  
 Licence Issued: 21-Jan-2021  
 Licensee: Tundra Oil & Gas Limited  
 Mineral Rights: Tundra Oil & Gas Limited  
 Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
 Surface Location: 9A-8-10-28  
 Co-ords: 654.71 m S of N of Sec 8  
           72.49 m W of E of Sec 8  
 Grd Elev: 513.18 m  
 Proj. TD: 2126.70 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 11492      Tundra Daly Sinclair HZNTL B12-8-10-28 (WPM)  
UWI:104.12-08-010-28W1.00  
Tundra Daly Sinclair HZNTL B12-08-10-28 (WPM)  
Licence Issued: 21-Jan-2021  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 9A-8-10-28  
Co-ords: 634.71 m S of N of Sec 8  
          72.49 m W of E of Sec 8  
Grd Elev: 513.06 m  
Proj. TD: 2143.70 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11493      Daly Unit No. 12 HZNTL A13-34-9-28 (WPM)  
UWI:103.13-34-009-28W1.00  
Daly Unit No. 12 HZNTL A13-34-09-28 (WPM)  
Licence Issued: 22-Jan-2021  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 13A-33-9-28  
Co-ords: 358.25 m S of N of Sec 33  
          305.58 m E of W of Sec 33  
Grd Elev: 510.18 m  
Proj. TD: 2387.90 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)