



Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – June 28/21)

<u>DRILLING ACTIVITY</u>	To June 28/21	To June 29/20	2020 Total
Drilling Licences Issued	60	34	90
Licences Cancelled	0	1	11
Vertical Wells Drilled	0	5	7
Horizontal Wells Drilled	45	60	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	45	65	83
No. of Metres Drilled	103 696	133 012	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	2	0	0
No. of Active Rigs	3	0	0
Wells Licenced but Not Spudded	68	27	55
Wells Completed as Potential Oil Wells	45	64	80
Wells Abandoned Dry	0	1	2
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	1
New Wells on Production	34	77	100
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	3	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	59	0	0
Kilometers Run	55	79	79
	2021	2020	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of April	456.14 (72.48)	115.98 (18.43)	
Month of May	467.21 (74.24)	111.64 (17.74)	
	2021	2020	
<u>OIL PRODUCTION (M3)</u>			
Month of May	180 410.4	166 031.8	

WEEKLY WELL ACTIVITY REPORT

28 June 2021

Lic. No.: 11517 Tundra Daly Sinclair Prov. HZNTL A5-11-10-29 (WPM)
 UWI: 102.05-11-010-29W1.00
 Spud Date: 21-Jun-2021
 K.B. Elevation: 526.86 m
 Surface Casing: 244.50 mm @ 138.00 m with 6.0 t
 Finished Drilling: 24-Jun-2021
 Total Depth: 2161.00 m
 Production Casing: 139.70 mm @ 2161.00 m with 30.0 t
 Rig Released: 24-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 24-Jun-2021

Lic. No.: 11522 Tundra Daly Sinclair HZNTL A13-8-10-29 (WPM)
 UWI: 102.13-08-010-29W1.00
 Spud Date: 24-Jun-2021
 K.B. Elevation: 528.53 m
 Surface Casing: 244.50 mm @ 137.00 m with 6.0 t
 Finished Drilling: 27-Jun-2021
 Total Depth: 2150.00 m
 Production Casing: 139.70 mm @ 2150.00 m with 30.0 t
 Rig Released: 27-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 27-Jun-2021

Lic. No.: 11528 Tundra Daly Sinclair HZNTL 13-2-10-29 (WPM)
 UWI: 100.13-02-010-29W1.00

***Please note revision to Report dated 31-May-2021
 Drilling Contractor: Ensign Drilling Inc. – Rig #10***

Spud Date: 25-Jun-2021
 K.B. Elevation: 525.23 m
 Surface Casing: 244.50 mm @ 139.00 m with 6.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 28-Jun-2021

Lic. No.: 11534 Sinclair Unit No. 12 HZNTL 16-5-8-28 (WPM)
 UWI: 100.16-05-008-28W1.00
 Intermediate Casing: 177.80 mm @ 1052.00 m with 21.5 t
 Finished Drilling: 24-Jun-2021
 Total Depth: 2315.00 m
 Rig Released: 25-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jun-2021

Lic. No.: 11537 Tundra North Hargrave 5-24-12-27 (WPM)
 UWI: 100.05-24-012-27W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 02-Jun-2021

Lic. No.: 11549

BCX Pierson SWD A13-6-3-29 (WPM)
UWI: 102.13-06-003-29W1.00
BCX Pierson SWD A13-06-03-29 (WPM)
Licence Issued: 25-Jun-2021
Licensee: Burgess Creek Exploration Inc.
Mineral Rights: Burgess Creek Exploration Inc.
Contractor: Betts Drilling Ltd. - Rig# 4
Surface Location: 13B-6-3-29
Co-ords: 342.00 m S of N of Sec 6
120.00 m E of W of Sec 6
Grd Elev: 488.40 m
Proj. TD: 1146.40 m (Mississippian)
Field: Pierson
Classification: Non Confidential Development

Spud Date: 25-Jun-2021
K.B. Elevation: 493.50 m
Surface Casing: 244.50 mm @ 154.00 m with 13.0 t
Intermediate Casing: 177.90 mm @ 1080.00 m with 20.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 28-Jun-2021