

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – February 7/22)

<u>DRILLING ACTIVITY</u>	To Feb 7/22	To February 8/21	2021 Total
Drilling Licences Issued	9	4	178
Licences Cancelled	0	0	9
Vertical Wells Drilled	1	0	9
Horizontal Wells Drilled	33	24	164
Stratigraphic Test Holes Drilled	0	0	1
Wells Drilled - Total	34	24	174
No. of Metres Drilled	71 899	53 697	372 739
Wells Re-entered	2	0	6
Wells Being Drilled	4	2	0
No. of Active Rigs	5	2	0
Wells Licenced but Not Spudded	-25	33	62
Wells Completed as Potential Oil Wells	33	24	168
Wells Abandoned Dry	0	0	3
Wells Drilled but Not Completed	0	0	0
Other Completions	1	0	3
New Wells on Production	0	1	34
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	3	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	59	439
Kilometers Run	0	0	438
<u>OIL PRICES (Average)</u>			
	2021	2020	
	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of November	615.98 (97.88)	303.27 (48.19)	
Month of December	615.98 (97.88)	346.19 (55.01)	
<u>OIL PRODUCTION (M3)</u>			
	2022	2021	
Month of January	183 146.2	175 786.3	

WEEKLY WELL ACTIVITY REPORT

07 February 2022

Lic. No.: 6197 Virden Roselea Unit No. 1 HZNTL 8-25-10-26 (WPM)
 UWI: 102.08-25-010-26W1.00 - Leg #1
UWI: 102.08-25-010-26W1.02 - Leg #2 – Added

Please note added UWI for ReEntry

UWI: 102.08-25-010-26W1.02 - Leg #2
Drilling Contractor: Ensign Drilling Inc. – Rig #14

UWI: 102.08-25-010-26W1.02 - Leg #2
 Kick-Off Date: 04-Feb-2022
 Kick-Off Point: 737
 Finished Drilling: 04-Feb-2022
 Total Depth: 1609.00 m
 Rig Released: 06-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Feb-2022

Lic. No.: 11521 Corex Virden Prov. HZNTL A7-6-10-25 (WPM)
 UWI: 102.07-06-010-25W1.00
 Spud Date: 07-Feb-2022
 K.B. Elevation: 439.95 m
 Surface Casing: 244.50 mm @ 147.00 m with 11.0 t
 Status: Running Casing (CSG)
 Running Casing: 07-Feb-2022

Lic. No.: 11636 Sundog Daly Sinclair HZNTL 9-7-9-27 (WPM)
 UWI: 100.09-07-009-27W1.00
 Finished Drilling: 05-Feb-2022
 Total Depth: 2025.00 m
 Production Casing: 139.70 mm @ 2025.0 m with 38.0 t
 Rig Released: 06-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Feb-2022

Lic. No.: 11645 Tundra Daly Sinclair Prov. HZNTL B8-6-9-28 (WPM)
 UWI: 103.08-06-009-28W1.00
 Status: Completing (COMP)
 Completing: 06-Feb-2022

Lic. No.: 11647 Ebor Unit No. 4 HZNTL C9-8-9-29 (WPM)
 UWI: 104.09-08-009-29W1.00
 Finished Drilling: 01-Feb-2022
 Total Depth: 2217.00 m
 Production Casing: 139.70 mm @ 2217.0 m with 32.5 t
 Rig Released: 02-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Feb-2022

Lic. No.: 11649 Tundra Daly Sinclair HZNTL D16-19-8-28 (WPM)
 UWI: 105.16-19-008-28W1.00
 Spud Date: 05-Feb-2022
 K.B. Elevation: 516.41 m
 Surface Casing: 244.50 mm @ 147.00 m with 8.0 t

Status: Drilling Ahead (DR)
Drilling Ahead: 07-Feb-2022

Lic. No.: 11650 Tundra Daly Sinclair Prov. HZNTL C1-30-8-28 (WPM)
UWI: 104.01-30-008-28W1.00
Surface Casing: 244.50 mm @ 136.00 m with 8.0 t
Finished Drilling: 04-Feb-2022
Total Depth: 2358.00 m
Production Casing: 139.70 mm @ 2358.00 m with 38.5 t
Rig Released: 05-Feb-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Feb-2022

Lic. No.: 11660 BCX Pierson HZNTL A13-7-3-29 (WPM)
UWI: 102.13-07-003-29W1.00
Spud Date: 02-Feb-2022
K.B. Elevation: 491.84 m
Surface Casing: 244.50 mm @ 146.00 m with 12.5 t
Intermediate Casing: 177.80 mm @ 1170.00 m with 22.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 07-Feb-2022

Lic. No.: 11661 BCX Pierson HZNTL B13-7-3-29 (WPM)
UWI: 103.13-07-003-29W1.00
Finished Drilling: 01-Feb-2022
Total Depth: 2154.00 m
Rig Released: 01-Feb-2022
Status: Completing (COMP)
Completing: 03-Feb-2022

Lic. No.: 11666 Corex Virden HZNTL 2-31-10-25 (WPM)
UWI: 100.02-31-010-25W1.00
Status: Completing (COMP)
Completing: 05-Feb-2022

Lic. No.: 11675 Tundra Waskada HZNTL 11-14-2-25 (WPM)
UWI: 102.11-14-002-25W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 07-Feb-2022

Lic. No.: 11678 Virden Roselea Unit No. 1 HZNTL 11-30-10-25 (WPM)
UWI: 102.11-30-010-25W1.00
Intermediate Casing: 177.80 mm @ 819.0 m with 16.0 t
Finished Drilling: 03-Feb-2022
Total Depth: 1344.00 m
Rig Released: 03-Feb-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Feb-2022

Lic. No.: 11679 Tundra Pierson HZNTL 5-9-2-28 (WPM)
 UWI: 100.05-09-002-28W1.00
 Spud Date: 02-Feb-2022
 K.B. Elevation: 463.45 m
 Surface Casing: 219.10 mm @ 138.00 m with 6.5 t
 Finished Drilling: 05-Feb-2022
 Total Depth: 2487.00 m
 Production Casing: 139.70 mm @ 2487.00 m with 33.1 t
 Rig Released: 06-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Feb-2022

Lic. No.: 11680 Daly Unit No. 4 HZNTL A7-35-9-28 (WPM)
 UWI: 103.07-35-009-28W1.00
 Finished Drilling: 02-Feb-2022
 Total Depth: 1668.00 m
 Production Casing: 139.70 mm @ 1668.00 m with 27.0 t
 Rig Released: 03-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 03-Feb-2022

Lic. No.: 11681 Daly Unit No. 4 HZNTL B7-35-9-28 (WPM)
 UWI: 104.07-35-009-28W1.00
 Spud Date: 03-Feb-2022
 K.B. Elevation: 502.40 m
 Surface Casing: 244.50 mm @ 147.00 m with 7.3 t
 Finished Drilling: 06-Feb-2022
 Total Depth: 1767.00 m
 Production Casing: 139.70 mm @ 1767.00 m with 30.1 t
 Rig Released: 07-Feb-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 07-Feb-2022

Lic. No.: 11682 Daly Unit No. 4 HZNTL A2-35-9-28 (WPM)
 UWI: 103.02-35-009-28W1.00
 Spud Date: 07-Feb-2022
 K.B. Elevation: 502.24 m
 Surface Casing : 244.50 mm @ 135.0 m with 7.3 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 07-Feb-2022