

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – Aug 1/22)

<u>DRILLING ACTIVITY</u>	To Aug 1/22	To Aug 2/21	2021 Total
Drilling Licences Issued	114	92	178
Licences Cancelled	0	0	9
Vertical Wells Drilled	2	5	9
Horizontal Wells Drilled	105	67	164
Stratigraphic Test Holes Drilled	0	0	1
Wells Drilled - Total	107	72	174
No. of Metres Drilled	238 944	150 588	372 739
Wells Re-entered	3	0	6
Wells Being Drilled	3	3	0
No. of Active Rigs	5	4	0
Wells Licenced but Not Spudded	3	71	62
Wells Completed as Potential Oil Wells	103	68	168
Wells Abandoned Dry	0	2	3
Wells Drilled but Not Completed	2	0	0
Other Completions	2	1	3
New Wells on Production	0	43	34
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	3	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	59	439
Kilometers Run	0	55	438
	2022	2021	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of June	924.29 (146.87)	529.96 (84.21)	
Month of July	776.40 (123.37)	534.80 (84.98)	
	2022	2021	
<u>OIL PRODUCTION (M3)</u>			
Month of July	177 685.0	171 983.7	

WEEKLY WELL ACTIVITY REPORT

01 August 2022

Lic. No.: 11635 Melita Pierson HZNTL 5-21-1-27 (WPM)
UWI: 102.05-21-001-27W1.00
Surface Casing: 244.50 mm @ 154.00 m with 15.0 t
Finished Drilling: 28-Jul-2022
Total Depth: 1693.00 m
Liner: 139.70 mm @ 1693.00 m with 41.0 t
Rig Released: 30-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Jul-2022

Lic. No.: 11712 Melita Pierson HZNTL 15-17-2-28 (WPM)
UWI: 100.15-17-002-28W1.00
Status: Completing (COMP)
Completing: 29-Jul-2022

Lic. No.: 11714 Shiffoil Pierson HZNTL 3-24-2-29 (WPM)
UWI: 103.03-24-002-29W1.00
Status: Completing (COMP)
Completing: 30-Jul-2022

Lic. No.: 11737 Sinclair Unit No. 2 HZNTL A16-30-7-28 (WPM)
UWI: 103.16-30-007-28W1.00
Spud Date: 26-Jul-2022
K.B. Elevation: 495.90m
Surface Casing: 244.50 mm @ 135.00 m with 12.4 t
Intermediate Casing: 177.80 mm @ 1061.00 m with 21.5 t
Finished Drilling: 31-Jul-2022
Total Depth: 2316.00 m
Rig Released: 31-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 31-Jul-2022

Lic. No.: 11741 Tundra Waskada HZNTL 1-22-1-24 (WPM)
UWI: 100.01-22-001-24W1.00
Spud Date: 29-Jul-2022
K.B. Elevation: 500.28 m
Surface Casing: 219.10 mm @ 138.00 m with 5.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Aug-2022

Lic. No.: 11742 Sinclair Unit No. 2 HZNTL 1-19-7-28 (WPM)
UWI: 102.01-19-007-28W1.00
Spud Date: 31-Jul-2022
K.B. Elevation: 496.00 m
Surface Casing: 244.50 mm @ 135.00 m with 6.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Aug-2022

Lic. No.: 11756 Routledge Unit No. 1 Prov. HZNTL 12-20-9-25 (WPM)
UWI: 102.12-20-009-25W1.00
Status: Completing (COMP)
Completing: 27-Jul-2022

Lic. No.: 11760

Melita Pierson HZNTL 15-25-1-28 (WPM)
UWI: 100.15-25-001-28W1.00

Please note revision to Report dated 27-Jun-2022
Drilling Contractor: Betts Drilling Ltd. Rig #1

Spud Date: 30-Jul-2022
K.B. Elevation: 461.70 m
Surface Casing: 244.50 mm @ 159.00 m with 15.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Aug-2022

Lic. No.: 11761

Melita Pierson HZNTL 15-23-1-28 (WPM)
UWI: 100.15-23-001-28W1.00
Status: Completing (COMP)
Completing: 31-Jul-2022

Lic. No.: 11763

Tundra Daly Sinclair HZNTL 1-33-10-28 (WPM)
UWI: 100.01-33-010-28W1.00
Spud Date: 29-Jul-2022
K.B. Elevation: 519.06 m
Surface Casing: 244.50 mm @ 148.00 m with 7.5 t
Finished Drilling: 01-Aug-2022
Total Depth: 2275.00 m
Status: Running Casing (CSG)
Running Casing: 01-Aug-2022

Lic. No.: 11766

Corex Daly Sinclair HZNTL A1-7-10-27 (WPM)
UWI: 102.01-07-010-27W1.00
Finished Drilling: 27-Jul-2022
Total Depth: 2342.00 m
Intermediate Casing: 139.70 mm @ 2342.00 m with 38.0 t
Rig Released: 28-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Jul-2022

Lic. No.: 11767

Corex Daly Sinclair HZNTL A2-7-10-27 (WPM)
UWI: 102.02-07-010-27W1.00
Spud Date: 28-Jul-2022
K.B. Elevation: 493.99 m
Surface Casing: 244.50 mm @ 151.00 m with 9.0 t
Finished Drilling: 01-Aug-2022
Total Depth: 2345.00 m
Status: Running Casing (CSG)
Running Casing: 01-Aug-2022

Lic. No.: 11772

Sinclair Unit No. 12 HZNTL C13-17-8-28 (WPM)
UWI: 104.13-17-008-28W1.00
Intermediate Casing: 177.80 mm @ 1041.00 m with 38.0 t
Finished Drilling: 25-Jul-2022
Total Depth: 2464.00 m
Liner: 114.30 mm @ 2464.00 m with 16.0 t
Rig Released: 26-Jul-2022
Status: Completing (COMP)
Completing: 31-Jul-2022

Lic. No.: 11776

Tundra et al Daly Sinclair HZNTL 13-21-9-29 (WPM)
UWI: 102.13-21-009-29W1.00
Finished Drilling: 28-Jul-2022
Total Depth: 2345.00 m
Production Casing: 139.70 mm @ 2345.00 m with 35.0 t
Rig Released: 28-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Jul-2022

Lic. No.: 11778 Sinclair Unit No. 12 HZNTL C12-18-8-28 (WPM)
 UWI: 104.12-18-008-28W1.00
 Status: Completing (COMP)
 Completing: 29-Jul-2022

Lic. No.: 11786 Tundra Waskada HZNTL 13-5-1-25 (WPM)
 UWI: 100.13-05-001-25W1.00 – Leg #1
UWI: 100.13-05-001-25W1.02 – Leg #2 Added

UWI: 100.13-05-001-25W1.00 – Leg #1
 Intermediate Casing: 177.80 mm @ 1065.00 m with 19.0 t
 Finished Drilling: 27-Jul-2022
 Total Depth: 1979.00 m

UWI: 100.13-05-001-25W1.02 - Leg #2
 Kick-Off Date: 27-Jul-2022
 Kick-Off Point: 1123.00 m
 Finished Drilling: 29-Jul-2022
 Total Depth: 1872.00 m

UWI: 100.13-05-001-25W1.00 – Leg #1
UWI: 100.13-05-001-25W1.02 – Leg #2
 Rig Released: 29-Jul-2022
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 29-Jul-2022

Lic. No.: 11789 Corex Virden HZNTL A1-5-11-25 (WPM)
 UWI: 102.01-05-011-25W1.00
 Licence Issued: 26-Jul-2022
 Licensee: Corex Resources Ltd
 Mineral Rights: Corex Resources Ltd
 Contractor: Ensign Drilling Inc. - Rig# 14
 Surface Location: 4D-5-11-25
 Co-ords: 210.00 m N of S of Sec 5
 265.00 m E of W of Sec 5
 Grd Elev: 433.54 m
 Proj. TD: 1760.32 m (Mississippian)
 Field: Virden
 Classification: Non Confidential Development
 Status: Location(LOC)

Lic. No.: 11790 Tundra Daly Sinclair Prov. HZNTL B6-14-8-28 (WPM)
 UWI: 103.06-14-008-28W1.00
 Licence Issued: 26-Jul-2022
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Tundra Oil & Gas Limited
 Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9
 Surface Location: 6B-15-8-28
 Co-ords: 582.34 m N of S of Sec 15
 699.27 m E of W of Sec 15
 Grd Elev: 492.85 m
 Proj. TD: 2360.90 m (Mississippian)
 Field: Daly Sinclair
 Classification: Non Confidential Development
 Status: Location(LOC)