

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – Sep 19/22)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Sep 19/22</b>	<b>To Sep 13/21</b>	<b>2021 Total</b>
Drilling Licences Issued	155	114	178
Licences Cancelled	2	0	9
Vertical Wells Drilled	3	9	9
Horizontal Wells Drilled	145	102	164
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	148	112	174
No. of Metres Drilled	338 132	229 200	372 739
Wells Re-entered	3	3	6
Wells Being Drilled	3	2	0
No. of Active Rigs	5	4	0
Wells Licenced but Not Spudded	6	60	62
Wells Completed as Potential Oil Wells	146	106	168
Wells Abandoned Dry	0	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	2	3	3
New Wells on Production	0	65	34
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	3	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	59	439
Kilometers Run	0	55	438
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of July	776.40 (123.37)	534.80 (84.98)	
Month of Aug	725.30 (115.25)	510.89 (81.18)	
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of Aug	185 394.1	173 853.0	

# WEEKLY WELL ACTIVITY REPORT

19 September 2022

- Lic. No.: 11673      Tundra Manson HZNTL 1-23-13-28 (WPM)  
UWI: 100.01-23-013-28W1.00
- Please note revision to Report dated 03-Jan-2022:  
Drilling Contractor: Ensign Drilling Inc. – Rig # 12***
- Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 19-Sep-2022
- Lic. No.: 11676      Tundra Manson Prov. HZNTL 16-24-13-28 (WPM)  
UWI: 100.16-23-013-28W1.00 - Leg #1 STH  
UWI: 100.16-24-013-28W1.02 - Leg #2
- Please note revision to Report dated 24-Jan-2022:  
Drilling Contractor: Ensign Drilling Inc. – Rig # 12***
- UWI: 100.16-23-013-28W1.00 - Leg #1 STH**  
Spud Date: 13-Sep-2022  
K.B. Elevation: 480.78 m  
Surface Casing: 244.50 mm @ 136.00 m with 7.5 t  
Finished Drilling: 15-Sep-2022  
Total Depth: 688.00 m  
Status: Abandoned Strat Hole  
ABD STH: 15-Sept-2022
- UWI: 100.16-24-013-28W1.02 - Leg #2**  
Kick-Off Date: 19-Sep-2022  
Kick-Off Point: 411  
Intermediate Casing: 177.80 mm @ 766.00 m with 12.0 t  
Finished Drilling: 19-Sep-2022  
Total Depth: 2167.00 m
- UWI: 100.16-23-013-28W1.00 - Leg #1 ABD STH**  
**UWI: 100.16-24-013-28W1.02 - Leg #2**  
Rig Released: 19-Sep-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 19-Sep-2022
- Lic. No.: 11721      North Virden Scallion Unit No. 1 HZNTL B2-33-11-26 (WPM)  
UWI: 104.02-33-011-26W1.00  
Spud Date: 13-Sep-2022  
K.B. Elevation: 464.00 m  
Surface Casing: 244.50 mm @ 150.00 m with 9.0 t  
Finished Drilling: 15-Sep-2022  
Total Depth: 1728.00 m  
Production Casing: 139.70 mm @ 1728.00 m with 30.0 t  
Rig Released: 16-Sep-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 16-Sep-2022
- Lic. No.: 11770      Corex Virden HZNTL A16-26-11-26 (WPM)  
UWI: 102.16-26-011-26W1.00  
Spud Date: 16-Sep-2022  
K.B. Elevation: 458.50 m  
Surface Casing: 244.50 mm @ 151.00 m with 9.0 t  
Intermediate Casing: 177.80 mm @ 767.00 m with 13.5 t

Status: Drilling Ahead (DR)  
Drilling Ahead: 19-Sep-2022

Lic. No.: 11801

Whitewater Unit No. 2 HZNTL A4-2-3-21 (WPM)  
UWI: 103.04-02-003-21W1.00 - Leg #1  
UWI: 103.08-03-003-21W1.02 - Leg #2

**UWI: 103.04-02-003-21W1.00 – Leg #1**

Spud Date: 14-Sep-2022  
K.B. Elevation: 537.73 m  
Surface Casing: 244.50 mm @ 138.00 m with 6.5 t  
Intermediate Casing: 177.80 mm @ 923.00 m with 15.5 t  
Finished Drilling: 18-Sep-2022  
Total Depth: 1612.00 m

**UWI: 103.08-03-003-21W1.02 - Leg #2**

Kick Off Date: 18-Sep-2022  
Kick Off Point: 952.00 m  
Status: Drilling Ahead (DR)  
Drilling Ahead: 19-Sep-2022

Lic. No.: 11803

Tundra Daly Sinclair HZNTL A16-27-8-29 (WPM)  
UWI: 103.16-27-008-29W1.00  
Status: Completing (COMP)  
Completing: 17-Sep-2022

Lic. No.: 11806

CVE Minnedosa OBS 1-10-15-18 (WPM)  
UWI: 100.01-10-015-18W1.00  
Status: Drilling Ahead (DR)  
Drilling Ahead: 19-Sep-2022

Lic. No.: 11807

BCX Pierson Prov. HZNTL 7-18-3-29 (WPM)  
UWI: 100.07-18-003-29W1.00  
Status: Completing (COMP)  
Completing: 13-Sep-2022

Lic. No.: 11813

Sinclair Unit No. 19 HZNTL 9-23-8-29 (WPM)  
UWI: 102.09-23-008-29W1.00  
Production Casing: 139.70 mm @ 2416.00 m with 36.0 t  
Rig Released: 12-Sep-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 12-Sep-2022

Lic. No.: 11814

Sinclair Unit No. 2 HZNTL 9-13-7-29 (WPM)  
UWI: 102.09-13-007-29W1.00  
Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 19-Sep-2022

Lic. No.: 11816

Tundra South Reston HZNTL 11-14-6-27 (WPM)  
UWI: 100.11-14-006-27W1.00  
Status: Completing (COMP)  
Completing: 19-Sep-2022

Lic. No.: 11817

Tundra South Reston HZNTL 5-14-6-27 (WPM)

UWI: 103.05-14-006-27W1.00 - Leg #1

**UWI: 103.05-14-006-27W1.02 - Leg #2 Added**

**UWI: 103.05-14-006-27W1.00 - Leg #1**

Spud Date: 13-Sep-2022

K.B. Elevation: 448.12 m

Surface Casing: 244.50 mm @ 136.00 m with 6.5 t

Intermediate Casing: 177.80 mm @ 910.00 m with 17.0 t

Finished Drilling: 17-Sep-2022

Total Depth: 2301.00 m

**UWI: 103.05-14-006-27W1.02 - Leg #2**

Kick Off Date: 17-Sep-2022

Kick Off Point: 1033.00 m

Finished Drilling: 18-Sep-2022

Total Depth: 2279.00 m

**UWI: 103.05-14-006-27W1.00 - Leg #1**

**UWI: 103.05-14-006-27W1.02 - Leg #2**

Rig Released: 19-Sep-2022

Status: Waiting On Service Rig (WOSR)

Waiting On Service Rig: 19-Sep-2022

Lic. No.: 11824

Tundra Regent Prov. HZNTL 14-11-4-22 (WPM)

UWI: 100.14-11-004-22W1.00 - Leg #1

UWI: 100.13-11-004-22W1.02 - Leg #2

**UWI: 100.13-11-004-22W1.02 - Leg #2**

Kick-Off Date: 11-Sep-2022

Kick-Off Point: 911.00 m

Finished Drilling: 13-Sep-2022

Total Depth: 2216.00 m

**UWI: 100.14-11-004-22W1.00 - Leg #1**

**UWI: 100.13-11-004-22W1.02 - Leg #2**

Rig Released: 14-Sep-2022

Status: Waiting On Service Rig (WOSR)

Waiting On Service Rig: 14-Sep-2022

Lic. No.: 11832

Tundra Virden HZNTL A4-20-11-26 (WPM)

UWI: 103.04-20-011-26W1.00

Licence Issued: 13-Sep-2022

Licensee: Tundra Oil and Gas

Mineral Rights: Tundra Oil and Gas

Contractor: Ensign Drilling Inc. - Rig# 12

Surface Location: 3B-29-11-26

Co-ords: 60.00 m N of S of Sec 29

420.02 m E of W of Sec 29

Grd Elev: 461.85 m

Proj. TD: 2154.20 m (Mississippian)

Field: Virden

Classification: Non Confidential Development

Status: Location(LOC)

Lic. No.: 11833

Tundra Virden HZNTL B4-20-11-26 (WPM)  
UWI: 104.04-20-011-26W1.00- Leg #1  
UWI: 104.01-19-011-26W1.02- Leg #2  
Licence Issued: 13-Sep-2022  
Licensee: Tundra Oil and Gas  
Mineral Rights: Tundra Oil and Gas  
Contractor: Ensign Drilling Inc. - Rig# 12  
Surface Location: 12C-20-11-26  
Co-ords: 535.03 m S of N of Sec 20  
126.73 m E of W of Sec 20  
Grd Elev: 463.72 m  
Proj. TD: 1538.60 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11834

Tundra Daly Sinclair Prov. HZNTL B12-4-10-29 (WPM)  
UWI: 103.12-04-010-29W1.00  
Licence Issued: 15-Sep-2022  
Licensee: Tundra Oil and Gas Limited  
Mineral Rights: Tundra Oil and Gas Limited  
Contractor: Ensign Drilling Inc. - Rig# 12  
Surface Location: 12B-3-10-29  
Co-ords: 669.61 m S of N of Sec 3  
60.00 m E of W of Sec 3  
Grd Elev: 520.11 m  
Proj. TD: 2334.50 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)