

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – Nov 14/22)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Nov 14/22</b>	<b>To Nov 15/21</b>	<b>2021 Total</b>
Drilling Licences Issued	190	137	178
Licences Cancelled	8	6	9
Vertical Wells Drilled	5	9	9
Horizontal Wells Drilled	192	138	164
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	197	148	174
No. of Metres Drilled	443 849	313 148	372 739
Wells Re-entered	6	4	6
Wells Being Drilled	2	4	0
No. of Active Rigs	4	4	0
Wells Licenced but Not Spudded	-11	43	62
Wells Completed as Potential Oil Wells	194	142	168
Wells Abandoned Dry	0	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	3	3	3
New Wells on Production	0	109	34
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	6	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	439	439
Kilometers Run	0	55	438
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of Sep	693.58 (110.21)	533.73 (84.81)	
Month of Oct	708.50 (112.58)	608.81 (96.74)	
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of Oct	195 432.0	187 907.4	

# WEEKLY WELL ACTIVITY REPORT

14 November 2022

Lic. No.: 11451 South Pierson Unit No. 2 HZNTL A12-19-2-29 (WPM)  
UWI: 103.12-19-002-29W1.00

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11452 South Pierson Unit No. 2 Prov. HZNTL A12-20-2-29 (WPM)  
UWI: 103.12-20-002-29W1.00- Leg #1

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11453 South Pierson Unit No. 2 Prov. HZNTL B12-20-2-29 (WPM)  
UWI: 104.12-20-002-29W1.00- Leg #1

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11454 CNRL Pierson Prov. WSW B10-16-2-29 (WPM)  
UWI: 104.10-16-002-29W1.00- Leg #1

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11455 South Pierson Unit No. 3 HZNTL 11-15-2-29 (WPM)  
UWI: 102.11-15-002-29W1.00- Leg #1

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11456 South Pierson Unit No. 3 HZNTL A11-15-2-29 (WPM)  
UWI: 103.11-15-002-29W1.00 - Leg #1

**Please note deleted UWI - Leg #1**

Status: Licence Cancelled (CAN)  
Licence Cancelled: 09-Nov-2022

Lic. No.: 11711 Birdtail Unit No. 3 HZNTL 1-31-16-27 (WPM)  
UWI: 100.01-31-016-27W1.00

***Please note revision to Report dated 11-Apr-2022  
Drilling Contractor: Ensign Drilling Inc. – Rig #12***

Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 14-Nov-2022

Lic. No.: 11765      Corex Virden HZNTL A5-6-10-25 (WPM)  
UWI: 103.05-06-010-25W1.00  
Status: Completing (COMP)  
Completing: 10-Nov-2022

Lic. No.: 11787      Tundra Birdtail HZNTL 6-20-16-27 (WPM)  
UWI: 102.06-20-016-27W1.00 - Leg #1  
**UWI: 102.06-20-016-27W1.02 - Leg #2 Added**

**UWI: 100.01-31-016-27W1.00 - Leg #1**  
Spud Date: 10-Nov-2022  
K.B. Elevation: 480.55 m  
Surface Casing: 244.50 mm @ 136.00 m with 7.5 t  
Intermediate Casing: 177.80 mm @ 724.00 m with 12.5 t  
Finished Drilling: 13-Nov-2022  
Total Depth: 1313.00 m

**UWI: 102.06-20-016-27W1.02 - Leg #2**  
Kick-Off Date: 13-Nov-2022  
Kick-Off Point: 751  
Finished Drilling: 14-Nov-2022  
Total Depth: 1287.00 m

**UWI: 100.01-31-016-27W1.00 - Leg #1**  
**UWI: 102.06-20-016-27W1.02 - Leg #2**  
Rig Released: 14-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 14-Nov-2022

Lic. No.: 11812      Tundra Daly Sinclair HZNTL 9-19-9-28 (WPM)  
UWI: 100.09-19-009-28W1.00  
Finished Drilling: 07-Nov-2022  
Total Depth: 2557.00 m  
Liner: 114.3.0 mm @ 2557.00 m with 16.0 t  
Rig Released: 09-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 14-Nov-2022

Lic. No.: 11829      Daly Unit No. 15 Prov. HZNTL B15-10-10-28 (WPM)  
UWI: 104.15-10-010-28W1.00  
Surface Casing: 244.50 mm @ 149.00 m with 9.0 t  
Finished Drilling: 10-Nov-2022  
Total Depth: 2067.00 m  
Production Casing: 139.70 mm @ 2067.00 m with 37.0 t  
Rig Released: 11-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 11-Nov-2022

Lic. No.: 11835      Tundra Daly Sinclair HZNTL A9-34-9-29 (WPM)  
UWI: 103.09-34-009-29W1.00  
Status: Completing (COMP)  
Completing: 13-Nov-2022

Lic. No.: 11838      Tundra et al Daly Sinclair HZNTL A1-1-10-29 (WPM)  
UWI: 102.01-01-010-29W1.00  
Status: Completing (COMP)  
Completing: 12-Nov-2022

Lic. No.: 11842      Corex Daly Sinclair HZNTL A8-8-9-28 (WPM)  
UWI: 102.08-08-009-28W1.00  
Status: Completing (COMP)  
Completing: 14-Nov-2022

Lic. No.: 11844 Tundra Daly Sinclair HZNTL 1-34-9-29 (WPM)  
UWI: 100.01-34-009-29W1.00  
Status: Completing (COMP)  
Completing: 09-Nov-2022

Lic. No.: 11849 Corex Daly Sinclair STH 14-9-10-27 (WPM)  
UWI: 100.14-09-010-27W1.00  
Spud Date: 12-Nov-2022  
K.B. Elevation: 486.13 m  
Surface Casing: 244.50 mm @ 96.00 m with 7.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 14-Nov-2022

Lic. No.: 11851 Tundra Daly Sinclair HZNTL C1-25-10-29 (WPM)  
UWI: 104.01-25-010-29W1.00  
Finished Drilling: 09-Nov-2022  
Total Depth: 2291.00 m  
Production Casing: 139.70 mm @ 2290.00 m with 32.1 t  
Rig Released: 09-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 09-Nov-2022

Lic. No.: 11855 Tundra Daly Sinclair HZNTL 5-24-8-28 (WPM)  
UWI: 100.05-24-008-28W1.00  
Spud Date: 09-Nov-2022  
K.B. Elevation: 460.46 m  
Surface Casing: 244.50 mm @ 135.00 m with 9.0 t  
Finished Drilling: 14-Nov-2022  
Total Depth: 2637.00 m  
Production Casing: 139.70 mm @ 2637.00 m with 38.0 t  
Rig Released: 14-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 14-Nov-2022

Lic. No.: 11856 Tundra Virden DIR 14-3-9-25 (WPM)  
UWI: 100.14-03-009-25W1.00  
Production Casing: 139.70 mm @ 732.00 m with 17.0 t  
Finished Drilling: 07-Nov-2022  
Total Depth: 732.00 m  
Rig Released: 08-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 08-Nov-2022

Lic. No.: 11857 Tundra Virden HZNTL 11-10-9-25 (WPM)  
UWI: 102.11-10-009-25W1.00  
Status: Completing (COMP)  
Completing: 09-Nov-2022

Lic. No.: 11860 Daly Unit No. 10 HZNTL A4-31-10-28 (WPM)  
UWI: 103.04-31-010-28W1.00  
Spud Date: 09-Nov-2022  
K.B. Elevation: 520.11 m  
Surface Casing: 244.50 mm @ 135.00 m with 6.5 t  
Finished Drilling: 12-Nov-2022  
Total Depth: 2170.00 m  
Production Casing: 139.70 mm @ 2170.00 m with 33.6 t  
Rig Released: 13-Nov-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 13-Nov-2022

Lic. No.: 11861      Daly Unit No. 10 HZNTL B4-31-10-28 (WPM)  
UWI: 104.04-31-010-28W1.00  
Spud Date: 13-Nov-2022  
K.B. Elevation: 520.38 m  
Surface Casing: 244.50 mm @ 138.00 m with 6.5 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 14-Nov-2022

Lic. No.: 11862      Daly Unit No. 19 HZNTL A8-36-10-29 (WPM)  
UWI: 102.08-36-010-29W1.00  
Licence Issued: 08-Nov-2022  
Licensee: Tundra Oil and Gas Limited  
Mineral Rights: Tundra Oil and Gas Limited  
Contractor: Ensign Drilling Inc. - Rig# 12  
Surface Location: 1D-35-10-29  
Co-ords: 335.12 m N of S of Sec 35  
          60.00 m W of E of Sec 35  
Grd Elev: 520.13 m  
Proj. TD: 2376.80 m (Devonian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11863      Sinclair Unit No. 12 HZNTL A9-8-8-28 (WPM)  
UWI: 102.09-08-008-28W1.00  
Licence Issued: 08-Nov-2022  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 9A-7-8-28  
Co-ords: 784.81 m S of N of Sec 7  
          60.00 m W of E of Sec 7  
Grd Elev: 502.29 m  
Proj. TD: 2454.00 m (Devonian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11864      Sinclair Unit No. 12 HZNTL 4-16-8-28 (WPM)  
UWI: 102.04-16-008-28W1.00  
Licence Issued: 08-Nov-2022  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 13C-10-8-28  
Co-ords: 90.00 m S of N of Sec 10  
          50.00 m E of W of Sec 10  
Grd Elev: 489.29 m  
Proj. TD: 2418.10 m (Devonian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
  
Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 14-Nov-2022

Lic. No.: 11865

Tundra Daly Sinclair HZNTL A13-18-8-28 (WPM)

UWI: 102.13-18-008-28W1.00

Licence Issued: 08-Nov-2022

Licensee: Tundra Oil & Gas Limited

Mineral Rights: Tundra Oil & Gas Limited

Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9

Surface Location: 13B-17-8-28

Co-ords: 213.36 m S of N of Sec 17

60.00 m E of W of Sec 17

Grd Elev: 504.88 m

Proj. TD: 2344.20 m (Mississippian)

Field: Daly Sinclair

Classification: Non Confidential Development

Status: Location(LOC)