



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 -- March 06/23)

<u>DRILLING ACTIVITY</u>	To Mar 06/23	To Mar 07/22	2022 Total
Drilling Licences Issued	30	27	222
Licences Cancelled	2	0	11
Vertical Wells Drilled	0	2	7
Horizontal Wells Drilled	48	56	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	49	58	228
No. of Metres Drilled	108718	128090	503107
Wells Re-entered	0	2	7
Wells Being Drilled	2	3	0
No. of Active Rigs	4	3	0
Wells Licenced but Not Spudded	26	31	46
Wells Completed as Potential Oil Wells	46	56	221
Wells Abandoned Dry	1	0	1
Wells Drilled but Not Completed	2	0	0
Other Completions	0	2	3
New Wells on Production	0	0	0
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0.00	0
Kilometers Run	0	0	0
	2023	2022	
<u>OIL PRICES (Average)</u>	\$/M3 \$/BBL	\$/M3 \$/BBL	
Month of January	615.54 97.81	613.66 97.51	
Month of February	590.39 93.81	714.35 113.51	
<u>OIL PRODUCTION (M3)</u>	2023	2022	
Month of February	180,652.7	163,353.5	

WEEKLY WELL ACTIVITY REPORT

06 March 2023

Lic. No.: 11799

Melita Pierson HZNTL 16-36-1-29 (WPM)
UWI:103.16-36-001-29W1.00

***Please note revision to Report dated 08-Aug-2022
Drilling Contractor: Ensign Drilling Inc. – Rig 14***

Spud Date: 03-Mar-2023
K.B. Elevation: 467.80 m
Surface Casing: 244.50 mm @ 148.00 m with 16.0 t
Finished Drilling: 06-Mar-2023
Total Depth: 1769.00 m
Liner: 139.70 mm @ 1768.00 m with 41.0 t
Status: Waiting On Orders (WOO)
Waiting On Orders: 06-Mar-2023

Lic. No.: 11841

Tundra Daly Sinclair HZNTL C9-4-9-28 (WPM)
UWI:104.09-04-009-28W1.00

***Please note revision to Report dated 08-Aug-2022
Drilling Contractor: Ensign Drilling Inc. – Rig 9***

Spud Date: 01-Mar-2023
K.B. Elevation: 490.16 m
Surface Casing: 244.50 mm @ 135.00 m with 6.5 t
Finished Drilling: 05-Mar-2023
Total Depth: 2314.00 m
Production Casing: 139.70 mm @ 2314.00 m with 32.6 t
Rig Released: 05-Mar-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Aug-2022

Lic. No.: 11850

Tundra Waskada Prov. HZNTL 2-18-2-25 (WPM)
UWI: 102.02-18-002-25W1.00
Status: Completint (COMP)
Completing: 06-Mar-2023

Lic. No.: 11911

Tundra Whitewater HZNTL 3-17-3-21 (WPM)
UWI:100.03-17-003-21W1.00
Spud Date: 03-Mar-2023
K.B. Elevation: 503.42 m
Surface Casing: 244.50 mm @ 148.00 m with 7.0 t
Intermediate Casing: 177.80 mm @ 950.00 m with 16.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Mar-2023

Lic. No.: 11913 Sinclair Unit No. 14 HZNTL 7-35-7-29 (WPM)
 UWI: 102.07-35-007-29W1.00
 Spud Date: 06-Mar-2023
 K.B. Elevation: 496.61 m
 Surface Casing: 244.50 mm @ 145.00 m with 7.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 25-Feb-2023

Lic. No.: 11915 Tundra Daly Sinclair HZNTL 5-2-10-29 (WPM)
 UWI: 102.05-02-010-29W1.00
 Finished Drilling: 28-Feb-2023
 Total Depth: 2174.00 m
 Production Casing: 139.70 mm @ 2174.00 m with 32.7 t
 Rig Released: 28-Feb-2023
 Status: Completing (COMP)
 Completing: 05-Mar-2023

Lic. No.: 11916 Tundra Daly Sinclair HZNTL A5-2-10-29 (WPM)
 UWI: 103.05-02-010-29W1.00
 Status: Completing (COMP)
 Completing: 04-Mar-2023

Lic. No.: 11917 Tundra Daly Sinclair HZNTL B4-21-9-29 (WPM)
 UWI: 104.04-21-009-29W1.00
 Status: Completing (COMP)
 Completing: 02-Mar-2023

Lic. No.: 11918 Melita Pierson HZNTL A2-30-2-28 (WPM)
 UWI: 103.02-30-002-28W1.00 - Leg #1
 UWI: 102.13-19-002-28W1.02 - Leg #2

UWI: 103.02-30-002-28W1.00 - Leg #1
 Finished Drilling: 02-Mar-2023
 Total Depth: 1732.00 m

UWI: 102.13-19-002-28W1.02 - Leg #2
 Kick Off Date: 24-Feb-2023
 Kick Off Point: 768.00 m
 Finished Drilling: 01-Mar-2023
 Total Depth: 2523.00 m

UWI: 103.02-30-002-28W1.00 - Leg #1
UWI: 102.13-19-002-28W1.02 - Leg #2
 Rig Released: 02-Mar-2023
 Status: Completing (COMP)
 Completing: 05-Mar-2023

Lic. No.: 11920 Tundra Regent Prov. HZNTL 3-11-4-22 (WPM)
 UWI: 100.03-11-004-22W1.00- Leg #1
UWI: 100.03-11-004-22W1.02- Leg #2 Added

UWI: 100.03-11-004-22W1.00- Leg #1
 Finished Drilling: 27-Feb-2023
 Total Depth: 1926.00m

UWI: 100.03-11-004-22W1.02- Leg #2
 Kick Off Date: 28-Feb-2023
 Kick Off Point: 899.29 m
 Finished Drilling: 02-Mar-2023
 Total Depth: 2248.00 m

UWI: 100.03-11-004-22W1.00- Leg #1
UWI: 100.03-11-004-22W1.02- Leg #2
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Mar-2023

Lic. No.: 11921 Tundra Daly Sinclair HZNTL A13-23-9-29 (WPM)
 UWI:103.13-23-009-29W1.00
 Spud Date: 03-Mar-2023
 K.B. Elevation: 520.73 m
 Surface Casing: 244.50 mm @ 142.00 m with 7.0 t
 Finished Drilling: 06-Mar-2023
 Total Depth: 2187.00 m
 Production Casing: 139.70 mm @ 2187.00 m with 31.5 t
 Status: Waiting On Orders (WOO)
 Waiting On Orders: 06-Mar-2023

Lic. No.: 11922 Tundra Daly Sinclair HZNTL A16-22-9-29 (WPM)
 UWI: 103.16-22-009-29W1.00
 Finished Drilling: 01-Mar-2023
 Total Depth: 2410.00 m
 Production Casing: 139.70 mm @ 2410.00 m with 32.0 t
 Rig Released: 02-Feb-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Feb-2023

Lic. No.: 11928 Tundra et al Daly Sinclair Prov. HZNTL 16-5-10-29 (WPM)
 UWI: 102.03-23-009-25W1.00
 Licence Issued: 27-Feb-2023
 Licensee: Tundra
 Mineral Rights: Tundra
 Contractor: Ensign Drilling Inc. - Rig# 12
 Surface Location: 16D-6-10-29
 Co-ords: 50.00 m S of N of Sec 6
 177.06 m W of E of Sec 6
 Grd Elev: 539.10 m
 Proj. TD: 2423.21 m (Mississippian)
 Field: Daly Sinclair
 Classification: Non Confidential Development
 Status: Location(LOC)