



**Economic Development, Investment, Trade & Natural Resources**

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 -- Oct 16/23)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Oct 16/23</b>	<b>To Oct 17/22</b>	<b>2022 Total</b>
Drilling Licences Issued	136	173	222
Licences Cancelled	7	3	11
Vertical Wells Drilled	2	4	7
Horizontal Wells Drilled	123	169	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	126	173	228
No. of Metres Drilled	274400	393086	503107
Wells Re-entered	0	6	7
Wells Being Drilled	3	2	0
No. of Active Rigs	0	4	0
Wells Licenced but Not Spudded	48	60	46
Wells Completed as Potential Oil Wells	123	170	221
Wells Abandoned Dry	3	0	1
Wells Drilled but Not Completed	0	0	0
Other Completions	0	3	3
New Wells on Production	0	0	0
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0.00	0
Kilometers Run	0	0	0
	<b>2023</b>	<b>2022</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/M3   \$/BBL</b>	<b>\$/M3   \$/BBL</b>	
Month of August	691.90   109.94	535.65   115.25	
Month of September	746.94   118.69	693.58   110.21	
<b><u>OIL PRODUCTION (M3)</u></b>	<b>2023</b>	<b>2022</b>	
Month of September	182,406.1	182,536.1	

## WEEKLY WELL ACTIVITY REPORT

**16 October 2023**

Lic. No.: 11720	<p>North Virden Scallion Unit No. 1 HZNTL 16-23-11-26 (WPM)          UWI: 102.16-23-011-26W1.00          Spud Date: 07-Oct-2023          K.B. Elevation: 458.75 m          Surface Casing: 244.50 mm @ 145.00 m with 11.0 t          Intermediate Casing: 177.80 mm @ 757.00 m with 16.0 t          Finished Drilling: 09-Oct-2023          Total Depth: 2115.00 m          Rig Released: 10-Oct-2023          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 10-Oct-2023</p>
Lic. No.: 11913	<p>Sinclair Unit No. 14 HZNTL 7-35-7-29 (WPM)          100.08-36-007-29W1.00</p> <p><b>100.08-36-007-29W1.00 - Leg #1</b>  <b>Please note revised UWI</b></p>
Lic. No.: 11927	<p>Tundra et al Daly Sinclair Prov. HZNTL 16-5-10-29 (WPM)          UWI: 100.16-05-010-29W1.00          Spud Date: 11-Oct-2023          K.B. Elevation: 466.80 m          Surface Casing: 244.50 mm @ 144.00 m with 15.0 t          Finished Drilling: 14-Oct-2023          Total Depth: 2409.00 m          Production Casing: 139.70 mm @ 2409.00 m with 38.5 t          Rig Released: 15-Oct-2023          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 15-Oct-2023</p>
Lic. No.: 11950	<p>North Virden Scallion Unit No. 1 HZNTL 4-25-11-26 (WPM)          UWI: 102.04-25-011-26W1.00          Spud Date: 12-Oct-2023          K.B. Elevation: 457.31 m          Surface Casing: 244.50 mm @ 148.00 m with 11.0 t          Intermediate Casing: 177.80 mm @ 822.00 m with 18.0 t          Finished Drilling: 16-Oct-2023          Total Depth: 1820.00 m          Rig Released: 16-Oct-2023          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 16-Oct-2023</p>
Lic. No.: 11953	<p>Corex Virden HZNTL A15-17-11-26 (WPM)          UWI: 104.15-17-011-26W1.00          Status: Completing (COMP)          Completing: 13-Oct-2023</p>

**Lic. No.: 12002** Tundra Pierson HZNTL A9-31-2-28 (WPM)  
 UWI: 102.09-31-002-28W1.00  
 Spud Date: 15-Oct-2023  
 K.B. Elevation: 468.20 m  
 Surface Casing: 244.50 mm @ 146.00 m with 7.0 t  
 Intermediate Casing: 139.70 mm @ 1111.00 m with 17.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 16-Oct-2023

**Lic. No.: 12006** North Virden Scallion Unit No. 1 HZNTL A4-33-11-26 (WPM)  
 UWI: 103.04-33-011-26W1.00  
 Spud Date: 16-Oct-2023  
 K.B. Elevation: 463.35 m  
 Surface Casing: 244.50 mm @ 135.00 m with 11.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 16-Oct-2023

**Lic. No.: 12011** Corex Daly Sinclair Prov. HZNTL 4-6-10-27 (WPM)  
 UWI: 102.04-06-010-27W1.00  
 Status: Completing (COMP)  
 Completing: 16-Oct-2023

**Lic. No.: 12017** Sinclair Unit No. 13 HZNTL A4-33-8-29 (WPM)  
 UWI: 103.04-33-008-29W1.00  
 Spud Date: 15-Oct-2023  
 K.B. Elevation: 522.06 m  
 Surface Casing: 244.50 mm @ 135.00 m with 7.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 16-Oct-2023

**Lic. No.: 12018** Corex Virden HZNTL 10-17-11-26 (WPM)  
 UWI: 102.10-17-011-26W1.00  
 Status: Completing (COMP)  
 Completing: 10-Oct-2023

**Lic. No.: 12019** Corex Daly Sinclair HZNTL C1-8-9-28 (WPM)  
 UWI: 104.01-08-009-28W1.00  
 Status: Completing (COMP)  
 Completing: 14-Oct-2023

**Lic. No.: 12022** Tundra South Reston HZNTL 4-14-6-27 (WPM)  
 UWI: 102.04-14-006-27W1.00  
 Status: Completing (COMP)  
 Completing: 11-Oct-2023

**Lic. No.: 12026** Tundra South Reston Prov. HZNTL A8-14-6-27 (WPM)  
 UWI: 102.09-14-006-27W1.02  
 Spud Date: 09-Oct-2023  
 K.B. Elevation: 443.18 m  
 Surface Casing: 244.50 mm @ 148.00 m with 7.0 t  
 Intermediate Casing: 177.80 mm @ 990.00 m with 17.0 t  
 Finished Drilling: 13-Oct-2023  
 Total Depth: 2601.00 m  
 Rig Released: 15-Oct-2023  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 15-Oct-2023

Lic. No.: 12027      Tundra Daly Sinclair HZNTL B9-3-10-29 (WPM)  
UWI: 103.09-03-010-29W1.00  
Spud Date: 07-Oct-2024  
K.B. Elevation: 526.13 m  
Surface Casing: 244.50 mm @ 135.00 m with 7.0 t  
Finished Drilling: 10-Oct-2023  
Total Depth: 2164.00 m  
Production Casing: 139.70 mm @ 2164.00 m with 31.57 t  
Rig Released: 11-Oct-2023  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 11-Oct-2023

Lic. No.: 12034      Tundra Daly Sinclair HZNTL 8-36-9-28 (WPM)  
UWI:102.08-36-009-28W1.00  
Tundra Daly Sinclair HZNTL 08-36-09-28 (WPM)  
Licence Issued: 16-Oct-2023  
Licensee: Tundra  
Mineral Rights: Tundra  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 8D-35-9-28  
Co-ords: 629.45 m N of S of Sec 35  
          60.00 m W of E of Sec 35  
Grd Elev: 493.28 m  
Proj. TD: 2184.03 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)