



## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- July 01/24 )

<u>DRILLING ACTIVITY</u>	To Jul 1/24	To Jun 26/23	2023 Total	
Drilling Licences Issued	76	82	186	
Licences Cancelled	7	4	9	
Vertical Wells Drilled	0	0	3	
Horizontal Wells Drilled	71	67	159	
Stratigraphic Test Holes Drilled	0	1	1	
Wells Drilled - Total	71	68	163	
No. of Metres Drilled	164288	150134	360387	
Wells Re-entered	1	0	0	
Wells Being Drilled	0	1	0	
No. of Active Rigs	3	2	0	
Wells Licenced but Not Spudded	67	58	61	
Wells Completed as Potential Oil Wells	59	66	160	
Wells Abandoned Dry	1	1	3	
Wells Drilled but Not Completed	0	1	0	
Other Completions	0	0	0	
New Wells on Production	0	0	0	
<b><u>GEOPHYSICAL ACTIVITY</u></b>				
Geophysical Programs Licenced	0	0	0	
Licences Cancelled	0	0	0	
Kilometers Licenced	0.00	0.00	0.00	
Kilometers Run	0.00	0.00	0.00	
	<b>2024</b>	<b>2023</b>		
<b><u>OIL PRICES</u></b>				
<b>(Average)</b>	\$/M3   \$/BBL		\$/M3   \$/BBL	
Month of May	656.14	104.26	605.49	96.212
Month of June	713.3	113.34	558.07	88.678
<b><u>OIL PRODUCTION</u></b>				
<b>(M3)</b>	2024		2023	
Month of June	174,254.9		183,913.1	

**WEEKLY WELL ACTIVITY REPORT****01 July 2024**

Lic. No.: 12088      Melita Pierson HZNTL 5-31-1-27 (WPM)  
UWI: 100.05-31-001-27W1.00 - Leg #1  
Spud Date: 25-Jun-2024  
K.B. Elevation: 457.00 m  
Finished Drilling: 29-Jun-2024  
Total Depth: 2484.00 m  
Rig Released: 30-Jun-2024  
Surface Casing: 244.50 mm @ 145.00 m with 14.0 t  
Production Casing: 139.70 mm @ 2484.00 m with 61.0 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 30-Jun-2024

Lic. No.: 12092      Tundra Daly Sinclair HZNTL C1-10-10-29 (WPM)  
UWI: 104.01-10-010-29W1.00 - Leg #1  
Finished Drilling: 25-Jun-2024  
Total Depth: 2330.00 m  
Rig Released: 25-Jun-2024  
Surface Casing: 244.50 mm @ 137.00 m with 8.0 t  
Production Casing: 139.70 mm @ 2330.00 m with 37.3 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 25-Jun-2024

Lic. No.: 12093      North Pierson Unit No. 1 HZNTL 9-20-3-28 (WPM)  
UWI: 100.09-20-003-28W1.00 - Leg #1  
Finished Drilling: 27-Jun-2024  
Total Depth: 2587.00 m  
Rig Released: 27-Jun-2024  
Surface Casing: 244.50 mm @ 142.00 m with 10.0 t  
Production Casing: 177.80 mm @ 1092.00 m with 20.0 t  
Finished Drilling: 27-Jun-2024  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 27-Jun-2024

Lic. No.: 12109      Tundra Daly Sinclair HZNTL D4-19-10-28 (WPM)  
UWI: 105.04-19-010-28W1.00 - Leg #1  
Status: Completing (COMP)  
Completing: 12-Jun-2024

Lic. No.: 12116      Tundra Pierson HZNTL 14-26-2-29 (WPM)  
UWI: 100.14-26-002-29W1.00 - Leg #1  
Status: Completing (COMP)  
Completing: 26-Jun-2024

Lic. No.: 12119      Tundra Daly Sinclair Prov. HZNTL A13-4-10-29 (WPM)  
UWI: 102.13-04-010-29W1.00 - Leg #1  
Spud Date: 26-Jun-2024  
K.B. Elevation: 529.56 m  
Finished Drilling: 29-Jun-2024  
Total Depth: 2155.00 m  
Rig Released: 30-Jun-2024  
Surface Casing: 244.50 mm @ 143.00 m with 8.0 t  
Production Casing: 139.70 mm @ 2155.00 m with 38.0 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 30-Jun-2024

Lic. No.: 12120      Tundra Pierson HZNTL A13-26-2-29 (WPM)  
UWI: 102.13-26-002-29W1.00 - Leg #1  
Status: Completing (COMP)  
Completing: 25-Jun-2024

Lic. No.: 12125      Melita Pierson HZNTL B6-24-2-29 (WPM)  
UWI: 103.06-24-002-29W1.00 - Leg #1  
Status: Completing (COMP)  
Completing: 27-Jun-2024

Lic. No.: 12126      Melita Pierson HZNTL 1-23-2-29 (WPM)  
UWI: 100.01-23-002-29W1.00 - Leg #1  
Status: Completing (COMP)  
Completing: 27-Jun-2024

Lic. No.: 12141      Sinclair Unit No. 19 HZNTL 12-1-9-29 (WPM)  
UWI: 100.12-01-009-29W1.00 - Leg #1  
Finished Drilling: 25-Jun-2024  
Total Depth: 2306.00 m  
Rig Released: 26-Jun-2024  
Surface Casing: 244.50 mm @ 142.00 m with 7.5 t  
Production Casing: 139.70 mm @ 2306.00 m with 40.0 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 26-Jun-2024

Lic. No.: 12143      Daly Unit No. 3 Prov. HZNTL 4-14-10-28 (WPM)  
UWI: 102.04-14-010-28W1.00 - Leg #1  
Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 01-Jul-2024

Lic. No.: 12149      Tundra Daly Sinclair HZNTL C12-32-8-28 (WPM)  
UWI: 105.12-32-008-28W1.00 - Leg #1  
Spud Date: 26-Jun-2024  
K.B. Elevation: 504.05 m  
Finished Drilling: 29-Jun-2024  
Total Depth: 2139.00 m  
Rig Released: 30-Jun-2024  
Surface Casing: 244.50 mm @ 143.00 m with 7.5 t  
Production Casing: 139.70 mm @ 2126.00 m with 34.59 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 30-Jun-2024

Lic. No.: 12152      Ewart Unit No. 16 HZNTL D13-32-8-28 (WPM)  
UWI: 106.13-32-008-28W1.00 - Leg #1  
Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 01-Jul-2024

Lic. No.: 12166      Tundra Pierson HZNTL 16-31-2-28 (WPM)  
UWI: 100.16-31-002-28W1.00 - Leg #1  
Status: Moving In Rotary Tools (MIRT)  
Moving In Rotary Tools: 01-Jul-2024