



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/25 -- September 01/25)

<u>DRILLING ACTIVITY</u>	To Sep 01/25	To Sep 02/24	2024 Total
Drilling Licences Issued	134	118	195
Licences Cancelled	6	12	13
Vertical Wells Drilled	0	1	3
Horizontal Wells Drilled	113	112	194
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	113	113	197
No. of Metres Drilled	269456	271922	471579
Wells Re-entered	1	1	1
Wells Being Drilled	3	2	0
No. of Active Rigs	3	3	0
Wells Licenced but Not Spudded	67	57	54
Wells Completed as Potential Oil Wells	112	112	195
Wells Abandoned Dry	0	2	2
Wells Drilled but Not Completed	0	0	0
Other Completions	1	0	1
New Wells on Production	0	0	0
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	2
Licences Cancelled	0	0	0
Kilometers Licenced	0.00	0.00	50.31
Kilometers Run	0.00	0.00	50.31
	2025	2024	
<u>OIL PRICES (Average)</u>	\$/M3 \$/BBL	\$/M3 \$/BBL	
Month of July	\$734.79 \$116.76	\$661.17 \$105.06	
Month of August	\$602.96 \$95.81	\$691.90 \$109.94	
<u>OIL PRODUCTION (M3)</u>	2025	2024	
Month of August	192,906.0	196,150.4	

WEEKLY WELL ACTIVITY REPORT

01 September 2025

Lic. No.: 12269	<p>Daly Unit No. 4 HZNTL B6-34-9-28 (WPM) UWI: 104.06-34-009-28W1.00 - Leg #1 Finished Drilling: 27-Aug-2025 Total Depth: 1904.00 m Rig Released: 28-Aug-2025 Surface Casing: 244.50 mm @ 135.00 m with 7.0 t Intermediate Casing: 177.80 mm @ 904.00 m with 14.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 28-Aug-2025</p>
Lic. No.: 12303	<p>Tundra Waskada HZNTL 6-13-1-25 (WPM) UWI: 100.06-13-001-25W1.00 - Leg #1 Finished Drilling: 27-Aug-2025 Total Depth: 2763.00 m Rig Released: 28-Aug-2025 Surface Casing: 219.30 mm @ 135.00 m with 6.0 t Production Casing: 139.70 mm @ 2763.00 m with 41.85 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 28-Aug-2025</p>
Lic. No.: 12316	<p>Tundra Daly Sinclair HZNTL A1-34-9-29 (WPM) UWI: 102.01-34-009-29W1.00 - Leg #1 Status: Completing (COMP) Completing: 28-Aug-2025</p>
Lic. No.: 12340	<p>Corex Virden HZNTL A6-21-9-25 (WPM) UWI: 103.06-21-009-25W1.00 - Leg #1 Finished Drilling: 28-Aug-2025 Total Depth: 2090.00 m Rig Released: 29-Aug-2025 Surface Casing: 244.50 mm @ 150.00 m with 10.5 t Intermediate Casing: 177.80 mm @ 832.00 m with 17.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 29-Aug-2025</p>
Lic. No.: 12343	<p>Corex Virden Prov. HZNTL A11-16-9-25 (WPM) UWI: 104.11-16-009-25W1.00 - Leg #1 Spud Date: 29-Aug-2025 K.B. Elevation: 436.46 m Surface Casing: 244.50 mm @ 150.00 m with 10.5 t Intermediate Casing: 177.80 mm @ 831.00 m with 17.0 t Status: Drilling Ahead (DR) Drilling Ahead: 01-Sep-2025</p>

Lic. No.: 12348 Tundra Daly Sinclair HZNTL D16-28-8-28 (WPM)
 UWI: 105.16-28-008-28W1.00 - Leg #1
 Spud Date: 28-Aug-2025
 K.B. Elevation: 501.44 m
 Finished Drilling: 31-Aug-2025
 Total Depth: 2095.00 m
 Rig Released: 01-Sep-2025
 Surface Casing: 244.50 mm @ 136.00 m with 7.0 t
 Production Casing: 139.70 mm @ 2095.00 m with 44.0 t
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 01-Sep-2025

Lic. No.: 12349 Sinclair Unit No. 6 Prov. HZNTL B16-34-8-29 (WPM)
 UWI: 104.16-34-008-29W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 25-Aug-2025

Lic. No.: 12351 Tundra Virden HZNTL 2-13-9-25 (WPM)
 UWI: 102.02-13-009-25W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 25-Aug-2025

Lic. No.: 12366 Virden Roselea Unit No. 3 HZNTL 15-3-10-26 (WPM)
 UWI: 102.15-03-010-26W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 26-Aug-2025

Lic. No.: 12403 Tundra Virden HZNTL A8-31-10-26 (WPM)
 UWI: 102.08-31-010-26W1.00 - Leg #1
 Surface Casing: 244.50 mm @ 149.00 m with 12.0 t
 Intermediate Casing: 177.80 mm @ 867.00 m with 20.0 t
 Status: Preparing To Log (PREP LOG)
 Preparing To Log: 01-Sep-2025

Lic. No.: 12408 Goodlands Unit No. 2 HZNTL C5-6-1-24 (WPM)
 UWI: 104.05-06-001-24W1.00 - Leg #
 Spud Date: 29-Aug-2025
 K.B. Elevation: 485.85 m
 Status: Drilling Ahead (DR)
 Drilling Ahead: 01-Sep-2025

Lic. No.: 12409 Tundra Daly Sinclair Prov. HZNTL B8-32-10-28 (WPM)
 UWI: 103.08-32-010-28W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 27-Aug-2025

Lic. No.: 12410 Tundra Daly Sinclair HZNTL B1-26-8-28 (WPM)
 UWI: 103.01-26-008-28W1.00 - Leg #
 Status: Completing (COMP)
 Completing: 29-Aug-2025

WELLS RELEASED OFF CONFIDENTIAL

The following wells were released from confidential during the last week. To obtain well or production data for these wells, please contact Paulette Seymour at (204) 945-6575.

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Field/Pool Code</u>
12338	Cromer Unit No. 4 Prov. HZNTL E16-24-9-28 (WPM)	1
12378	Sinclair Unit No. 19 HZNTL B1-35-8-29 (WPM)	1
12379	Tundra Daly Sinclair HZNTL A9-15-10-28 (WPM)	1
12394	Tundra Waskada HZNTL 12-26-1-25 (WPM)	3