



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/25 -- October 27/25)

<u>DRILLING ACTIVITY</u>	To Oct 27/25	To Oct 28/24	2024 Total
Drilling Licences Issued	148	146	195
Licences Cancelled	8	12	13
Vertical Wells Drilled	0	3	3
Horizontal Wells Drilled	150	153	194
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	150	156	197
No. of Metres Drilled	366544	375783	471579
Wells Re-entered	1	1	1
Wells Being Drilled	3	4	0
No. of Active Rigs	4	4	0
Wells Licenced but Not Spudded	49	45	54
Wells Completed as Potential Oil Wells	148	154	195
Wells Abandoned Dry	0	2	2
Wells Drilled but Not Completed	0	0	0
Other Completions	2	1	1
New Wells on Production	0	0	0
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	2	0	2
Licences Cancelled	0	0	0
Kilometers Licenced	50.31	0.00	50.31
Kilometers Run	0.00	0.00	50.31
		2025	2024
<u>OIL PRICES (Average)</u>	\$/M3 \$/BBL		\$/M3 \$/BBL
Month of August	\$602.96	\$95.81	\$691.90 \$109.94
Month of September	\$552.75	\$87.83	\$746.94 \$118.69
		2025	2024
<u>OIL PRODUCTION (M3)</u>			
Month of September	188,534.8		195,111.1

WEEKLY WELL ACTIVITY REPORT**27 October 2025**

Lic. No.: 12278 Tundra Daly Sinclair HZNTL 11-26-8-29 (WPM)
UWI: 100.11-26-008-29W1.00 - Leg #1
Spud Date: 26-Oct-2025
K.B. Elevation: 522.53 m
Surface Casing: 244.50 mm @ 135.00 m with 7.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 27-Oct-2025

Lic. No.: 12318 Ewart Unit No. 16 HZNTL E5-5-9-28 (WPM)
UWI: 106.05-05-009-28W1.00 - Leg #1
Spud Date: 23-Oct-2025
K.B. Elevation: 495.54 m
Surface Casing: 244.50 mm @ 143.00 m with 8.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 27-Oct-2025

Lic. No.: 12326 Ewart Unit No. 16 HZNTL E12-5-9-28 (WPM)
UWI: 106.12-05-009-28W1.00 - Leg #1
Finished Drilling: 22-Oct-2025
Total Depth: 2216.00 m
Rig Released: 23-Oct-2025
Surface Casing: 244.50 mm @ 143.00 m with 7.5 t
Production Casing: 139.70 mm @ 2216.00 m with 42.4 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Oct-2025
Status: Completing (COMP)
Completing: 28-Oct-2025

Lic. No.: 12331 Ewart Unit No. 16 HZNTL E13-32-8-28 (WPM)
UWI: 107.13-32-008-28W1.00 - Leg #1
Status: Completing (COMP)
Completing: 27-Oct-2025

Lic. No.: 12354 Virden Roselea Unit No. 2 HZNTL A8-12-11-26 (WPM)
UWI: 103.08-12-011-26W1.00 - Leg #1
Spud Date: 26-Oct-2025
K.B. Elevation: 447.39 m
Surface Casing: 244.50 mm @ 150.00 m with 10.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 27-Oct-2025

Lic. No.: 12361 Cromer Unit No. 4 HZNTL C15-13-9-28 (WPM)
 UWI: 104.15-13-009-28W1.02 - Leg #1
 Status: Junked and abandoned (ABD J)
 Junked and abandoned: 27-Sep-2025
104.15-13-009-28W1.02 - Leg #1
 Please note revised UWI

Lic. No.: 12368 Tundra Daly Sinclair HZNTL B12-22-9-28 (WPM)
 UWI: 104.12-22-009-28W1.00 - Leg #1
 Spud Date: 21-Oct-2025
 K.B. Elevation: 499.64 m
 Finished Drilling: 24-Oct-2025
 Total Depth: 2203.00 m
 Rig Released: 25-Oct-2025
 Surface Casing: 244.50 mm @ 138.00 m with 7.0 t
 Production Casing: 177.80 mm @ 2203.00 m with 31.0 t
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Oct-2025
 Status: Completing (COMP)
 Completing: 03-Nov-2025

Lic. No.: 12375 Tundra Daly Sinclair HZNTL B9-22-9-29 (WPM)
 UWI: 103.09-22-009-29W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 21-Oct-2025

Lic. No.: 12381 Tundra Daly Sinclair HZNTL 5-21-10-28 (WPM)
 UWI: 100.05-21-010-28W1.00 - Leg #1
 Status: Completing (COMP)
 Completing: 22-Oct-2025

Lic. No.: 12387 North Virden Scallion Unit No. 1 HZNTL A5-25-11-26 (WPM)
 UWI: 103.05-25-011-26W1.00 - Leg #
 Status: Completing (COMP)
 Completing: 21-Oct-2025

Lic. No.: 12404 North Virden Scallion Unit No. 1 WIW HZNTL A9-23-11-26 (WPM)
 UWI: 103.09-23-011-26W1.00 - Leg #1
 Spud Date: 20-Oct-2025
 K.B. Elevation: 458.51 m
 Finished Drilling: 25-Oct-2025
 Total Depth: 2263.00 m
 Rig Released: 25-Oct-2025
 Surface Casing: 244.50 mm @ 150.00 m with 10.5 t
 Intermediate Casing: 177.80 mm @ 879.00 m with 16.25 t
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Oct-2025

Lic. No.: 12414 Melita Pierson HZNTL 13-27-2-28 (WPM)
UWI: 102.13-27-002-28W1.00 - Leg #1
Finished Drilling: 21-Oct-2025
Total Depth: 2458.00 m
Rig Released: 23-Oct-2025
Surface Casing: 244.50 mm @ 157.00 m with 14.0 t
Intermediate Casing: 177.80 mm @ 1139.00 m with 19.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Oct-2025

Lic. No.: 12431 Melita Waskada Prov. HZNTL 12-29-1-25 (WPM)
UWI: 102.12-29-001-25W1.00 - Leg #1
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 27-Sep-2025

Lic. No.: 12434 Ewart Unit No. 14 HZNTL B1-10-8-28 (WPM)
UWI: 103.01-10-008-28W1.00 - Leg #1
Spud Date: 22-Oct-2025
K.B. Elevation: 499.81 m
Surface Casing: 244.50 mm @ 139.00 m with 7.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 27-Oct-2025

CERTIFICATES OF ABANDONMENT ISSUED

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Date Issued</u>
1877	Souris Hartney Unit No. 1 10-17-6-22 (WPM)	22-Oct-2025
4145	Tundra et al Waskada 7-17-2-25 (WPM)	22-Oct-2025
5283	Tundra Daly Sinclair 12-8-10-28 (WPM)	22-Oct-2025
6009	Ewart Unit No. 10 1-5-8-28 (WPM)	22-Oct-2025
6066	Tundra Sinclair Prov. 16-32-7-28 (WPM)	22-Oct-2025
9535	Tundra et al Willen 14-21-14-28 (WPM)	22-Oct-2025

WELLS RELEASED OFF CONFIDENTIAL

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Field/Pool Code</u>
12300	East Manson Unit No. 2 HZNTL A1-3-13-28 (WPM)	17
12301	East Manson Unit No. 2 HZNTL B1-3-13-28 (WPM)	17
12361	Cromer Unit No. 4 HZNTL C15-13-9-28 (WPM)	1
12362	Cromer Unit No. 4 HZNTL B10-13-9-28 (WPM)	1
12407	Tundra Waskada HZNTL 4-35-2-24 (WPM)	99
12424	Ewart Unit No. 9 Prov. HZNTL E5-29-8-28 (WPM)	1