



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

## WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 5/26 -- February 02/26)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Feb 02/26</b>	<b>To Feb 03/25</b>	<b>2025 Total</b>	
Drilling Licences Issued	6	11	187	
Licences Cancelled	2	2	9	
Vertical Wells Drilled	0	0	0	
Horizontal Wells Drilled	22	22	173	
Stratigraphic Test Holes Drilled	0	0	0	
Wells Drilled - Total	22	22	173	
No. of Metres Drilled	49634	49638	427703	
Wells Re-entered	0	1	1	
Wells Being Drilled	3	2	0	
No. of Active Rigs	4	2	0	
Wells Licenced but Not Spudded	50	41	72	
Wells Completed as Potential Oil Wells	22	22	166	
Wells Abandoned Dry	0	0	0	
Wells Drilled but Not Completed	0	0	0	
Other Completions	0	0	7	
New Wells on Production	7	13	0	
<b><u>GEOPHYSICAL ACTIVITY</u></b>				
Geophysical Programs Licenced	0	0	2	
Licences Cancelled	0	0	0	
Kilometers Licenced	0.00	0.00	50.31	
Kilometers Run	0.00	0.00	50.31	
<b><u>OIL PRICES (Average)</u></b>				
	<b>2025/2026</b>		<b>2024/2025</b>	
	\$/M3   \$/BBL		\$/M3   \$/BBL	
Month of December	\$455.75	\$72.42	\$579.60	\$92.10
Month of January	\$472.91	\$75.15	\$604.40	\$96.04
<b><u>OIL PRODUCTION (M3)</u></b>				
	<b>2026</b>		<b>2025</b>	
Month of January	200,652.1	M3	187,461.4	M3

**WEEKLY WELL ACTIVITY REPORT****02 February 2026**

Lic. No.: 12435      Cromer Unit No. 3 HZNTL 3-14-9-28 (WPM)  
UWI: 102.03-14-009-28W1.00 - Leg #  
Finished Drilling: 26-Jan-2026  
Total Depth: 2376.00 m  
Rig Released: 28-Jan-2026  
Surface Casing: 244.50 mm @ 135.00 m with 7.5 t  
Production Casing: 139.70 mm @ 2376.00 m with 39.5 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 28-Jan-2026

Lic. No.: 12439      Tundra Waskada HZNTL 10-27-2-24 (WPM)  
UWI: 100.10-27-002-24W1.00 - Leg #1  
Spud Date: 29-Jan-2026  
K.B. Elevation: 497.95 m  
Surface Casing: 244.50 mm @ 148.00 m with 7.5 t  
Intermediate Casing: 177.80 mm @ 1004.00 m with 19.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 02-Feb-2026

Lic. No.: 12463      Tundra Daly Sinclair HZNTL B1-20-9-29 (WPM)  
UWI: 104.01-20-009-29W1.00 - Leg #  
Spud Date: 25-Jan-2026  
K.B. Elevation: 538.72 m  
Finished Drilling: 29-Jan-2026  
Total Depth: 2359.00 m  
Rig Released: 30-Jan-2026  
Surface Casing: 219.10 mm @ 138.00 m with 8.0 t  
Production Casing: 139.70mm @ 2359.00 m with 33.0 t  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 30-Jan-2026

Lic. No.: 12474      Tundra Daly Sinclair HZNTL C13-4-9-29 (WPM)  
UWI: 104.13-04-009-29W1.00 - Leg #  
Spud Date: 31-Jan-2026  
K.B. Elevation: 533.91 m  
Surface Casing: 219.10 mm @ 144.00 m with 8.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 02-Feb-2026

Lic. No.: 12480      Tundra Daly Sinclair   HZNTL D9-28-8-28 (WPM)  
 UWI: 105.09-28-008-28W1.00 - Leg #  
 Spud Date: 28-Jan-2026  
 K.B. Elevation: 500.09 m  
 Finished Drilling: 31-Jan-2026  
 Total Depth: 2148.00 m  
 Rig Released: 01-Feb-2026  
 Surface Casing: 219.10 mm @ 140.00 m with 9.2 t  
 Production Casing: 139.70 mm @ 2148.00 m with 45.0 t  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 01-Feb-2026

Lic. No.: 12484      Corex Daly Sinclair Prov. HZNTL 16-6-10-27 (WPM)  
 UWI: 100.16-06-010-27W1.00 - Leg #1  
 Spud Date: 26-Jan-2026  
 K.B. Elevation: 497.60 m  
 Finished Drilling: 29-Jan-2026  
 Total Depth: 1970.00 m  
 Rig Released: 31-Jan-2026  
 Surface Casing: 150.00 mm @ 150.00 m with 10.5 t  
 Production Casing: 139.70 mm @ 1970.00 m with 38.5 t  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 31-Jan-2026

Lic. No.: 12486      Tundra Daly Sinclair   HZNTL G13-32-8-28 (WPM)  
 UWI: 109.13-32-008-28W1.00 - Leg #  
 Spud Date: 01-Feb-2026  
 K.B. Elevation: 503.76 m  
 Surface Casing: 219.10 mm @ 144.00 m with 9.2 t  
 Status: Waiting On Cement (WOC)  
 Waiting On Cement: 02-Feb-2026

Lic. No.: 12487      Tundra Pierson HZNTL B6-15-2-28 (WPM)  
 UWI: 103.06-15-002-28W1.00 - Leg #  
 Finished Drilling: 28-Jan-2026  
 Total Depth: 2555.00 m  
 Rig Released: 29-Jan-2026  
 Surface Casing: 219.10 mm @ 139.00 m with 6.0 t  
 Production Casing: 139.70 mm @ 2555.00 m with 28.4 t  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 29-Jan-2026

Lic. No.: 12492      Daly Unit No. 3 HZNTL A5-13-10-28 (WPM)  
 UWI: 103.05-13-010-28W1.00 - Leg #1  
 Spud Date: 01-Feb-2026  
 K.B. Elevation: 503.35 m  
 Surface Casing: 244.50 mm @ 150.00 m with 10.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 02-Feb-2026